ASHFORD JOINT TRANSPORTATION BOARD 11th SEPTEMBER 2012

Subject: Highway Works Programme 2012/13

Director/Head of Kent County Council- Highways and

Service: Transportation

Decision Issues: These matters are within the authority of the

Board

Decision: Non-key

Ward/Division: All

Summary: This report updates Members on the identified

schemes approved for construction in 2012/13

To Recommend: This report is for Members' information.

Classification: THIS REPORT IS OPEN TO THE PUBLIC

Introduction

 This report is an update on that made to previous meetings of the Board and summarises the identified schemes that have been programmed for construction by Kent County Council in 2012/13.

Road Surface Treatments

Micro asphalt - see Appendix A1 Surface Dressing - see Appendix A2

Highway Maintenance Schemes

Carriageway Schemes - see Appendix B1

Footway Schemes - see Appendix B2 Street Lighting Schemes - see Appendix B3 Drainage Maintenance Works- See Appendix B4

Local Transport Plan Budget 2012/13

Local Transport Plan Funded Schemes - see Appendix C1
Public Rights of Way (LTP Funded) – see Appendix C2
Developer Funded Schemes (Delivered by KCC) see Appendix C3

Other Works

Bridge Works - see Appendix D1 **County Member Funded Works** – D2 Annex 1 attached to this report

Conclusion

2. This report is for Members' information.

Contact Officers:

Toby Howe Highway Manager (East)

Lisa Holder District Manager
Mary Gillett Resurfacing Manager
Sue Kinsella Street Lighting Manager

Andy Corcoran Traffic Schemes and Members Highway Fund Manager

Andrew Hutchison Public Rights of Way Area Manager (East)

Tony Ambrose Structures Manager Katie Lewis Drainage Manager

<u>APPENDIX A – ROAD SURFACE TREATMENTS</u>

APPENDIX A1 – Micro Asphalt

Location	Description	Status
Bethersden Road, Great Chart	Old Surenden Manor to Pimphurst	Completed June 2012
Church Lane, Aldington	Whole Length	Completed July 2012. Road Marking to follow
Lower Vicarage Road, Ashford	Jnt Faversham Road to Grosvenor Rd	Completed July 2012. Road Marking to follow
Church Hill, High Halden	Jnt A28 Ashford Rd to Harbourne Lane/ Woodchurch Rd	Completed July 2012. Road Marking to follow
Bond Road, Ashford	William Rd to Jemmett Rd	Completed June 2012. Road Marking to follow
Bethersden Road, Great Chart	Pluckley Road to Culvert at River Beult	Completed June 2012
Victoria Crescent, Ashford		Completed July 2012. Road Marking to follow.
George Street, Ashford		Completed July 2012. Road Marking to follow
Steeds Lane, Kingsnorth	Jct with Stumble Lane to End (No Through Road)	Works programmed Sept 2012
Park Road, Ashford	Jct with Faversham Road to Jct with Tudor Byway	Works programmed Sept 2012
Ashford Road, Cheesmans Green	Between Jct with Chequer Tree Farm Road to Jct with Stone Cross Road	Works programmed Sept 2012

APPENDIX A2 – Surface Dressing

Location	Description	Status
Coldbridge Lane, Egerton	Pembles Cross to Colebridge Farm	Completed June 2012
Brockmans Lane, Kingsnorth	Finn Farm Road to Frith Road	Completed June 2012
Woodchurch Road, Shadoxhurst	Church Lane to Plurenden Road	Completed June 2012
South Hill, Hastingleigh	The Street Hastingleigh to New Barn Rd	Completed June 2012
Capel Road, Orlestone	Hamstreet Rd to jnt Brisley Ln (inc. part of Stone Cross Rd)	Completed June 2012

Dynes Lane, Orlestone	Jnt Capel Rd to Ashford Rd Bilsington (as above)	Completed June 2012
Frittenden Road, Biddenden	A274 Hreadcorn Rd to A262 Sissinghurst Rd	Surfacing Completed July 2012 - Road Marking to follow
Manor Pound Lane, Brabourne	Cnaterbury Rd to Crow Corner jnt Plumpton	Completed June 2012
Moons Green, Wittersham	Wittersham Rd to Swan Street	Surfacing Completed July 2012 - Road Marking to follow
Stocks Road, Wittersham	Coombe Lands to Acton Lane	Surfacing Completed July 2012 - Road Marking to follow
Beckett Road, Appledore	Whole Length	Surfacing Completed July 2012 - Road Marking to follow
Mundy Bois Lane. Pluckley	Rockhill Road to The Pinnock at Pluckley	Surfacing Completed July 2012 - Road Marking to follow
Faversham Road, Ashford	A28 Canterbury Rd to The Street nr Towers School (excluding two SMA sites at jnt Vicarage Rd and The Street)	Completed June 2012
Canterbury Rd, Ashford	A251 Faversham Rd to A2070 Willesborough Rd	Completed June 2012
Hythe Road, Ashford	Tesco R/about (Jnt10 M20) to Bockham Lane	Completed June 2012
Hythe Road, Ashford	Bockham lane to Smeeth House (just after junction with Church Rd, Smeeth)	Completed June 2012
Hythe Road, Ashford	Smeeth House (Church Rd jnt) to boundary (Nr Bob Fisher garage)	Completed June 2012
Pilgrims Way, Brabourne	Between the junctions of Weekes Lane and Kingsmill Down	Surfacing Completed Aug 2012 - Road Marking to follow
Tile Lodge Road/Charing Heath Road	Between the junctions of A20 Maidstone Road and Egerton Road	Surfacing Completed Aug 2012 - Road Marking to follow
Canterbury Road, Brabourne	Between the junctions of Pound Lane and Stock Lane	Surfacing Completed Aug 2012 - Road Marking to follow
Blind Lane, Mersham	Between the junctions of Church Road and Kingsford Street	Surfacing Completed Aug 2012 - Road Marking to follow

<u>APPENDIX B – HIGHWAY MAINTENANCE SCHEMES</u>

APPENDIX B1 – CARRIAGEWAY SCHEMES

Location	Description	Status
Chart Road, Ashford	Carlton Road to Hilton Road	Awaiting Programme Date
Hythe Road, Ashford	Tesco Roundabout to Pilgrims Hospice	
Romney Marsh Road/ Bad Munsterefel, Kingsnorth	Roundabout area	
Chart Road/Tithe Barn Lane, Great Chart	Roundabout area	
Chart Road/Templer Way, Ashford	Roundabout area	
Hythe Road, Ashford	Approach too Church Road Traffic Signals	
Great Chart Bypass/Brookfield Road, Great Chart	Roundabout area and start of bypass.	
Romney Marsh Road/ Park Farm, Kingsnorth	Roundabout area	
Crowbridge Road, Ashford	Newtown Road to Humpbacked Bridge	
Chart Road at Loudon Way, Ashford	Area approaching traffic light controlled junction	

APPENDIX B2 – FOOTWAY SCHEMES

Location	Description	Status
A20 Charing, Phase	Footway reconstruction	Works programmed Aug/Sept
3		2012
East Cross/ High	Footway reconstruction	Works Programmed Jan/Feb
Street Tenterden		2013
Hythe Road,	From Pilgrims Hospice to	Works Programmed Sept 2012
Ashford	Bockham Lane	
Ashford Road,	Between the Bus Stop and	Works programmed Aug/Sept
Charing	Wicken Lane on the Ashford	2012
	Bound Footway	

APPENDIX B3 – STREET LIGHTING SCHEMES

Structural testing is currently underway on strategic and locally important roads to identify column and lanterns that require replacing. A total of 10567 assets have been tested so far, works for any replacements are currently being programmed, to be

completed by the end of current financial year. A total of 198 traffic islands will be visited, where any illuminated bollards will be converted to unlit reflective types. Currently formulating scheme to convert lit signs and bollards to more energy efficient LED lighting, works are ongoing, so far 40% completed. Floodlights used on the iconic columns at Ashford Shared space are failing due to water ingress. Work is ongoing to replace these fittings with LED floodlights, work will be completed by early December 2012

APPENDIX B4- DRAINAGE MAINTENACE WORKS

Cleansing of gullies on strategic and locally important roads is continuing. This schedule is available on line at the following address.

http://www.kent.gov.uk/roads_and_transport/highway_maintenance/roads_and_pavements/drainage/drainage_cleansing_schedules.aspx

In addition to a number of small repair works, the following larger works have been programmed:

Location	Description	Budget	Status
Birling Road,	Installation of larger	£10,000	Investigation
Ashford	soakaways		works in
			progress

APPENDIX C1 – LOCAL TRANSPORT PLAN FUNDED SCHEMES

Location	Description	Budget	Status
Smartlink - Ashford International Station access	Support of former Ashford's Future Partnership Board for delivery of Smartlink scheme	£250,000	Design work in progress
Ashford QBP - Public transport infrastructure	New bus poles, flags, timetable cases, clearways with raised kerb boarders.	£75,000	Priorities being agreed with the bus operators

Kent County Council has reviewed the list of potential Casualty Reduction Measures (CRM) sites, and the following schemes are under active investigation, for implementation in 2012/13 and 2013/14:-

Location	Description	Status
A28 / A262 near High Halden	Junction improvement and 50mph speed limit	Initial investigations underway
A28 / Somerset Road, Ashford	Traffic signal modifications	Initial investigations underway
A251 Faversham Road / Wye Road, Boughton Aluph	Signing improvements	Design work in progress
A2042 Faversham Road, Ashford	New waiting restrictions	Initial investigations underway
A28 Chart Road / Hilton Road, Ashford	High friction surfacing	Design work in progress
A20 / The Ridgeway, Smeeth	Signing and lining improvements	Design work in progress
A28 / Old Surrenden Manor Rd, near Bethersden	50mph speed limit	Initial investigations underway
Hamstreet Road, near Shadoxhurst	Signing, lining and road stud improvements	Design work in progress
A20 / Sandyhurst Lane, Ashford	Interactive warning sign	Design work in progress
Tenterden Road / Cranbook Road, near Biddenden	Signing and lining improvements	Design work in progress
A252 / Bagham Lane, Chilham	Junction improvement	Initial investigations underway
Crowbridge Road, Ashford	Signing and lining improvements	Design work in progress

APPENDIX C2 – PUBLIC RIGHTS OF WAY (LTP Funded)

Location	Description	Budget (£)	Status
AE563 Ruckinge	Strengthening works to Byway	£36,000	complete
Bockhanger Lane, Ashford	Creation of new PROW linking to Eureka Leisure Park		Scheduled for 2012/13. consultation completed, scheme supported. Lighting also requested currently being explored.
A27 & AU7 Ashford NCP	Footpath and bridleway construct tarmac surface	£9100	Scheme subject to delivery of Bockhanger Lane (above)
Kingsnorth	New multi user route creation	£70,000	Underway (£50,000 s106 & £18,000 sustrans & member funding). Part permissive cycle track and part Bridleway creation Original full scheme now not deliverable (rejected by ABC).
AW350, Charing	Repairs to existing footpath surface	£1,900	complete
AE287, Brabourne	Repairs to existing footpath tarmac surface	£8,775	complete
AW357, Hothfield	Repairs to byway surface	£4,750	complete
AW212A, Great Chart	Removal of damaged concrete surface and new surface laid	£5,137	complete
AW35, Charing	Repairs to existing footpath surface	£2,920	complete
AE21, Chilham AT176A, Kennardington	Repairs to footpath Repairs to Byway Surface	£5,000 £12,000	Programmed 2012/13 Programmed 2012/13

APPENDIX C3 – DEVELOPER FUNDED SCHEMES (Section 278/106 Works)

Location	Description	Status
Stanhope, Ashford	Regeneration scheme / New road layout	Works completed.
Trinity Road, Ashford	New road layout	In maintenance
A20 Roundabout	Toucan	In maintenance

Templar Way	New signalised access	Remedial work in progress
Latitude Walk, Ashford	Environmental improvements – East Street	Works completed once land transfer completed can be adopted.
Park Farm/ Finn Farm Road	Signals/traffic calming	Now adopted.
A2070 j/w The Boulevard	Left turn slip	In design stage – Works currently postponed by Developer until 2012
John Wallace Academy (Christchurch School) to Park Farm	Completion of missing link of cycleway	Scheme being progressed: Landowner has agreed to sale of necessary land to KHS and contract being drawn up to this effect.
The Warren Site B	Access Road/New Signalised Access	In design Stage – no progress made by Developer.
Warren Lane	BUPA care Home	Works complete.
Chart Road, Ashford	Junction Improvements	Technical approval underway.

APPENDIX D – OTHER WORKS

APPENDIX D1 – BRIDGE WORKS

Location	Description	Status
A28 Canterbury, Dane	Parapet replacement on	Complete
John footbridge	footbridge	
Lavender Farm,	Culvert Replacement	Complete
Waterham road, Swale		
D1290 Longrope Wood,	Culvert Replacement	Rescheduled
Ashford		Autumn/Winter 2012
D1132 Chrislocks	Culvert Replacement	Complete
Woods, Swale	•	
A20 Ashford Road,	850 Westwell Leacon Bridge -	Design works on going.
Charing over Railway	Structural safety work	

APPENDIX D2 – COUNTY MEMBER HIGHWAY FUND WORKS

Please see Annex 1 attached to this report - Member Highway Fund Update

August 2012

Member:	Andrew	Wickham
---------	--------	---------

Project details		Location and request	Proposed works	Additional notes
CSM No Date received	16900485 06/06/2012	Canterbury Road, Ashford - To investigate the possibility of installing		Andy Padgham arranging site meeting with Member and local forum to
Cost to Member		a zebra crossing in the region of No.233		investigate site as dimensions are very tight to fit a zebra.
Most Recent Officer	Andy Padgham			
MHF3 sent to Member				
Cabinet Member Appr.				
Works programmed				
Works completed				
CSM No Date received	16900486 06/06/2012	Faversham Road, Ashford - To investigate a perceived problem of	Andy Padgham to cancel	This scheme now being dealt with as a CRM scheme so no MHF funding is
Cost to Member	00/00/2012	speed vehicles and implement any		needed. To be confirmed in writing
Most Recent Officer	Andy Padgham	improvements.		
MHF3 sent to Member	rmay raagnam			
Cabinet Member Appr.				
Works programmed				
Works completed				
CSM No Date received	16900487 06/06/2012	The Steet/Ulley Road - To install a double sided directional sign to St	Provision and installation of double sided direction sign to St Mary's Church as	MHF3 with Member for signing
Cost to Member	£250.00	Mary's Church	detailed on drg. no.	
Most Recent Officer	Member		B2502600/ULLEYROAD/001	
MHF3 sent to Member	19/07/2012			
Cabinet Member Appr.	· · · · · · · · · · · · · · ·			
Works programmed				
Works completed				

August 2012

Member:	Andrew	Wickham
---------	--------	---------

Project details		Location and request	Proposed works	Additional notes
CSM No Date received	16900470 22/05/2012	To make a financial contribution to the KM Walk to School Campaign.	To make a financial contribution to the KM Walk to School Campaign.	Contrbution currently being financially progressed.
Cost to Member	£500.00			
Most Recent Officer	C Cordrey-Moore			
MHF3 sent to Member	22/05/2012			
Cabinet Member Appr.	16/06/2012			
Works programmed				
Works completed				
CSM No	16900298	A request to look into cars parking on the zig zag lines outside Kennington	Installation of school keep clear markings.	With Ashford Borough Council to carry out the work.
Date received	20/12/2011	Juniors, Downsview and the North School. Ashford Rural East	markings.	carry out the work.
Cost to Member	£3,000.00			
Most Recent Officer	C Cordrey-Moore			
MHF3 sent to Member	17/04/2012			
Cabinet Member Appr.	14/05/2012			
Works programmed				
Works completed				
CSM No Date received	13000615 26/07/2011	Aldington Village, Aldington - Request for traffic management	Aldington Village, Aldington - Request for traffic management including, a TRO	Village gateways have now been installed. Ashford BC are progessing
Cost to Member	£3,500.00	including, a TRO for the Keep Clear markings, DYL, and extension to the	for the Keep Clear markings, DYL, and extension to the 30mph speed limit.	the 'School Keep Clear' markings
Most Recent Officer	Tara O'Shea	30mph speed limit.	extension to the 30mph speed mint.	
MHF3 sent to Member	24/11/2011			
Cabinet Member Appr.	08/12/2011			
Works programmed	12/12/2011			
Works completed				

August 2012

Member: Andrew Wickham

Project details		Location and request	Proposed works	Additional notes
CSM No Date received	10407891 13/04/2011	Canterbury Road, Molash (A252) - request to look at speed issues	Enhancement and addition of warning signs and the installation of a vehicular	The interactive sign is due to be installed in mid-August. The
Cost to Member	£14,500.00		activated electronic warning sign	carriageway bend works are due at the end of August
Most Recent Officer	Tara O'Shea			
MHF3 sent to Member	27/09/2011			
Cabinet Member Appr.	06/10/2011			
Works programmed				
Works completed				
CSM No Date received	10404387 19/10/2009	The Square, Chilham - request for measures to dissuade vehicles from	Addition of the word 'free' to parking directional signs, extension of existing	Works complete.
Cost to Member	£9,219.00	village square	width limit and install small build out and implement a change in priority.	
Most Recent Officer	Contractor		and improment a change in priority.	
MHF3 sent to Member	24/03/2011			
Cabinet Member Appr.	12/05/2011			
Works programmed	30/11/2011			
Works completed	02/04/2012			

August 2012

Member:	Elizabeth	Tweed
---------	-----------	-------

Project details		Location and request	Proposed works	Additional notes
CSM No Date received	16900499 02/07/2012	Look into Parking problems. Hurst Road, Ashford.	Andy Padgham to cancel	Parking liaison meeting with Asfhord BC on 25/7/12 revealed that this site is being reviewed as part of wider area
Cost to Member				parking issues. No MHF money is
Most Recent Officer	Andy Padgham			therefore required. To be confirmed in writing.
MHF3 sent to Member				writing.
Cabinet Member Appr.				
Works programmed				
Works completed				
CSM No Date received Cost to Member Most Recent Officer	16900498 02/07/2012 Andy Padgham	Provide & plant new Tree's & Shrubs. Simone Weil Avenue, Ashford.		Investigations revealed that the land is not owned by Highways Authority. Member has queried this. Enquiries made with Ashford BC- Awaiting response
MHF3 sent to Member	ring raugham			
Cabinet Member Appr.				
Works programmed				
Works completed				
CSM No Date received Cost to Member	16900401 30/03/2012	Request updated to Grosvenor Road/ Rothbrook Drive junction - Request for double yellow lining.	TRO to be written by Ashford BC. MHF team to carry out consultation	Mrs Tweed withdrew application at Bockhanger Lane in favour of supporting parking restrictions at the nearby Grosvenor Road junction.
Most Recent Officer	Andy Padgham			Same application applies.
MHF3 sent to Member				
Cabinet Member Appr.				
Works programmed				
Works completed				

August 2012

Member:	Elizabeth Tweed
---------	------------------------

Project details Location and request Proposed works Additional notes Installation of 1no streetlight Residents' Association consultation CSM No Cypress Avenue part of Godinton 16900387 Park - Request for a street light to be underway. Installation should be in **Date received** 21/03/2012 installed. September 2012 **Cost to Member** £2,150.00 **Most Recent Officer** Amanda Martin MHF3 sent to Member 17/05/2012 Cabinet Member Appr. 11/06/2012 Works programmed Works completed CSM No 16900389 Lower Queens Road- Request for a To grind out the tree stump and reinstate Work to be carried out on 9/8/12 trunk to be ground down. the footway - Lower Queens Road Date received 21/03/2012 Cost to Member **Most Recent Officer** Memer MHF3 sent to Member 30/07/2012 Cabinet Member Appr. Works programmed Works completed Would like to review the access and CSM No. 16900373 Install short section of hardstanding in Scheme approved. To be passed to egress to the service road - Service verge opposite 'San Angelo' to assist Enterprise by mid Aigust for 21/02/2012 Date received Road parallel to Maidstone Rd access/egress to/from that property construction Cost to Member £850.00 between Sandyhurst Lane and Orchard Heights roundabout **Most Recent Officer** C Cordery-Moore MHF3 sent to Member 22/06/2012 **Cabinet Member Appr.** 09/07/2012 Works programmed

The data on this form is correct as of 27 July 2012

Works completed

Please note that MHF3 and Cabinet Member Approval dates refer to 'week commencing'.

August 2012

Member: Elizabeth Tweed

AS.

Project details		Location and request	Proposed works	Additional notes
CSM No Date received	16900255 01/12/2011	Request for new signs around Ashford Town Centre.	To review and design a scheme for better signage to direct vehicles to the town	With the consultant to produce review.
Cost to Member	£15,000.00		centre car parks and to also design a scheme to direct vehicles around Ashford	
Most Recent Officer	Tara O'Shea		and its periphery	
MHF3 sent to Member	06/01/2012			
Cabinet Member Appr.	16/01/2012			
Works programmed				
Works completed				
CSM No Date received	16900256 01/12/2011	Request for road to be aligned for bus stops. Bybrook Road, Ashford	Request for road to be aligned for bus stops. Bybrook Road, Ashford	Works complete
Cost to Member	£4,500.00			
Most Recent Officer	C Cordrey-Moore			
MHF3 sent to Member	19/01/2012			
Cabinet Member Appr.	20/02/2012			
Works programmed				
Works completed				

August 2012

Member: George Koowaree

Project details		Location and request	Proposed works	Additional notes
CSM No Date received	16900479 31/05/2012	Beaver Road - To investigate a possible speeding problem.		Traffic survey was due to be carried out w.c 25.06.12, awaiting report
Cost to Member				
Most Recent Officer	Amanda Murdoch			
MHF3 sent to Member				
Cabinet Member Appr.				
Works programmed				
Works completed				
CSM No	16900480	Canterbury Road, Ashford - To	To be decided once traffic survey results	Traffic survey was due to be carried
Date received	31/05/2012	investigate the speeding problem and implement solutions if necessary	received	out w.c 25.06.12, awaiting report
Cost to Member		implement solutions if necessary		
Most Recent Officer	Amanda Murdoch			
MHF3 sent to Member				
Cabinet Member Appr.				
Works programmed				
Works completed				
CSM No	16900550	Bentley Road - To carry out a speed	1	On hold
Date received	03/05/2012	survey		
Cost to Member				
Most Recent Officer	Member			
MHF3 sent to Member				
Cabinet Member Appr.				
Works programmed				
Works completed				

August 2012

Member: George Koowaree

Project details		Location and request	Proposed works	Additional notes
CSM No Date received	16900449 03/05/2012	Newtown Road - To clear vegetation for better visibility on the crossing	Vegetation clearance. Possibly add to maintenance schedule	With Arboricultural Team awaiting quotation.
Cost to Member				
Most Recent Officer	Amanda Martin			
MHF3 sent to Member				
Cabinet Member Appr.				
Works programmed				
Works completed				
CSM No	12400550	Request for signage to highlight the	Andy Padgham to cancel	Member has agreed that this scheme
Date received	22/03/2012	new 30mph speed limit and to warn of the mini roundabout - J10 towards		can be dropped from programme. To be confirmed in writing
Cost to Member		the William Harvey Hospital		be commined in writing
Most Recent Officer	Andy Padgham			
MHF3 sent to Member				
Cabinet Member Appr.				
Works programmed				
Works completed				
CSM No Date received	16900386 07/03/2012	Highfield Road - To replace 8 bollards	Highfield Road - To replace 8 bollards	Works completed
Cost to Member		00114145		
Most Recent Officer	£1,000.00			
MHF3 sent to Member	C Cordrey-Moore 06/03/2012			
Cabinet Member Appr.	05/03/2012			
Works programmed	03/03/2012			
Works programmed Works completed				
works completed				

August 2012

Member: George Koowaree

Project details		Location and request	Proposed works	Additional notes
CSM No Date received	16900214 22/11/2011	Request for a pedestrian crossing. Kimberley Way, Ashford	Request for a pedestrian crossing. Kimberley Way, Ashford	Electrical works are currently on site.
Cost to Member	£10,700.00			
Most Recent Officer	Andy Padgham			
MHF3 sent to Member	29/11/2011			
Cabinet Member Appr.	12/12/2011			
Works programmed				
Works completed				
CSM No	16900215	Request for Bus clearway. Mead		With Ashford Borough Council to
Date received	22/11/2011	Road, South Willesborough		progress.
Cost to Member				
Most Recent Officer	Tara O'Shea			
MHF3 sent to Member				
Cabinet Member Appr.				
Works programmed				
Works completed				
CSM No Date received	16900216 22/11/2011	Request for extra street lighting. Willesborough Road, Kennington	Request for extra street lighting. Willesborough Road, Kennington	Currently on site.
Cost to Member	£15,000.00			
Most Recent Officer	Street-lighting			
MHF3 sent to Member	08/12/2011			
Cabinet Member Appr.	05/12/2011			
Works programmed	16/04/2012			
Works completed				

August 2012

Member: George Koowaree

Project details		Location and request	Proposed works	Additional notes
CSM No Date received	16900065 14/10/2011	Kennington Road, Ashford. Reprofiling of grass bank.	Kennington Road, Ashford. Scheme redesigned as the re-proofing of the bank	Completed
Cost to Member	£5,000.00		was not possible: Installation of kerb build-out	
Most Recent Officer	Tara O'Shea			
MHF3 sent to Member	19/12/2011			
Cabinet Member Appr.	19/12/2011			
Works programmed				
Works completed				
CSM No Date received	10407829 04/04/2011	Kennington Road, Willesborough - request for SID	Following further investigations and consultation with local residents (to	With the contractor to arrange construction.
Cost to Member	£5,500.00		which we did not receive any responses), proposals have been drafted to provide	
Most Recent Officer	MFO East		an interactive speed limit repeater sign,	
MHF3 sent to Member	27/09/2011		on Kennington Road, Willesborough outside number 24.	
Cabinet Member Appr.	26/09/2011		Catalac Manioci 2 1.	
Works programmed				

August 2012

Member:	Jim	Wedgbury
---------	-----	----------

Project details Location and request Proposed works Additional notes Arlington - Request for DYL and bus Write TRO, consult and introduce Ashford Borough Council will write CSM No 16900462 parking restrictions Order. MHF team to carry out clearway. Date received 15/05/2012 consultation. **Cost to Member Most Recent Officer** Andy Padgham MHF3 sent to Member Cabinet Member Appr. Works programmed Works completed Barnett Field - Request for 2no. new To install no. 2 streetlights in Barnett Design and cost form with Member CSM No 16900461 streetlights. Field for signing. Date received 15/05/2012 **Cost to Member** £2,332.00 **Most Recent Officer** Member MHF3 sent to Member 23/07/2012 Cabinet Member Appr. Works programmed Works completed Bucksford Lane - Request to repair a CSM No. 16900463 Reconstruct car park entrances in asphalt Cost has been passed to Member by email for approval or otherwise, large pothole in the entrance to the surfacing Date received 15/05/2012 before sending MHF3 car park. **Cost to Member Most Recent Officer** Mr Wedgbury MHF3 sent to Member **Cabinet Member Appr.** Works programmed Works completed

The data on this form is correct as of 27 July 2012

Please note that MHF3 and Cabinet Member Approval dates refer to 'week commencing'.

August 2012

Member:	Jim \	Wedgl	bury
---------	-------	-------	------

Project details		Location and request	Proposed works	Additional notes
CSM No Date received Cost to Member Most Recent Officer MHF3 sent to Member Cabinet Member Appr. Works programmed Works completed	16900460 15/05/2012 Andy Padgham	Linden Grove, Primary School - Request for DYL around the school entrance.		As a result of liaison meeting with Ashford BC on 25/7/12 Andy Padgham has requested a site meeting with Member and R Williamson of Ashford BC to identify exactly what is required.
CSM No Date received Cost to Member Most Recent Officer MHF3 sent to Member Cabinet Member Appr. Works programmed Works completed	13000575 05/07/2011 £12,127.00 J.Emmett 16/08/2011 12/09/2011 01/02/2012	Victoria Park, Ashford South - Request to resurface the footpath		Works complete

Member H	lighway	Fund Mon	thly Report:

August 2012

Member: Mike Angell	
---------------------	--

Project details Proposed works Location and request Additional notes Request for gateway/traffic calming. Design and install gateways at north and CSM No 16900523 Ashford Road, Orlestone (Hamstreet) south ends of village. Update '30' Date received 05/07/2012 repeaters and install '30' roundels in **Cost to Member** carriageway **Most Recent Officer** John Burr MHF3 sent to Member Cabinet Member Appr. Works programmed Works completed Church Hill, Kingsnorth - Request for MHF3.0 form with the Member for CSM No 16900390 To install a salt bin - Church Hill. a salt bin Kingsnorth approval. Date received 21/03/2012 **Cost to Member Most Recent Officer** Member MHF3 sent to Member 12/04/2012 Cabinet Member Appr. Works programmed Works completed Magpie Hall Road - A proposed Andy Padgham suggests that a better CSM No 16900364 Introduce a weight restriction in this street solution may be improved strategic weight restriction. Date received 10/02/2012 HGV route signing rather than a **Cost to Member** weight restriction. He is consulting the Highways Traffic Manager for **Most Recent Officer** Andy Padgham advice on this MHF3 sent to Member **Cabinet Member Appr.** Works programmed

Works completed

Mambar Hi	α α α α	loptbly	Loporti
Member Hi			- K (21010)
			ILOPOIL

August 2012

Member:	Mike Angell
---------	-------------

Wichinson.				AO
Project details		Location and request	Proposed works	Additional notes
CSM No Date received	16900332 06/01/2012	Request to change the speed limit to 40mph. Bethersden Road, Shadoxhurst	Introduce reduced speed limit including signing requirements	Traffic survey was due to be carried out w/c 25/06/12, awaiting report.
Cost to Member		Siladoxiluist		
Most Recent Officer	Amanda Murdoch			
MHF3 sent to Member				
Cabinet Member Appr.				
Works programmed				
Works completed				

August 2012

Member: Mike Hill	
-------------------	--

Project details		Location and request	Proposed works	Additional notes
CSM No Date received	16900508 05/07/2012	Request for 40mph speed limit. Smallhythe Village, Ashford		
Cost to Member				
Most Recent Officer	C Cordrey-Moore			
MHF3 sent to Member				
Cabinet Member Appr.				
Works programmed				
Works completed				
CSM No	16900520	A salt bin is required in Rothley		
Date received	27/06/2012	Close, Tenterden		
Cost to Member				
Most Recent Officer	John Burr			
MHF3 sent to Member				
Cabinet Member Appr.				
Works programmed				
Works completed				
CSM No	16900399	A footpath is needed from the	Contribution only. Works to be arranged	Awaiting confirmation from Housing
Date received	27/03/2012	proposed Local Needs Housing in Kenardington to Church Lane. This	by Housing Association	Association of contribution amount
Cost to Member		is a contribution to the project only in		
Most Recent Officer	Amanda Martin	partnership with English Rural Housing Association and		
MHF3 sent to Member		Kenardington Parish Council		
Cabinet Member Appr.				
Works programmed				
Works completed				

August 2012

Member:	Mike Hill			

CSM No 16900378 23/02/2012 S2/02/2012 Cost to Member E5,500.00 Most Recent Officer Os/03/2012 Cost to Member 29/02/2012 Cabinet Member Appr. Os/03/2012 Os/03/201	Project details		Location and request	Proposed works	Additional notes
Cost to Member			Rd - Request for an interactive speed	Limit Repeater Sign, installed together with a static side road warning sign could	are awaiting a date for the
MHF3 sent to Member 29/02/2012 Cabinet Member Appr. 05/03/2012 Works programmed Works completed CSM No 10407478 Date received 08/02/2011 Cost to Member £15,300.00 Most Recent Officer Andy Padgham MHF3 sent to Member 23/02/2011 Cabinet Member Appr. 28/02/2011 Works programmed 19/03/2012 Works completed CSM No 1040816 Date received 13/10/2010 CSM No 1040816 Date received 13/10/2010 CSM No 1040816 Date received 13/10/2010 Cost to Member £9,598.00 Most Recent Officer Tara O'Shea MHF3 sent to Member 08/02/2011 Cost to Member 08/02/2011 Cost to Member 08/02/2011 Cost to Member 08/02/2011 Cost to Member 107/02/2011 Cost to Member 29,598.00 Most Recent Officer Tara O'Shea MHF3 sent to Member 08/02/2011 Cabinet Member Appr. 17/02/2011 Works programmed 30/11/2011	Cost to Member	£5,500.00	Sign		
Cabinet Member Appr. 05/03/2012 Works programmed Works completed CSM No Date received 08/02/2011 Cost to Member £15,300.00 Most Recent Officer Andy Padgham MHF3 sent to Member 23/02/2011 Cabinet Member Appr. 28/02/2012 Works completed CSM No Date received 18/05/2012 CSM No Date received 18/05/2012 CSM No Date received 18/05/2012 CSM No Date received 13/10/2010 Cost to Member £9,598.00 Most Recent Officer Tara O'Shea MHF3 sent to Member 08/02/2011 Cost to Member £9,598.00 Most Recent Officer Tara O'Shea MHF3 sent to Member 08/02/2011 Cost to Member 17/02/2011 Morks programmed 30/11/2011 A28 St Michaels - request to carry out works recommended in the Speed Limit Review Date received Cost to Member £9,598.00 Most Recent Officer Tara O'Shea MHF3 sent to Member 08/02/2011 Cabinet Member Appr. 17/02/2011 Works programmed 30/11/2011	Most Recent Officer	C Cordrey-Moore			
Works programmed Works completed CSM No	MHF3 sent to Member	29/02/2012			
CSM No Date received O8/02/2011 Cost to Member Cost member Oblication Date received O8/02/2011 Cost to Member Oblication Date received O8/02/2011 Cost to Member Oblication Date received O8/02/2011 Cost to Member Oblication Date received Oscillation Oscilla	Cabinet Member Appr.	05/03/2012			
CSM No Date received O8/02/2011 Cabinet Member Date received Date receiv	Works programmed				
Date received 08/02/2011 towards maintenance project maintenance and repair works to the Bethersden Marble footpath on the south side of the High Street in Biddenden. MHF3 sent to Member 23/02/2011 Cabinet Member Appr. 28/02/2011 Works programmed 19/03/2012 Works completed 18/05/2012 CSM No 10406816 Date received 13/10/2010 Cost to Member £9,598.00 Most Recent Officer Tara O'Shea MHF3 sent to Member 08/02/2011 Cabinet Member Appr. 17/02/2011 Works programmed 30/11/2011 Cabinet Member Appr. 17/02/2011 Works programmed 30/11/2011	Works completed				
Cost to Member £15,300.00 Most Recent Officer Andy Padgham MHF3 sent to Member 23/02/2011 Cabinet Member Appr. 28/02/2011 Works programmed 19/03/2012 Works completed 18/05/2012 CSM No 10406816 Date received 13/10/2010 Cost to Member £9,598.00 Most Recent Officer Tara O'Shea MHF3 sent to Member 08/02/2011 Cabinet Member Appr. 17/02/2011 Works programmed 30/11/2011 Works programmed 30/11/2011				maintenance and repair works to the	Completed
Most Recent Officer Andy Padgham MHF3 sent to Member 23/02/2011 Cabinet Member Appr. 28/02/2011 Works programmed 19/03/2012 Works completed 18/05/2012 CSM No 10406816 Date received 13/10/2010 Cost to Member £9,598.00 Most Recent Officer Tara O'Shea MHF3 sent to Member 08/02/2011 Cabinet Member Appr. 17/02/2011 Works programmed 30/11/2011	Cost to Member	£15,300.00			
CSM No 10406816 13/10/2010 Avaiting flashing school signs to out works recommended in the Speed Limit Review A28 St Michaels - request to carry out works recommended in the Speed Limit Review Extend existing 30mph limit through built up area of St Michaels (in a northerly direction), past the recreation ground and Primary School, up to a point outside a house called "Churchfields" as per the speed limit review. Awaiting flashing school signs to complete Awaiting flashing school signs to complete	Most Recent Officer	Andy Padgham			
Works programmed 19/03/2012 Works completed 18/05/2012 A28 St Michaels - request to carry out works recommended in the Speed Limit Review Extend existing 30mph limit through built up area of St Michaels (in a northerly direction), past the recreation ground and Primary School, up to a point outside a house called "Churchfields" as per the speed limit review. Works programmed 19/03/2012 A28 St Michaels - request to carry out works recommended in the Speed Limit Review Extend existing 30mph limit through built up area of St Michaels (in a northerly direction), past the recreation ground and Primary School, up to a point outside a house called "Churchfields" as per the speed limit review. Works programmed 30/11/2011	MHF3 sent to Member	23/02/2011			
Works completed 18/05/2012 A28 St Michaels - request to carry out works recommended in the Speed Limit Review Extend existing 30mph limit through built up area of St Michaels (in a northerly direction), past the recreation ground and Primary School, up to a point outside a house called "Churchfields" as per the speed limit review. Works programmed 18/05/2012 A28 St Michaels - request to carry out works recommended in the Speed Limit Review Extend existing 30mph limit through built up area of St Michaels (in a northerly direction), past the recreation ground and Primary School, up to a point outside a house called "Churchfields" as per the speed limit review. Works programmed 30/11/2011	Cabinet Member Appr.	28/02/2011			
CSM No Date received 13/10/2010 Cost to Member 49,598.00 Most Recent Officer Tara O'Shea MHF3 sent to Member 08/02/2011 Cabinet Member Appr. 17/02/2011 Works programmed A28 St Michaels - request to carry out works recommended in the Speed Limit Review Extend existing 30mph limit through built up area of St Michaels (in a northerly direction), past the recreation ground and Primary School, up to a point outside a house called "Churchfields" as per the speed limit review. Extend existing 30mph limit through built up area of St Michaels (in a northerly direction), past the recreation ground and Primary School, up to a point outside a house called "Churchfields" as per the speed limit review. Works programmed 30/11/2011	Works programmed	19/03/2012			
Date received 13/10/2010 Cost to Member £9,598.00 Most Recent Officer Tara O'Shea MHF3 sent to Member 08/02/2011 Cabinet Member Appr. 17/02/2011 Works programmed 13/10/2010 out works recommended in the Speed Limit Review out works recommended in the Speed northerly direction), past the recreation ground and Primary School, up to a point outside a house called "Churchfields" as per the speed limit review. complete northerly direction), past the recreation ground and Primary School, up to a point outside a house called "Churchfields" as per the speed limit review.	Works completed	18/05/2012			
Cost to Member £9,598.00 Most Recent Officer Tara O'Shea MHF3 sent to Member 08/02/2011 Cabinet Member Appr. 17/02/2011 Works programmed 30/11/2011			out works recommended in the Speed	built up area of St Michaels (in a	
Most Recent Officer Tara O'Shea MHF3 sent to Member 08/02/2011 Cabinet Member Appr. 17/02/2011 Works programmed 30/11/2011	Cost to Member	£9,598.00	Limit Review		
Cabinet Member 4ppr. 17/02/2011 Works programmed 30/11/2011	Most Recent Officer	Tara O'Shea		outside a house called "Churchfields" as	
Works programmed 30/11/2011	MHF3 sent to Member	08/02/2011		per the speed limit review.	
	Cabinet Member Appr.	17/02/2011			
Works completed	Works programmed	30/11/2011			
	Works completed				

August 2012

Member:	Mike Hill
---------	-----------

Project details		Location and request	Proposed works	Additional notes
CSM No Date received	10406818 13/10/2010	B2080 Appledore - request to reduce speed limit to 30mph	Extend existing 30mph limit through built up area past the recreation ground to the junction with Hawthorn as recommended in the speed limit review.	With the contractor to construct.
Cost to Member	£6,827.00			
Most Recent Officer	Tara O'Shea			
MHF3 sent to Member	28/01/2011			
Cabinet Member Appr.	17/02/2011			
Works programmed	14/11/2011			
Works completed	30/10/2011			
CSM No Date received	10406096 24/05/2010	Pittlesden, Tenterden - request for measures to prevent parking on the	Widen carriageway to provide parking for residents. Ashford Borough Council	Carriageway changes with Contractor to arrange construction during
Cost to Member		green.	will install double yellow lines around the greens to assist with prevention of	October. Ashford BC to carry out the parking restriction element of the
Most Recent Officer	Tara O'Shea		parking on the grass.	scheme.
MHF3 sent to Member	10/01/2011			
Cabinet Member Appr.	19/07/2012			
Works programmed				
Works completed				

August 2012

Member:	Richard King
---------	--------------

Project details Location and request Proposed works Additional notes Request for double yellow lines. This scheme has now been combined CSM No Nil (see notes) 16900507 Pluckley Road, Smarden with an LTP scheme in Pluckley. No Date received 03/07/2012 MHF money is now required. To be **Cost to Member** confirmed in writing to Mr King **Most Recent Officer** Andy Padgham MHF3 sent to Member Cabinet Member Appr. Works programmed Works completed **CSM No** 12400547 Smarden Road - Request to lower the Write and consult on TRO. Implement TRO to be written/ consulted on with speed limit through Pluckley village. new speed limits, including signing Ashford BC's parking restriction Date received 21/03/2012 These have been agreed in principle. requirements scheme in Station Road Cost to Member **Most Recent Officer** Andy Padgham MHF3 sent to Member Cabinet Member Appr. Works programmed Works completed Request for Signs, road markings and CSM No. 16900339 Introduce reduced speed limit, including Speed survey was due to be carried 40mph speed limit. Faversham Road signing requirements out w/c 25/06/12, awaiting report. Date received 13/01/2012 Cost to Member **Most Recent Officer** C Cordrey-Moore MHF3 sent to Member **Cabinet Member Appr.** Works programmed Works completed

The data on this form is correct as of 27 July 2012

Please note that MHF3 and Cabinet Member Approval dates refer to 'week commencing'.

August 2012

Member:	Richard King
---------	---------------------

Project details		Location and request	Proposed works	Additional notes
CSM No Date received Cost to Member Most Recent Officer MHF3 sent to Member Cabinet Member Appr. Works programmed Works completed	10407815 01/04/2011 Andy Padgham	Oak Grove Lane, High Halden - request to look at closing the road at one end	Write TRO on experimental scheme to stop up road at one end. (Will be made permanent if successful). Install temporary and permanent engineering features.	Joint scheme with CRM and speed limit reduction. Whole scheme is being designed by Jacobs. Target completion end Feb 13.
CSM No Date received Cost to Member Most Recent Officer MHF3 sent to Member Cabinet Member Appr. Works programmed Works completed	10407805 31/03/2011 £519.00 MFO East 22/06/2011 27/06/2011	Pivington Mill, Pluckley - request for a weight restriction	New signage	The weight restriction signs have now been installed. The 'Unsuitable for HGV' signs are due to be installed.
CSM No Date received Cost to Member Most Recent Officer MHF3 sent to Member Cabinet Member Appr. Works programmed Works completed	10406244 22/06/2010 £12,000.00 Tara O'Shea 07/10/2011 10/10/2011	School Road, Hothfield - request for zebra crossing	Further to investigations into concerns over pedestrian crossing facilities on School Road into the Children's Centre and play area, proposals have been drafted for a zebra crossing facility.	Completed