

## ASHFORD JOINT TRANSPORTATION BOARD 09 MARCH 2010

**Subject:** Highway Works Programme 2009/10

**Director/Head of Service:** Director of Kent Highway Services

**Decision Issues:** **These matters are within the authority of the Board**

**Decision:** Non-key

**Ward/Division:** **All**

**Summary:** *This report updates Members on the identified schemes approved for construction in 2009/10.*

**To Recommend:** **This report is for Members' information.**

**Classification:** THIS REPORT IS OPEN TO THE PUBLIC

### Introduction

1. This report is an update on that made to previous meetings of the Board and summarises the identified schemes that have been programmed for construction by Kent Highway Services in 2009/10.

### Road Surface Treatments

**Thin surfacing** - see Appendix A1

### Highway Maintenance Schemes

**Carriageway Schemes** – see Appendix B1  
**Footway Schemes** - see Appendix B2  
**Street Lighting Schemes** - see Appendix B3

### Local Transport Plan Budget 2009/10

**Local Transport Plan Funded Schemes** - see Appendix C1  
**Public Rights of Way (LTP Funded)** – see Appendix C2  
**Developer Funded Schemes (Delivered by KHS)** - see Appendix C3

### Other Works

**Bridge Works** - see Appendix D1  
**Borough Council Funded Schemes** - see Appendix D2  
**County Member Funded Works** - see Appendix D3  
**Drainage Works** – see Appendix D4  
**Major Capital Projects** - see Appendix D5

3. This report is for Members' information.

## **Conclusion**

4. This report is for Members' information.

### **Contact Officers:**

<b>Carol Valentine</b>	<b>0845 8247800</b>	<b>KCC</b>
<b>Gary Peak</b>	<b>0845 8247800</b>	<b>KCC</b>
<b>Toby Howe</b>	<b>0845 8247800</b>	<b>KCC</b>

**Appendices A to D – Progress Reports**

## **APPENDIX A – ROAD SURFACE TREATMENTS**

### **APPENDIX A1 – THIN SURFACING: 15 – 24mm depth**

<b>Location</b>	<b>Description</b>	<b>Parish</b>	<b>Budget</b>	<b>Status</b>
A28 Canterbury Road	A251 – Simone Well Avenue	Ashford	265,950	02/02/10 – 10/02/10
High Street	j/w Church Road	Tenterden	40K	To be programmed in March 2010
A251 Faversham Road	j/w Upper Vicarage Road	Kennington	28K	To be programmed in March 2010

## **APPENDIX B – HIGHWAY MAINTENANCE SCHEMES**

### **APPENDIX B1 – CARRIAGEWAY SCHEMES**

<b>Location</b>	<b>Description</b>	<b>Parish</b>	<b>Budget</b>	<b>Status</b>
None				

### **APPENDIX B2 – FOOTWAY SCHEMES**

<b>Location</b>	<b>Description</b>	<b>Parish</b>	<b>Budget</b>	<b>Status</b>
Millfield	Full Length	High Halden	15,400	To be programmed
Wayside Avenue, St Michaels	Near A28 60m either side	Tenterden		Deferred
Flood Street	Footway Reconstruction	Mersham		Deferred to new financial year
Hythe Road	Church Road to Albermarle Road Footway Reconstruction	Willesborough		Deferred to new financial year
West Cross	Numbers 8a-10 Footway Reconstruction	Tenterden	10K	To be programmed Feb/March 2010
High Street	Maidstone Road to School Lane, both sides Footway Reconstruction	Charing		Deferred to new financial year
A252 Canterbury Road	Dane Street to Village Hall, Southern Side Footway Reconstruction	Chilham		On site

### **APPENDIX B3 – STREET LIGHTING SCHEMES**

Programme for replacing mercury lanterns completed.

## **APPENDIX C – TRANSPORTATION, PROW & SAFETY SCHEMES**

### **APPENDIX C1 – LOCAL TRANSPORT PLAN FUNDED SCHEMES**

<b>Location</b>	<b>Description</b>	<b>Budget</b>	<b>Status</b>
A28 Ashford Rd/Standard Lane, Bethersden	CRM - Mass Action - Signing and Lining	£7,500	Works completed December 2009
Ashford Domestic Station Improvements	Contribution to improvements managed by South Eastern Railways	£90,000	Works being carried out by Network Rail
Bus Strategy Action Plan Pilot Scheme - Routes 'A', 3 & 5	Bus Stop improvements inc. clearways	£200,000	Main works complete January 2010. Clearway markings to be laid during Feb 2010
Halstow Way to Noakes Meadow Cycleway	New cycleway across ABC land	£40,000	Deferred to 2010/11
Beaver Green School, Cuckoo Lane	Safer Routes to School scheme	£20,000	Deferred to 2010/11
Christchurch School to Park Farm cycleway	Completion of missing link of cycleway	£60,000	Deferred to 2010/11
A2052 Faversham Road, Kennington (Towers School)	Pelican crossing	£100,000	Deferred to 2010/11
Bybrook Road, Kennington (Phoenix Primary School)	Zebra crossing	£40,000	Deferred to 2010/11

### **APPENDIX C2 – PUBLIC RIGHTS OF WAY (LTP Funded)**

<b>Location</b>	<b>Description</b>	<b>Budget (£)</b>	<b>Status</b>
AE73	Strengthen Byway Surface - Crundale	14,500	Commenced November
AE74	Strengthen Byway Surface - Crundale	3,700	Commenced November
AU5	Construct new path surface - Ashford	4,000	Commenced November
AU77	Strengthen footpath surface - Ashford	3,400	Commenced November
AU33	Strengthen footpath surface - Ashford	4,250	Commencing November

**APPENDIX C3 – DEVELOPER FUNDED SCHEMES (Section 278 Works)**

<b>Location</b>	<b>Description</b>	<b>Status</b>
Stanhope, Ashford	Regeneration scheme / New road layout	In progress
Trinity Road, Ashford	New road layout	Completed – in maintenance
A20 Roundabout	Toucan	In maintenance
Templar Way	New signalised access	Signals in maintenance
Latitude Walk, Ashford	Environmental improvements –East Street	Programmed to commence in the next 6 weekss.
Park Farm/ Finn Farm Road	Signals/traffic calming	In maintenance
Cheeseman's Green Road	Carriageway realignment	Partially complete
Tesco site – Park Farm	New Puffin Crossing – cycle way	Design assessment
J9 M20	Signalised junction	Now incorporated into larger scheme including Drovers Roundabout

## **APPENDIX D – OTHER WORKS**

### **APPENDIX D1 – BRIDGE WORKS**

<b>Location</b>	<b>Description</b>	<b>Status</b>
Warren Lane, Ashford	A28 –Simon Well Avenue crossing Warren Lane, Parapet Upgrade	Due to commence January 2010-March 2010
Stile Farm, Chilham	Pickelden Lane, Bridge Reconstruction	Due to commence January 2010
Great Stour Bridge, Singleton	Parapet Upgrade	Due to commence early January 2010
Singleton Way, Singleton	Parapet Upgrade	Works in progress – due for completion end December 2009

### **APPENDIX D2 – DISTRICT COUNCIL FUNDED SCHEMES**

<b>Location</b>	<b>Description</b>	<b>Status</b>
Not known at moment		

### **APPENDIX D3 – COUNTY MEMBER HIGHWAY FUND WORKS**

<b>Location</b>	<b>Description</b>	<b>Budget</b>	<b>Status</b>
Awaiting details of Member Grants 2009/10			

### **APPENDIX D4 – DRAINAGE**

<b>Type of Maintenance Work</b>	<b>Number from 1/04/09 to 31/10/09</b>	<b>Description</b>
Scheduled gully cleaning	2415	Routine programmed cleansing of roadside gullies on a pre-determined route.
Reactive gully cleaning	297	Responding to incidents of flooding or enquiries through the Contact Centre
Drainage Repair works	86	Replacing gully pots: investigating and clearing blockages: repairing or renewing broken and collapsed pipework: clearing and or excavating highway ditches and ponds, etc.

## APPENDIX D5 – MAJOR CAPITAL PROJECTS

Location	Description	Budget	Status
Southern Sector: Drovers roundabout to M20 Junction 9	Victoria Way Phase 1 (link between Victoria Road and Leacon Road)	£16m	Bid for CIF (Community Infrastructure Fund) approved by DfT in April 09 . Planning consent granted in September 2009. Statutory Orders published. Activity focused on trying to achieve the scheme within the funding deadline of 31 March 2011.
	Junction improvements and signalisation and footbridge over the M20	£15.2m	Bid for RIF (Regional Infrastructure Fund) approved in September 09. Activity focused on trying to achieve the scheme within the funding deadline of 31 March 2011.
Operation Stack Lorry Park			Outline design of the lorry park and M20 junction is being progressed. The programme of seasonally dependent environmental surveys will be completed in the autumn 2009 .