ASHFORD JOINT TRANSPORTATION BOARD 13th MARCH 2012

Subject: Highway Works Programme 2011/12

Director/Head of Kent County Council- Highways and

Service: Transportation

Decision Issues: These matters are within the authority of the

Board

Decision: Non-key

Ward/Division: All

Summary: This report updates Members on the identified

schemes approved for construction in 2011/12

To Recommend: This report is for Members' information.

Classification: THIS REPORT IS OPEN TO THE PUBLIC

Introduction

1. This report is an update on that made to previous meetings of the Board and summarises the identified schemes that have been programmed for construction by Kent County Council in 2011/12.

Road Surface Treatments

Thin surfacing - see Appendix A1 Microsurfacing - see Appendix A2

Highway Maintenance Schemes

Carriageway Schemes – see Appendix B1

Footway Schemes - see Appendix B2 Street Lighting Schemes - see Appendix B3 Drainage Maintenance Works- See Appendix B4

Local Transport Plan Budget 2011/12

Local Transport Plan Funded Schemes - see Appendix C1
Countywide schemes- See Appendix C2
Public Rights of Way (LTP Funded) – see Appendix C3
Developer Funded Schemes (Delivered by KCC) see Appendix C4

Other Works

Bridge Works - see Appendix D1
Borough Council Funded Schemes - see Appendix D2
County Member Funded Works - see Appendix D3
Drainage - see Appendix D4

Major Capital Projects - see Appendix D5

Conclusion

4. This report is for Members' information.

Contact Officers:

Toby Howe Highway Manager (East)

Lisa HolderDistrict ManagerMary GillettResurfacing ManagerSue KinsellaStreet Lighting Manager

Andy Corcoran Traffic Schemes and Members Highway Fund Manager

Andrew Hutchison Public Rights of Way Area Manager (East)

Tony Ambrose Structures Manager

Katie Lewis Interim Drainage Manager

<u>APPENDIX A – ROAD SURFACE TREATMENTS</u>

APPENDIX A1 – THIN SURFACING: 15 – 24mm depth

Location	Parish	Budget	Status
None			

APPENDIX A2 – GRIPFIBRE: 5-15mm Overlay

Location	Parish	Budget	Status
Church Lane	Shadoxhurs t	93,702	Completed April 2011
Crown Hill/Wye Road	Wye/ Hastingleigh	119,179	Completed April 2011
Iden Lane	Egerton	15,859	Completed April 2011
Maytham Road	Rolvenden	69,326	Completed April 2011
Plurenden Road	Woodchurc h	36,432	Completed April 2011

APPENDIX A3 – SURFACE DRESSING: 6-10mm Overlay

Location	Parish	Budget	Status
Bilsington Road	Bilsington	34,238.0	Completed May 2011
		0	
Cage Lane	Smarden	5,856.00	Completed May 2011
Maidstone Road	Westwell	18,617.7	Completed May 2011
		0	
Maidstone Road	Westwell	44,612.0	Completed May 2011
		0	
Rolvenden	Tenterden	15,147.5	Completed May 2011
Road/Rolvenden Hill		0	

<u>APPENDIX B – HIGHWAY MAINTENANCE SCHEMES</u>

APPENDIX B1 – CARRIAGEWAY SCHEMES

Location	Description	Parish	Budget	Status
Ashford Road High Halden	On bend outside Sunnydale	High Halden	£18,326	Completed Surfacing November 2011 (High Friction Surfacing to complete)
Canterbury Road/Maidston e Road Roundabout Charing	Charing Hill including Maidstone Road Roundabout	Charing	£96,997	Completed October 2011
Hythe Road Ashford	Star Lane to Dering Road	Ashford	£13,698	Completed November 2011 surfacing (High Friction to complete)
Romney Marsh Road Ashford	Asda Roundabout	Ashford	£71,414	Completed November 2011 (High Friction Surfacing)
Romney Marsh Road Ashford	Station Roundabout	Ashford	£36,376	Programmed March 2012

APPENDIX B2 – FOOTWAY SCHEMES

Location	Description	Parish	Budget	Status
A20 Hythe	Smeeth X Roads	Smeeth	£224,960	Deferred
Road	to Bob Fisher			
	Garage			
A20 Hythe	Bockham Lane to	Mersham	£72,000	Completed March
Road	Ridgeway			2011
Flood Street		Mersham	£24,000	Completed August
				2011
Church Road	Railway Bridge –	Mersham	£30,000	Completed July
	Blind Lane			2011
A20 Maidstone	Charing Village to	Charing	£135,000	On site
Road, Charing	Crematorium			

APPENDIX B3 – STREET LIGHTING SCHEMES

Structural testing is currently underway on strategic and locally important roads to identify column and lanterns that require replacing. Currently formulating scheme to convert lit signs and bollards to more energy efficient LED lighting. The town centre lanterns will be bulk lamp changed and cleaned as part of 2012 Olympic preparation to make sure they are all in a good working condition.

APPENDIX B4- DRAINAGE MAINTENACE WORKS

Cleansing of gullies on strategic and locally important roads is continuing. This schedule is available on line at the following address.

http://www.kent.gov.uk/roads_and_transport/highway_maintenance/roads_and_pavements/drainage/drainage_cleansing_schedules.aspx

Drainage Works Update

In addition to a number of small repair works, the following larger works have been programmed:

Location	Description	Budget	Status	l
Birling Road,	Installation of larger	£10,000	Investigation	l
Ashford	soakaways		works in	l
			progress	l
Tile Lodge Road,	Installation of new drainage	£40,000	Investigation	l
Charing	system		works in	l
			progress	l

<u>APPENDIX C – TRANSPORTATION, PROW & SAFETY SCHEMES</u>

APPENDIX C1 – LOCAL TRANSPORT PLAN FUNDED SCHEMES

Location	Description	Budget	Status
A28 Ashford Road (Gascoigne Corner), 1 mile east of High Halden	Bend visibility improvements	£25,000	Scheme surfacing complete Dec 11. Signing and further works to be completed before the end of March 2012
A28 j/w A252, Bagham Junction, Chilham	Signing and lining improvements	£27,000	Scheme surfacing complete Dec 11. Signing to be completed before the end of March 2012

ANNEX C2- COUNTYWIDE SCHEMES

Location	Description	Budget (£)	Status
Bus Stop Infrastructure Improvements - Countywide	Countywide reactive bus stop maintenance and minor improvement programme	68,000	On-going
Smart card ticket machines - Countywide	The remaining contribution to Stagecoach to GPS enable their ticket machines. Links to congestion monitoring and passenger info systems	55,000	On-going

APPENDIX C3 – PUBLIC RIGHTS OF WAY (LTP Funded)

Location	Description	Budget (£)	Status
AE563 Ruckinge	Strengthening works to Byway	£17,000 11/12. £24,000 12/13	Sheduled to start March 2012. Part Funded by MHF
Bockhanger Lane, Ashford	Creation of new PROW linking to Eureka Leisure Park		Scheduled for 2012/13. consultation completed, scheme supported. Lighting also requested currently being explored.

A27 & AU7 Ashford NCP	Footpath and bridleway construct tarmac surface	£9100	Scheme subject to delivery of Bockhanger Lane (above)
Kingsnorth	New multi user route creation	£70,000	Underway (£50,000 s106 & £18,000 sustrans & member funding). Part permissive cycle track and part Bridleway creation Original full scheme now not deliverable (rejected by ABC).
AU41, Ashford	Construct new tarmac path	£25750	Complete
AW350, Charing	Repairs to existing footpath surface	£6100	Scheduled for 2011/12.
AE287, Brabourne	Repairs to existing footpath tarmac surface	£8775	Scheduled for 2011/12
AW357, Hothfield	Repairs to byway surface	£4750	Scheduled for 2011/12

APPENDIX C4 – DEVELOPER FUNDED SCHEMES (Section 278/106 Works)

Location	Description	Status
Henwood, Ashford	Cycle route	Scheme Compete
Stanhope, Ashford	Regeneration scheme / New road layout	Works continuing on new sites – 90% complete.
Trinity Road, Ashford	New road layout	In maintenance
A20 Roundabout	Toucan	In maintenance
Templar Way	New signalised access	Remedial work in progress
Latitude Walk, Ashford	Environmental improvements – East Street	In maintenance
Park Farm/ Finn Farm Road	Signals/traffic calming	In maintenance. Remedial works being carried out.
Tesco site – Park Farm	New Puffin Crossing – cycle way	Works complete
A2070 j/w The Boulevard	Left turn slip	In design stage – Works currently postponed by Developer until 2012
John Wallace	Completion of missing link of	Scheme being progressed:

Academy (Christchurch School) to Park	cycleway	Landowner has agreed to sale of necessary land to KHS and contract being
Farm		drawn up to this effect.
The Warren Site B	Access Road/New Signalised Access	In design Stage

APPENDIX D – OTHER WORKS

APPENDIX D1 – BRIDGE WORKS

Location	Description	Status
A28 Canterbury, Dane	Parapet replacement on	Works programmed to
John footbridge	footbridge	start on 12 th March
Lavender Farm,	Culvert Replacement	Works programmed for
Waterham road, Swale		Early March to mid March.
D1290 Longrope Wood,	Culvert Replacement	Works programmed for
Ashford		Early Feb to mid Feb.
D1132 Chrislocks	Culvert Replacement	Works programmed for
Woods, Swale		Early Jan to mid jan.
A20 Ashford Road,	850 Westwell Leacon Bridge –	Design works on going.
Charing over Railway	Structural safety work	

APPENDIX D2 – DISTRICT COUNCIL FUNDED SCHEMES

Location	Description	Status
None		

APPENDIX D3 – COUNTY MEMBER HIGHWAY FUND WORKS

Member & Ward	Description	Budget	Status
Andrew Wickham	The Square, Chilham -		
	request for measures to		
	dissuade vehicles from village		Construction due Feb
	square	£9,219.00	2012
Andrew Wickham	Canterbury Road, Molash		
	(A252) - request to look at		Construction due
	speed issues	£14,500.00	March 2012
Andrew Wickham	Church Road, Smeeth -		
	Request for a speed indicator		
	device	£5,500.00	Work complete
Andrew Wickham	Traffic Management Scheme		
	Molash including Interactive		
	speed limit repeater sign and		
	gateway features	£14500.00	Approved
Andrew Wickham	Traffic Management Scheme		
	Aldington Village including		
	gateway features and		
	extension of speed limit	£13500.00	Approved
Elizabeth Tweed	Ashford - request to fill in		
	gaps on the Ashford Cycle		
	Network	£9,000.00	Work Complete
Elizabeth Tweed	Faversham Road, Ashford -		
	request for a permanent SID	£3500.00	Work Complete
Elizabeth Tweed	Canterbury Road, Ashford -		
	request to remove trees	£2582	Work Complete
Elizabeth Tweed	Essella Road, Ashford -		Construction due
	request for 20mph limit	£9000	March/April2012
Elizabeth Tweed	St Mary's School, Ashford –		
	new salt bin and refills	£350.00	Completed

Elizabeth Tweed	Review of town centre car		
	park signing and Strategic		
	review of Signing on major		
	approaches to Ashford	£15000.00	Approved
George Koowaree			
	Pontlay Road Ashford		
	Bentley Road, Ashford - request for handrail	£1,065.00	Work Complete
George Koowaree	Willesborough Road	21,003.00	Work Complete
deorge Roowaree	Kennington – installation of		
	10no new lamp columns	£15000.00	Approved
George Koowaree	Kimberley Way (Asda) -	210000100	7.6610100
	Provision of formal zebra		
	crossing facilities	£10700.00	Approved
George Koowaree	Bentley Road – Extension of		
	handrail	£1560.00	Work Complete
George Koowaree	Kennington Road j/w Yeoman		•
	Gardens, Willesborough -		
	Improvements to visibility		
	splay	£5000.00	Approved
George Koowaree	Kennington Road		
	Willesborough – Interactive		
	speed limit repeater sign	£5500.00	Approved
Jim Wedgbury	Hoxton Close, Singleton -		
	request to relocate a bus		
	shelter	£6,853.00	Work Complete
Jim Wedgbury	Reed Crescent, Kingsnorth -		
	request to look at parking		
	issues outside Furley Park	00.050.00	Mark Caranlata
line Madahum	School A2042 Rompov March Bood	£3,250.00	Work Complete
Jim Wedgbury	A2042 Romney Marsh Road – Provision of New 550m		
	footway	£31000.00	Approved
Jim Wedgbury	Victoria Park Footway	231000.00	Аррголец
Jim Wedgbary	Resurfacing	£12127.00	Approved
Mike Angell	A2042 Romney Marsh Road	212127.00	7.6610400
i i i i i i i i i i i i i i i i i i i	- Provision of New 550m		
	footway	£21000.00	Approved
Mike Angell	PRoW Hamstreet Road		
	Shadoxhurst – Contribution		
	towards refurbishment	£17000.00	Approved
Mike Hill	Pittlesden, Tenterden -		
	request for measures to		
	prevent parking on the green.	£15,873	Redesign
Mike Hill	A28 St Michaels - request to		
	carry out works		
	recommended in the Speed	00 500 00	\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\
KAT . LITT	Limit Review	£9,598.00	Works Complete
Mike Hill	B2080 Appledore - request to		
	reduce speed limit to 30mph		
		£6,827.00	Works Complete
Mike Hill	High Street, Biddenden -	£0,827.00 £15,300.00	Approved
INIIVE I IIII	riigii Sireet, Diddeildell -	£10,300.00	Thhioven

			I
	contribution towards		
	maintenance project		
Richard King	School Road, Hothfield -		
	request for zebra crossing	£12,000.00	Approved
Richard King	Pivington Mill, Pluckley -		
	request for a weight		
	restriction	£519.00	Approved
Richard King	Wye Road, Boughton Aulph -		
	request for wieght restriction		Construction due
	Advanced signing	£5,000.00	Feb/March 2012
Richard King	Smarden - request for		
	amendments to ADS and		
	installation of bollards	£4,000.00	Work Complete
Richard King	The Street, Smarden -		
	request for double yellow		
	lines	£4,290.00	Work Complete
Richard King	Heathlands Pedestrian		
	Crossing Point – Cades Road		
	Hothfield	£2500.00	Approved

APPENDIX D5 – MAJOR CAPITAL PROJECTS (sheet 1 of 4)

Location	Description	Budget	Status
Victoria Way Phase 1 (link between Victoria Road and Leacon Road)	To support the growth agenda for Ashford and in particular to support the southwards development and expansion of the town centre. Funded by Community Infrastructure Fund (CIF) provided by Homes & Community Agency (HCA).	£17.9m	The road opened to traffic on 4 th November 2011. The contractor is dealing with the outstanding defects. There are some outstanding minor build issues to resolve with the adjoining land owner. Additional signing to take place during March. Anti skate board studs to be installed by Spring 2012. Maintenance of the landscaped areas is covered for 5 years under the main contract. The operation of the road and use of John Wallis Square will be monitored over the coming months

APPENDIX D5 - MAJOR CAPITAL PROJECTS

Location	Description	Budget	Status
A20 Fougeres	Junction	£17.6m	Further update to be circulated at
Way, Drovers	improvements,		JTB meeting
Roundabout and	traffic signals, and		-
M20 Junction 9	pedestrian & cycle		

Improvements	footbridge over the M20. To support the growth agenda and in particular to provide a comprehensive improvement of this key access route on the west side of the town.	
	Drovers Roundabout and M20J9 are formally two separate projects. Funded by Regional Infrastruct ure Fund funding provided by DfT and managed by SEEDA with Growth Area Funding to cover the additional cost of the M20 feature bridge.	