

**To:** Ashford Joint Transportation Board

**By:** KCC Highways and Transportation

**Date:** 9<sup>th</sup> September 2014

**Subject:** Highway Works Programme 2014/15

**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction in 2014/15

---

## 1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2014/15

**Footway and Carriageway Improvement Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Developer Funded Works** – see Appendix D

**Transportation & Safety Schemes** – see Appendix E

**Public Rights of Way** – see Appendix F

**Bridge Works** – see Appendix G

**Matters arising from Highway Works Programme** – see Appendix H

## Conclusion

1. This report is for Members information.

## Contact Officers:

The following contact officers can be contacted on **03000 418181**

Toby Howe Operations)	Highway Manager (East and Acting Head of Service
Lisa Holder	Ashford District Manager
Neil Tree	Carriageway Surface Treatment
Graham Killik	Carriageway Machine Surfacing
Wendy Boustead	Footway Improvement Team Leader
Katie Lewis	Drainage Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager

Steve Darling  
Melvyn Twycross  
Tony Ambrose  
(contact James Hammond)

Transportation, and Safety Schemes  
PROW  
Structures Manager  
Developer Funded Works

## Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

<b>Surface Treatments - Contact Officer Neil Tree</b>			
<b>Micro Asphalt Schemes</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Squids Gate Lane	Challock	Just south of Club house entrance to its junction with A252 Canterbury Road	Completed
Pot Kiln Lane & High Halden Road	Bethersden	From its junction with Bush Lane to its junction with Bethersden Road	Completed
Spot House Lane & School Hill	Woodchurch & Warehorne	From its junction with Cold Blow Lane to its junction with B2067 Warehorne Road	Completed
<b>Sole Street</b>	<b>Crundale</b>	<b>From its junction with Olantigh Road to its junction with Denwood Street</b>	Rescheduled due to adverse weather. Programmed to start 02/09/14
Earlsworth Road	Ashford	East Stour Primary School to its junction with Cudworth Road	Completed (Areas missed due to parked vehicles to be programmed)
Bridge Street & Upper Bridge Street	Wye	From its junction with Churchfield Way to its junction with Scotton Street	Completed
Churchfield Way & High Street	Wye	From its junction with Bridge Street to its junction with Olantigh Road	Completed
<b>Surface Dressing Schemes</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Frith Road & Roman Road	Aldington	From its junction with Priory Road to its junction with Bank Road	Completed

Cranbrook Road	Tenterden	From its junction with Millpond Lane to its junction with A28 Rolvenden Road	Completed
Blackwall Road	Wittersham	30mph Gateway to River Rother	Completed
Withersdane	Wye	Whole Length	Completed
White Hill	Boughton Aluph	From its junction with A28 Canterbury Road to its junction with A251 Faversham Road	Completed
Plurenden Road	Woodchurch	From its junction with Bethersden Road to its junction with Redbrook Street	Completed
Station Road	Pluckley	30mph Gateway to Railway bridge	Completed
Tally Ho Road	Shadoxhurst	From its junction with Magpie Hall Road to its junction with Hornash Lane	Completed
The Ridgeway	Smeeth	From its junction with A20 Hythe Road to its junction with Church Road	Completed
Bethersden Road & Front Road	Woodchurch	From its junction with Back Lane to its junction with Plurenden Road	Completed
Sissinghurst Road & High Street	Biddenden	From its junction with Glebelands to its junction with Hareplain Road	Completed
New Cut Road	Chilham	From its junction with A252 Maidstone Road to its junction with Selling Road	Completed
Warehorne Road & Kennardington Road	Warehorne	From its junction with The Street to The Rare Breeds Centre	Completed
Tenterden Road	Rolvenden	From its junction with Regent Street to its junction with Mounts Lane	Completed
Magpie Hall Road & Chilmington Green Road	Kingsnorth & Great Chart	From its junction with C648 Ashford Road to its junction with A28 Ashford Road	Completed
Brook Street	Woodchurch	30mph Gateway to its junction with Preston Hill Lane	Completed

Faversham Road	Challock	From its junction with Sandyhurst Lane to its junction with Challock Roundabout	Completed
Kenning Road	Stalisfield	From its junction with Church Road to its junction with Stalisfield Road	Completed
<b>Machine Resurfacing – Contact Officer Russell Boorman</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Bell Lane	Smarden	Jnt Mundy Bois to Park Farm House	Completed
Buck Street	Challock	50m Approach to A252 Roundabout	Completed
A28 Ashford Road	Bethersden	From its junction with Forge Hill to its junction with Bull Lane	Programmed to start 22/09/14 - 26/09/14
A28 Ashford Road	Tenterden	From its junction with Turners Avenue to its junction with Ingleden Park Road	Completed
Hunter Road	Willesborough	From its junction with Glover Road to its junction with Osborne Road	Completed
Tufton Street	Ashford	Pedestrian Zone through to joint near to Vicarage Rd car park	Programmed to start 16/10/14 - 17/10/14
A252 Canterbury Rd	Challock	From its junction with Beech Court (40mph sign) to its junction with Cedar Close	Programmed to start Autumn 2014
<b>Footway Improvement - Contact Officer Wendy Boustead</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent and Description of Works</b>	<b>Current Status</b>
Hythe Road	Smeeth	From its junction with Smeeth Crossroads to Bob Fishers Garage – Options for this scheme are being investigated including recycling. Site clearance works will take place on a trial length to assess the conditions and	To be programmed

		suitability	
Tilden Close	High Halden	Whole Length – Slurry Surfacing	Completed
Tenterden Road	Appledore	From its junction with School Road to The Street – Slurry Surfacing	Completed
Shrubcote	Tenterden	Whole Length – Slurry Surfacing	Completed

## **Appendix B – Drainage Repairs & Improvements**

<b>Location</b>	<b>Description of Works</b>	<b>Job Status</b>	<b>Timescale for Completion</b>
Henwood Industrial Estate *	Installation of new pumping station	Works Programmed	Autumn 2014
Willesborough Road, Ashford **	Installation of new Catchpits	Investigation and Design underway	Autumn 2014
Canterbury Road, Molash	Repair defective pipework and regrade verge	Works Complete	
Canterbury Road, Brabourne	Installation of gullies and discharge into disused chalk pit	Works Programmed	Autumn 2014
Hythe Road, Mersham	Installation of new Soakaways	Works Complete	
Ashford Road, Bethersden	Replace blocked or broken pipework	Works Complete	
Church Road, Ashford	Installation of Additional Gullies	Works Programmed	Autumn
Cranbrook Road, Tenterden	Pipe spring water to nearest highway gully	Works Programmed	Autumn 2014
Knock Hill, Stone	Installation of French Drains and culverts	Investigation and Design underway	Autumn/ Winter 2014
Hambrook Lane, Chilham	Repair pipe and extend it to discharge onto uncultivated land	Investigation and Design underway	Autumn/ Winter 2014
Feather Bed Lane, Mersham	Upsize existing culvert and install new culvert to link drainage ditches under highway	Works Programmed	Autumn 2014
New Road Hill, Ashford	Install new gullies and connect into ditch	Works Complete	
Knockwood Lane, Molash	Installing new gullies	Works Complete	

\* **Henwood** – KCC are now in a position to restart the process with Ashford Borough Council in regards to the legal fees and location of the new pump house. Works are scheduled in for this financial year however works are estimated to take place around October 2014. The two possible locations for the pump house are (subject to agreement):

1. Outside the car park on the Footway
2. In land owned by Ashford Borough Council to the rear of the Fire station.

\*\* **Willesborough Road** – Report will be submitted to Ashford Borough Council by mid-September detailing a permanent scheme to replace the interim fix. The site has been monitored closely since works were carried out to see if any damage has been

caused by what work has been carried out. This information was gained to include in the report to support the design.



## **Appendix C – Street Lighting**

The following columns are being replaced as they have been identified as high risk during structural testing. Work is programmed to be completed by the end of July 2014.

Following the results of the programme of structural testing, the following columns have been identified as requiring replacement.

<b>Street Lighting Column Replacement – Contact Officer Sue Kinsella</b>			
<b>Road Name</b>	<b>Column Ref</b>	<b>Location</b>	<b>Status</b>
ARLINGTON	MABA018	OUTSIDE 82	COMPLETED
BRUNSWICK ROAD	MBFA020	SIDE OF UNIT 6 ST GEORGES BUSINESS CENTRE	SEPTEMBER 2014
BRUNSWICK ROAD	MBFA032	SIDE OF MPT HOUSE RHS	SEPTEMBER 2014
BULLEID PLACE	MBFJ002	OUTSIDE 6-7	SEPTEMBER 2014
BUSHY ROYDS	MBFR002	OUTSIDE 23	SEPTEMBER 2014
BROOKFIELD ROAD	MBFY025	J/W CLOCKHOUSE RHS	SEPTEMBER 2014
BROOKFIELD ROAD	MBFU028	O/S 95/97	SEPTEMBER 2014
BROOKFIELD ROAD	MBFU037	OPPOSITE J/W CROSS STILE	SEPTEMBER 2014
BROOKFIELD ROAD	MBFU056	J/W BEAVER LANE	SEPTEMBER 2014
BROOKFIELD ROAD	MBFU057	J/W BEAVER LANE	SEPTEMBER 2014
SINGLETON HILL	MBGP003	JUNCTION THE BULRUSHES RHS	SEPTEMBER 2014
COURT WURTIN	MCFC002	OPPOSITE REAR OF 48-49 IN SERVICE ROAD	COMPLETED
CHURCH ROAD	MCGF004	OUTSIDE 122	COMPLETED
CHURCH ROAD	MCGF010	OUTSIDE 70	SEPTEMBER 2014
CHURCH ROAD	MCGF008	OPP 136	SEPTEMBER 2014
CHURCH ROAD	MCGF002	OPP 136	SEPTEMBER 2014
CAXTON CLOSE	MCHA001	OUTSIDE FLATS 10/23	COMPLETED
DRUM LANE	MDBE002	OPPOSITE TRANSPORT HOUSE RHS	SEPTEMBER 2014
DRUM LANE	MDBE003	ADJACENT TRANSPORT HOUSE LHS	COMPLETED
EAST HILL	MEAE010	OUTSIDE PREP-SCHOOL	COMPLETED

FOSTER ROAD	MFCG010	AT 10TH L/C FROM J/W BARREY ROAD	COMPLETED
FOSTER ROAD	MFCG004	AT 10TH L/C FROM J/W BARREY ROAD	SEPTEMBER 2014
FOSTER ROAD	MFCG002	AT 10TH L/C FROM J/W BARREY ROAD	COMPLETED
GREEN LANE	MGBU006	OUTSIDE 11	SEPTEMBER 2014
GODINTON ROAD	MGCH004	OUTSIDE 124/126	SEPTEMBER 2014
HAWKS WAY	MHBK006	BETWEEN 8-9 ON FOOTPATH	COMPLETED
HAWKS WAY	MHBK010	SIDE OF 17	SEPTEMBER 2014
HYTHER ROAD	MHDU031	OPPOSITE 277/279	COMPLETED
HYTHER ROAD	MHDU037	OPPOSITE 330	COMPLETED
HYTHER ROAD	MHDU052	OPPOSITE 412/414	COMPLETED
HYTHER ROAD	MHDU056	OPPOSITE 442	COMPLETED
KENNINGTON ROAD	MKAC012	OUTSIDE 1 YEOMAN GARDENS	COMPLETED
KENNINGTON ROAD	MKAC018	ADJACENT J/W WILLIAM HARVEY ENTRY LHS	COMPLETED
KENNINGTON ROAD	MKAC021	O/S 3 BEAVER COTTAGE	COMPLETED
KENNINGTON ROAD	MKAC022	OPP J/W SANDY LANE	COMPLETED
KENNINGTON ROAD	MKAC030	OPPOSITE J/W WILSON CLOSE	COMPLETED
KENNINGTON ROAD	MKAC048	OPP 81	COMPLETED
KENNINGTON ROAD	MKAC050	OPP 99	COMPLETED
KENNINGTON ROAD	MKAC051	ADJ 99 LHS	COMPLETED
KENNINGTON ROAD	MKAC052	OUTSIDE 94	COMPLETED
KINGSNORTH ROAD	MKAS005	OUTSIDE 58	COMPLETED
KINGSNORTH ROAD	MKAS015	O/S 154	COMPLETED
KINGSNORTH ROAD	MKAS028	OUTSIDE 226A	COMPLETED
KNOLL LANE	MKBE022	OPPOSITE JUNCTION BUTT FIELD ROAD	COMPLETED
KNOLL LANE	MKBE030	OPPOSITE JUNCTION HARVEST WAY	SEPTEMBER 2014
KINGFISHER CLOSE	MKBM003	OPP SIDE OF 3	COMPLETED
LANGHOLM ROAD	MLAD010	OUTSIDE 1	COMPLETED
LANGNEY DRIVE	MLAE013	OUTSIDE 10	COMPLETED
MACE LANE	MMAB006	OPPOSITE J/W KIWK FIT GARAGE	SEPTEMBER 2014
MACE LANE	MMAB010	OPP J/W MACE IND EST	SEPTEMBER 2014
MACE LANE	MMAB014	JUNCTION EAST HILL RHS	SEPTEMBER 2014
MAGAZINE ROAD	MMAC019	REAR OF 13 THE WEALD	SEPTEMBER 2014
MAIDSTONE ROAD	MMDK001	OUTSIDE 13	COMPLETED

MAIDSTONE ROAD	MMDK004	OUTSIDE 33	SEPTEMBER 2014
MAIDSTONE ROAD	MMDK019	OPP J/W CHART ROAD	SEPTEMBER 2014
MAIDSTONE ROAD	MUAA035	ADJ J/W OLD ASHFORD ROAD LHS	COMPLETED
NEW STREET	MNAN018	OUTSIDE 70	SEPTEMBER 2014
NEW STREET	MNAN019	OUTSIDE 56/58 P/H	SEPTEMBER 2014
NORTH STREET	MNBM005	ADJACENT SHELL PETROL GARAGE	SEPTEMBER 2014
POUND FIELD WALK	MPDQ004	ON F/P R/O 147 MANORFIELD	SEPTEMBER 2014
SOMERSET ROAD	MRAW003	AT 2ND PAST NEW STREET EAST BOUND	COMPLETED
SOMERSET ROAD	MRAW006	AT 4TH FROM NEW STREET EAST BOUND	COMPLETED
SOMERSET ROAD	MRAW008	AT 5TH FROM NEW STREET EAST BOUND	SEPTEMBER 2014
SOMERSET ROAD	MRAW010	AT 6TH FROM NEW STREET EAST BOUND	COMPLETED
SOMERSET ROAD	MRAW013	AT 3RD FROM NORTH STREET WEST BOUND	SEPTEMBER 2014
SOMERSET ROAD	MRAW014	AT 9TH FROM NEW STREET EAST BOUND	SEPTEMBER 2014
SOMERSET ROAD	MRAW015	AT 2ND FROM NORTH STREET WEST BOUND	COMPLETED
SOMERSET ROAD	MRAW016	O/S GARAGE ENTRANCE	COMPLETED
SPRINGWOOD CLOSE	MSCY003	SIDE OF 2	SEPTEMBER 2014
SWAFFER WAY	MSJB010	JUNCTION RUSSETT CLOSE	SEPTEMBER 2014
TANNERY LANE	MTAD002	OUTSIDE POST BOXES	SEPTEMBER 2014
TITHE BARN LANE	MTCB022	REAR OF 13 HAYMAKERS LANE	COMPLETED
MAIDSTONE ROAD	MUAA035	ADJ J/W OLD ASHFORD ROAD LHS	COMPLETED
CYCLEPATH FROM MACE LN TO HENWOOD	MUEZ023	AT 24TH L/C ON FOOTPATH FROM MACE LANE	SEPTEMBER 2014
FPTH FROM HUNTER AVENUE TO BREADLANDS	MUFE002	AT 2ND ON F/P TO BREADLANDS CLOSE	SEPTEMBER 2014
VICARAGE LANE	MVAB006	JUNCTION STATION ROAD	COMPLETED
WELLESLEY ROAD	MWBE004	ADJACENT J/W MACE LANE	SEPTEMBER 2014
WELLESLEY ROAD	MWBE011	JUNCTION PARK STREET LHS	SEPTEMBER 2014

WELLESLEY ROAD	MWBE012	OPPOSITE J/W PARK ST. LHS	SEPTEMBER 2014
WOODSIDE	MWEE001	JUNCTION LANGNEY DRIVE	SEPTEMBER 2014
BRAMBLE CLOSE	MBHM002	OUTSIDE 4	SEPTEMBER 2014
BEAVER LANE	MBBE053	O/S OAKLEIGH HOUSE	COMPLETED
BEAVER LANE	MBFV016	OUTSIDE 94	COMPLETED
BEAVER LANE	MBFV017	OUTSIDE 209	SEPTEMBER 2014
CANTERBURY ROAD	MCCA002	BTW GATESIDE AND THE OLD MILL PH	SEPTEMBER 2014
CHARING HILL	MCBL023	J/W B2077	SEPTEMBER 2014
CHART ROAD	MCBO041	J/W HOLTON ROAD	SEPTEMBER 2014
CHART ROAD	MCBO069	J/W BROOKFIELD ROAD R-A-B	SEPTEMBER 2014
CHART ROAD	MCBO071	J/W BROOKFIELD ROAD R-A-B	SEPTEMBER 2014
CHURCHFIELD WAY	MCDZ002	O/S BRIDGE COTTAGE	COMPLETED
CORNWALLIS	MCHO004	SIDE OF 5	COMPLETED
DRAKE ROAD	MDBF002	OUTSIDE 6	COMPLETED
DRAKE ROAD	MDBF004	OUTSIDE 12	COMPLETED
EDINBURGH ROAD	MEAP006	OPP J/W NCP CAR PARK	COMPLETED
EVANS ROAD	MEBE003	OUTSIDE 9	COMPLETED
EVANS ROAD	MEBE004	OUTSIDE 22	COMPLETED
EVANS ROAD	MEBE005	OUTSIDE 23	SEPTEMBER 2014
EVANS ROAD	MEBE013	OUTSIDE OPP J/W DRAKE ROAD	COMPLETED
GREAT CHART BY PASS	MGBR006	J/W TITHE BARN LANE R-A-B	SEPTEMBER 2014
HIGH STREET	MHCF003	OUTSIDE 5/7	SEPTEMBER 2014
JULLIAN WAY	MJAF006	SIDE OF 27	COMPLETED
LITTLE CHEQUERS	MLBD025	OPP SIDE OF 114	COMPLETED
LITTLE CHEQUERS	MLBD030	OUTSIDE 61/62	COMPLETED
PARK STREET	MPAJ002	R/O COUNTY HOTEL HIGH STREET	SEPTEMBER 2014
PARK STREET	MPAJ004	OPP CHARTER HOUSE LHS	SEPTEMBER 2014
PARK STREET	MPAJ009	OPP REAR OFF 32 NORTH STREET	SEPTEMBER 2014
PARK STREET	MPAJ017	ADJ WILKINSON RHS	SEPTEMBER 2014
TRINITY ROAD	MTFI001	J/W RUTHERFORD ROAD R-A-B	COMPLETED
TRINITY ROAD	MTFI002	J/W RUTHERFORD ROAD	COMPLETED

		R-A-B	
VICTORIA PARK	MVAM007	7 <sup>TH</sup> FROM EAST OF FOUNTAIN NORTH	COMPLETED
WEST STREET	MWBI008	3 <sup>RD</sup> FROM J/W REGENTS PLACE SOUTH BOUND	SEPTEMBER 2014

## **Appendix D – Drivers Roundabout**

Signing works to be programmed, likely to be completed by end of October 2014.

## Appendix E1 – Developer Funded Works

Developer Funded Works (Section 278 Works)			
Road Name:	Parish:	Description:	Current Status:
Warren Site B - Fougères Way	Ashford	New Traffic Signals and entrance to John Lewis	Works Complete - maintenance period
Newtown - former railway site	Newtown, Ashford	New controlled pedestrian crossing and construction of site entrance	Drainage has been approved waiting for start date
CCL Label site, Foster Road	Sevington	New arrangements to access	Works Complete and in maintenance period
Missenden, Kingsnorth Road	Kingsnorth	New access to proposed housing development	Works complete and in maintenance period
Goat Lees School, Hurst Road	Kennington	New access to school parking area	Maintenance
A28 Chart Road, Brunswick Road Junction	Godinton	Rearrange junction alignment	Works Complete and in maintenance period
Sotherton Road	Willesborough	Amendments to the parking area	Works are completed and in maintenance period
Knoll Lane	Singleton	Access on to new development and relocation of pedestrian crossing point	Works have commenced on site
Farrow Court	Stanhope	New footway and relocation of pedestrian crossing facilities	Works have commenced on site, the controlled crossing will be implemented once construction has been completed on site.
Simone Weil Avenue	Ashford	Footway works to be completed along the frontage of the Ashford International Hotel	Works complete and Practical completion certificate has been issued. There are remedial works outstanding.
12-20 Hawthorn	Appledore	New arrangement to access road providing additional parking	Works have been completed on site
Mill Road	Bethersden	Footway works along the frontage	Footway works commenced on site 6/5/14 and will continue for an

		to tie in with the existing footway.	expected 3 weeks
Chalk Avenue	Tenterden	New Access to development	Works in maintenance period

### **Appendix E2 – Willesborough Road Pinch Point (Collingbrook/Kennington Road)**

The County Council's technical consultant (Amey) has progressed with the detailed design for a section of retaining wall, and the next step will be for representatives of the County Council to meet with the third party landowner to finalise a land acquisition. Ecological survey work has been undertaken during the summer months to ensure the programme for completion of the works is not delayed by a requirement for ecological surveys.

The scheme design work can now be finalised by Amey, with a view to there being a formal internal handover to KCC schemes team by the end of 2014. If the handover happens in a timely manner then the scheme will move onto the list of programmed works. It is envisaged that construction on site will take place in 2015, with the summer period being the most likely timescale due to the associated traffic management requirements for the period of construction.



## Appendix F – Transportation and Safety Schemes

### Appendix F1 – Local Transport Plan Funded (Named Schemes)

The Traffic Schemes Team is implementing a number of schemes within the Ashford District, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion, or improving road safety). Casualty Reduction Measures (CRMs) have been identified to address a known history of personal injury crashes; for Members' information, these are specifically highlighted with an asterisk:

<b>Local Transport Plan Funded Schemes - Contact Officer Steve Darling</b>			
<b>Scheme Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
A2042 North Street / A292 Somerset Road*	Ashford	Modifications to traffic signals to improve pedestrian safety, in the form of staggered crossings	Detailed design work in progress, to develop a cost-effective method for the necessary relocation of BT apparatus
Ashford QBP - public transport infrastructure	District wide	New bus poles, flags, timetable cases, clearways, raised kerb borders	Survey work being programmed
A2042 Faversham Road (Trinity Rd to– The Pasture)*	Ashford / Boughton Aluph	Signing, lining & alterations to existing interactive sign	Works complete June 2014
A20 / Sandyhurst Lane*	Westwell / Hothfield	Interactive warning signs on approaches to crossroads	Works complete April 2014
A28 / A262 junction*	High Halden / Tenterden	Interactive warning signs, lower speed limits, weight limit for Oak Grove Lane	Speed limit and weight restriction complete February 2014. Interactive signs programmed Aug 2014
A2042 Station Rd / Elwick Rd*	Ashford	Secondary traffic signals for Station Road / Beaver Road approaches. Lane changes to allow all traffic to turn right from Elwick Road	Works complete July 2014

A2042 Romney Marsh Rd / Bad Munstereifel Rd*	Kingsnorth	Signing improvements	Works complete June 2014
A2042 Romney Marsh Rd / Kimberley Way*	Ashford	Signing improvements	Design work in progress, carryover from 2013/14
A292 Hythe Road / Church Road*	Ashford	Signing and lining improvements; adjustments to signal heads	Signing work complete July 2014. Lining, and signal heads - design work in progress
A20 Hythe Road / Station Road*	Smeeth	Signing, lining and resurfacing improvements	Design work in progress
A28 Ashford Road / Chilmington Green Road*	Great Chart with Singleton	Signing, lining and resurfacing improvements	Design work in progress

## **Appendix G – Public Rights Of Way**

<b>Public Rights of Way – Contact Officer Melvyn Twycross</b>			
<b>Path No</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
AE36 (NDW)	Godmersham	Surface repairs to byway	Scheme rolled over to next year due to delays caused by bad weather
AE79	Challock/ Molash	Surface repairs to byway	Scheme rolled over to next year due to delays caused by bad weather

**Appendix H – Bridge Works**

<b>Bridge Works – <i>Contact Officer Tony Ambrose</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
NO planned works			

## **Appendix I – Member Highway Fund programme update for the Ashford District.**

### **Member Highway Fund programme update for the Ashford District.**

The following schemes are those which have been approved for funding by both the relevant Member and by John Burr, Director of Highways. It lists schemes that are; at consultation stage, due to be programmed or recently built onsite and is up to date as of 04 August 2014.

The details below are for Highway Schemes only and does not detail contributions Members have made to other groups such as Parish Councils.

More detail on their schemes, including schemes not listed below that are currently under investigation, can be accessed by each Member via the online database or by contacting their Member Highway Fund Officer.

#### **Mike Hill**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
Biddenden Phase 2 – Footway improvements		Works in progress
Newenden Bridge – Ghost pedestrian walkway		Design complete, approval sought from East Sussex County Council

#### **Mike Angell**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
---------------	-------------	---------------

#### **George Koowaree**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
Kingsnorth Road, Ashford – Pedestrian crossing and junction improvements		Cancelled by Member
Hayward Close verge protection		Awaiting programme date

#### **Andrew Wickham**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
The Street, Brook – Proposed speed limit reduction 40mph – 30mph		TRO sealed 23 July 2014. Awaiting programme date

#### **Derek Smyth**

<b>Scheme</b>	<b>Cost</b>	<b>Status</b>
Stanhope Road, Stanhope – Zebra Crossing		On site. Completion by 04/09/14

## Charlie Simkins

Scheme	Cost	Status
A28 Ashford Road, High Halden – Zebra Crossing		Awaiting Director approval following consultation

## Appendix (J) – Matters Arising from Highways Works Programme,

Matters Arising	
Issue Raised	KCC Response
<p>What progress has KCC made in the recording of the position of roadside gulleys and grips and what provision has it made to create new grips where required? (June 2014 Minutes, Item 21, P18)</p>	<p>With regards to gullies, we have details of the quantity of gullies on each road and our cleansing crews are now logging the location of each individual gully as part of our cyclic maintenance work.</p> <p>We do not hold an inventory of grips as these tend to be cleared on an “as needs” basis because the work is quick to do and unlike gully cleansing, it does not need much in the way of advanced programming. Budget pressures mean that there are currently no plans to alter this approach or implement a cyclic maintenance regime for grips.</p> <p>With regards the provision of new grips, again, grips are cut on an “as needs” basis and the need for a grip is determined by one of our drainage engineers. If there is a roadside ditch this work can be completed quite quickly. However if, by cutting a grip, we will be draining water onto private land, then this is a longer process as it requires the agreement of the affected land owner.</p>
<p>The status of the new footway and pedestrian crossing to a housing development at Appledore Road, Kenardington. (June 2014 Minutes, Item 21, P18)</p>	<p>A pre start survey has been carried out and works are due to commence in October 2014.</p>

### 1.1 Legal Implications

1.1.1 Not applicable.

### 1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

### 1.3 Risk Assessment

1.3.1 Not applicable.

---

Contact: Lisa Holder 03000 418181