

14o: Ashford Joint Transportation Board

By: KCC Highways, Transportation & Waste

Date: **14th December 2021**

Subject: Highways Forward Works Programme: 2021/22 and 2022/23

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2021/22 and 2022/23.

Kent County Council has recently published a forward works programme for the next five years covering planned maintenance of our highway assets. It is in two parts: the first concerns the next two years (2021/22 - 2022/23), and most of the sites included have already been verified by our engineers. The second part relates to years three to five of our five-year programme (2023/24 - 2025/26) and is largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally funded schemes**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Members Grant – Member Highway Fund – see Appendix H

Public Rights of Way – see Appendix I

Street Works – see Appendix J

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Pauline Harmer	Highway Manager East Kent
Lisa Willoughby	Ashford District Manager
Alan Casson	Strategic Asset Manager
Earl Bournier	Drainage Asset Manager
Neill Coppin	Structures Operations Team Leader
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic & Network Solutions Asset Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Schemes Programme Manager
Graham Rusling	Public Rights of Way & Access Manager
Alison Hews	Street Works Compliance Manager

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Road Asset Renewal Schemes – Contact Officer: Byron Lovell			
Road Name	Parish/Town	Extent of Works	Current Status
Kingsnorth Road	Ashford	Knock Rd to Wotton Road Roundabout	Programmed 22 nd November 2021
Crowbridge Road	Ashford	Phase 1 -Gladstone Road to Crowbridge Link Phase 2- Crowbridge Link to The Boulevard	Programmed 15 th November 2021
Knoll Lane	Ashford	Stanhope Roundabout to Cuckoo Lane	Completed
A2042 Romney Marsh Road	Ashford	Section over culvert	Programmed 7 th February 2022
Road Asset Preservation Schemes - Contact Officer: Jonathan Dean			
Micro Surfacing			
Road Name	Parish/Town	Extent of Works	Current Status
ASH HILL	Ruckinge	From Ruckinge Sign to X Cattle Grid (now concreted over)	Completed
FROG LANE	Rolverden	Wassells Lane to A28	Completed
BEDLAM LANE	Egerton	From TP2 (Just past Wanden Lane) to previous MS Joint o/s Pond House	Completed
HORNASH LANE	Shadoxhurst	Whole Road	Completed
HYTHE ROAD (10mm MA)	Ashford	VARIOUS SECTIONS From HA joint just before Bockham Lane to 40mph Sign at Sellenge	Completed
FAVERSHAM ROAD	Charing	From A252 Junction to Rushmere Lane	Completed
STATION ROAD	Pluckley	From Pluckley Village Hall to Gate Lodge	Completed
PLUCKLEY ROAD	Bethersden	Mill Lane to Tudesnoad Lane then to Bridge	Completed
PLUCKLEY ROAD	Hothfield	Bears Lane to BT Pole 13	Completed
OLD SURRENDEN MANOR	Bethersden	JCB Agriculture to BT Pole DP131 near Barton Farm Industrial Estate	Completed

WISSENDEN LANE	Bethersden	Norton Lane up to Junction with Wissenden Green (miss out 723 metres in middle)	Completed
Surface Dressing			
Road Name	Parish/Town	Extent of Works	Current Status
OXENTURN ROAD	Wye	J/w Chequers Road to new surfacing joint (Naccolt)	Completed
BUGGLESDEN ROAD	Tenterden	From Readers Bridge Road to A262	Completed
FAVERSHAM ROAD	Charing	Whole Road	Completed
NORTONS LANE	Tenterden	From A262 to Readers Bridge Road	Completed
POOK LANE	Biddenden	From Smarden Road to Wagstaff Lane	Postponed until 2022
ASHFORD ROAD	Bethersden	Red Pad (Near Bend) to Hannover Lodge (Joint)	Completed
OLD SURRENDEN MANOR	Bethersden	BT Pole DP131 near Barton Farm Industrial Estate to Mill Road Cross Roads	Completed
CANTERBURY ROAD	Challock	Green Lane to wooded section	Completed
Retread (recycling and re-laying the existing surface material before applying a surface treatment)			
Road Name	Parish/Town	Extent of Works	Current Status
MOUNTS LANE	Rolverden	From 30 metres in from Tenterden Road to Lower Windsor Cottage	Completed
PIXS LANE	Rolverden	Sparks Wood House to Junction with Mounts Lane	Completed
BIRCHETT LANE	Woodchurch	10 metres in from Ham Street Road to End of Wooded Section	Completed
WISSENDEN GREEN	Bethersden	Wissenden Lane to Tuesnoad Lane	Completed
CROCKENHILL ROAD	Egerton	From Chapel Lane to Forstal Road	Completed
Footway/Cycleway Asset Renewal & Preservation Schemes - <i>Contact Officer: Neil Tree</i>			
Road Name	Parish/Town	Extent of Works	Current Status
Ashford Road	Charing	<u>Footway Resurfacing</u> From the junction with Wicken Lane to the "Cold Store"	Completed

Rothbrook Drive	Kennington	<u>Footway Resurfacing</u> Exact extents to be defined at design stage.	Designed and to be programmed.
Billington Gardens	Kennington	<u>Footway Protection Treatment</u> Full Extents	Completed
Beaver Road	Ashford	<u>Footway Protection Treatment</u> From the junction of Park Place to Norman Road	Completed

Appendix B - Drainage

Drainage Works – Contact Officer: Earl Bourner			
Road Name	Parish/Town	Description of Works	Current Status
Victoria Crescent	Ashford	Existing drainage system appears to be damaged by services and construction work. Trial holes and topographical surveys proposed to inform scheme design	Further works completed. Issue appears to be caused by pipe being severed in private land. Working with landowners to resolve.
Ashford Road	Bethersden	Remedial works to repair displaced joints and CCTV the system)	Job passed to contractor
Brook Street JW Moor lane	Woodchurch	Replace damaged culvert under road	Further investigations required – with engineer to progress
The Street	Brabourne	Install new gully and chamber and repair damaged pipework.	Job passed to contractor
Church Hill	Bethersden	Specialist consultant review of existing culvert capacity and options for replacement of existing brick culvert due to poor structural condition.	Consultant review completed. Liaising with EA. Note KCC also leading flood investigation under s.19 FWMA.
Willesborough	The Street	Repair to damaged Pipes	Job passed to contractor
A252 The Street junction with Church Lane	Molash	Works in liaison with schemes team to improve the drainage system, possible new soakaway & deep bore the existing soakaway.	Works on A252 completed. Contractor proposes to install the deep bore pipe to the existing soakaway in Church Lane early December 2021.
Tile Lodge Road at Warren Houses	Charing Heath	Investigate issues with drainage system, repair if possible.	Works completed.

Cows Roundabout	Ashford	Replace broken beany kerbs	Liaison with manufacturer ACO for advice regarding beany kerbs prior to works taking place
Southgate Road	Tenterden	Repair collapsed pipework	Job passed to contractor
Omenden Lane	Smarden	Repair collapsed culvert and headwall	Job passed to contractor
Ashford Road	Charing	Investigate water leaking from verge	Trial hole investigation, proposed date 25 th & 26 th Nov 2021.
Ruckinge Road/Hamstreet Road	Hamstreet	Repair to highway drainage system	Road closure arranged to start Feb 14 th 2022 for up to two weeks.
Harville Road	Wye	Highway Drainage and Culverts CCTV condition surveys to investigate any highway drainage works necessary to help reduce risk of highway and property flooding	CCTV survey undertaken 25 th to 27 th October, between School and Bridge Street completed. Further works required to complete.

Appendix C – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – <i>Contact Officer: Sue Kinsella</i>			
Road Name	Parish/Town	Description of Works	Current Status
Royds Road	South Willesborough	Replacement of 3 no street light	Works programmed for completion by end January 2022
Chart Road	Godinton	Replacement of 2 no street light	Works programmed for completion by end December 2021
Glover Road	North Willesborough	Replacement of 1 no street light	Works programmed for completion by end January 2022
Brookfield Road	Beaver	Replacement of 1 no street light	Works programmed for completion by end December 2021
Canterbury Road	Kennington	Replacement of 1 no street light	Works programmed for completion by end December 2021
Waterside	North Willesborough	Replacement of 1 no street light	Works programmed for completion by end January 2022
Cudworth Road		Replacement of 2 no street light	Works programmed for completion by end January 2022
Hythe road	North Willesborough	Replacement of 4 no street light	Works programmed for completion by end January 2022
High street	Tenterden	Replacement of 1 no street light	Works programmed for completion by end December 2021
Mallards	South Willesborough	Replacement of 1 no street light	Works programmed for completion by end January 2022
Ash Meadows	South Willesborough	Replacement of 2 no street light	Works programmed for completion by end January 2022
HouseField	North Willesborough	Replacement of 3 no street light	Works programmed for completion by end January 2022
Lees Road	North Willesborough	Replacement of 1 no street light	Works programmed for completion by end January 2022

South Lea	Weald East	Replacement of 1 no street light	Works programmed for completion by end January 2022
Harvey Road	North Willesborough	Replacement of 5 no street light	Works programmed for completion by end January 2022
Albermarle Road	North Willesborough	Replacement of 1 no street light	Works programmed for completion by end January 2022
Romsey Close	North Willesborough	Replacement of 1 no street light	Works programmed for completion by end January 2022
Jacobs Oak	South Willesborough	Replacement of 1 no street light	Works programmed for completion by end January 2022
Hunter Close	Aylesford Green	Replacement of 1 no street light	Works programmed for completion by end January 2022
Fountains Close	North Willesborough	Replacement of 1 no street light	Works programmed for completion by end January 2022
Blackwall Road South	North Willesborough	Replacement of 1 no street light	Works programmed for completion by end January 2022
Bushy Royds	South Willesborough	Replacement of 1 no street light	Works programmed for completion by end January 2022
Tithe Barn Lane	Singleton South	Replacement of 3 no street light	Works programmed for completion by end January 2022
The Rise	Beaver	Replacement of 1 no street light	Works programmed for completion by end January 2022

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within Ashford district, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 20th November 2021.

CASUALTY REDUCTION MEASURES– Contact Officer: Darren Hickman		
Road Name	Description of Works	Current Status
Casualty reduction measures (reactive) - Ashford		
A20 Maidstone Road junction Station Road, Charing	Junction improvement scheme to include narrowing of existing carriageway and removal of central traffic island on the A20. Relocation of junction Give Way on Station Road to improve visibility for turning traffic and shortening of the existing pedestrian crossing length on the A20	Traffic survey/modelling completed Detailed design works ongoing.
Somerset Road junction with North Street Ashford	Changes to traffic signal timings and new traffic signs and road markings	Traffic signal modelling complete, Detailed design works ongoing
Somerset Road junction with Mace Lane Ashford	Improvement to existing traffic signals	Detailed design works ongoing
A20/A28 Drovers Roundabout Ashford	Improvements to existing road markings and traffic signs	Road marking refreshing works completed. Further safety improvements under review for delivery in year 22/23
Benenden Road junction with Cranbrook Road (Castletons Oak) Biddenden	Improvements to existing traffic signs, road markings and carriageway surface. Speed limit reduction from National Speed Limit (60MPH) to 40MPH	Works completed
A28 Ashford Road/ A262 Biddenden Road, High Halden	Improvements to existing road markings and carriageway surface	Works completed.

INTEGRATED TRANSPORT SCHEMES – <i>Contact Officer: Darren Hickman</i> Local Transport Plan funded non-casualty reduction schemes		
Road Name	Description of Works	Current Status
A28 Ashford Road, St Michaels	Installation of signalised pedestrian crossing	Construction works in progress
Cuckoo Lane Ashford	Provision of new parallel zebra crossing to improve pedestrian and cycling links to John Wesley School	Detailed design works completed. Programmed for construction Easter 2022
Somerset Road junction Forge Lane Ashford	Provision of formal pedestrian crossing facilities within existing traffic signal controlled junction	Detailed design works ongoing

Externally Funded Schemes

The Schemes Planning & Delivery team is implementing schemes within the **Ashford District** funded by external corporations whilst still meeting Kent County Council's strategic targets with the road network.

Externally Funded Schemes – <i>Contact Officer: David Petcher</i>			
Road Name	Description of Works	Source of Funding	Current Status
N/A			

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Agreement Works) – <i>Contact Officer: Aaron Dival</i>				
Scheme Name	Mastergov File Ref No	Parish/Town	Description of Works	Current Status
Dover Place	AS003051	Ashford	Amendments to junction and works to the footway	Works complete and in maintenance period
Repton Park	AS003074	Ashford	Road N6 tie-in with Ordinance Way	Technical audit stage - layout agreed, waiting for Southern Water Vesting and lighting
Kimberley Way Roundabout, Ashford Designer Outlet	AS003093	Ashford	Amendments to the existing roundabout to increase capacity	Works complete and in maintenance period
Newtown Road, Designer Outlet	AS003143	Ashford	New traffic signals	Works complete and in maintenance period
Willesborough Road	AS003149	Ashford	New access to Conningbrook Development	Works complete, snagging works required
Charter House	AS003151	Ashford	New footway and a layby	Works complete and in maintenance period
Austin Road	AS003157	Ashford	New junction and vehicle cross-overs	Works complete and in maintenance period
Curious Brewery Site, Victoria Road	AS003164	Ashford	New junction	Works complete and in maintenance period; remedial works required
Victoria Crescent	AS003165	Ashford	New vehicle access and footway works	Works complete and in maintenance period; remedial works required
Leacon Road	AS003166	Ashford	New vehicle access and bus stops	Works under construction

Jemmett Road	AS003179	Ashford	2 new junctions and footway	Works construction largely complete
Victoria Road	AS003180	Ashford	2 new accesses and footway works in George Street	Works under construction
Hinxhill Park, Hythe Road	AS003238	Ashford	New signalised junction	Agreements signed - Works underway under road closure
Spindlewood to Repton Park	AS003281	Ashford	Short length of link Road	Works complete. In maintenance period
Prince Albert redevelopment	AS003379	Ashford	Footway and carriageway works and new loading bay	Works complete. In maintenance period
Abbey Way Willesborough	AS003415	Ashford	Carriageway ramp	Technically approved; Agreement not yet signed
Newtown Road Development	AS003446	Ashford	New access near railway bridge	Technical Acceptance issued; LoA being prepared
Conningbrook Park Phase 1	AS003452	Ashford	Two new accesses to development from A2070	In technical audit stage
Simone weil junction with A28	AS003454	Ashford	Junction improvement	In technical audit stage
William Harvey Hospital Roundabout	AS003455	Ashford	A2070 to be widened for 2 lane approaches	In technical audit stage
Conningbrook Park Phase 2	AS003456	Ashford	Provision of footway over railway bridge	In technical audit stage
Halstow Way	AS003461	Ashford	Provision of access to housing development	S278 Agreement issued; work started
Hilton Road	AS003462	Ashford	Footway reinstatement over two closed accesses	Works complete; in maintenance period

The Long Barrow	AS003463	Ashford	Provision of access to commercial development	Technical Acceptance issued, Agreement not yet signed
Monument/Long Barrow	AS003464	Ashford	Provision of 2 accesses to commercial development	In technical audit stage
Elwick Road	AS003469	Ashford	Provision of access to residential development	In technical audit stage
Church Hill	AS003397	Bethersden	Two new entrances to new development	Remedial works agreed, programme awaited
A274 North Street	AS003103	Biddenden	New junction	Works complete; in maintenance period
Maidstone Road	AS003168	Charing	New access to housing estate	Works complete, snagging works required
Swan Hotel	AS003395	Charing	A20 widening and new access	Technical Acceptance issued, Agreement not yet signed
Charing Lodge	AS003453	Charing	New access to 5 house development	S278 Agreement issued; work started
Ashford Road	AS003049	Chilham	Bagham Place access and pedestrian crossing	Works complete; in maintenance period remedials required
Bowerland Lane	AS003430	Chilham	Resurfacing	Technical Acceptance issued, Agreement not yet signed
A28 Chart Road, Brunswick Road	AS002081	Godinton	Rearrange junction alignment	Works complete, snagging works required
Mock Lane and Coulter Road	AS003169	Great Chart	Laybys for gas delivery	In technical audit stage

Mock Lane Phase 1	AS003398	Great Chart	Road widening outside new school	Works complete; in maintenance period
Chilmington Bartlets Lane	AS003424	Great Chart	Passing bays and accesses	Agreement not yet signed; works partially complete
Chilmington Green Road	AS003450	Great Chart	Two new accesses to sewage pumping station	S278 Agreement issued work not yet started
Green Lane Chilmington	AS003457	Great Chart	Two accesses to new school	Technical Acceptance issued; under construction
Chilmington Green Lane - Parritt Land	AS003461	Great Chart	Access to housing development	S278 Agreement issued work not yet started
Chilmington - Pig and Whistle	AS003466	Great Chart	Access to housing development and footway along the A28	Technical Acceptance issued, Agreement not yet signed
Former Great Chart Golf Course	AS003473	Great Chart	Access to housing development	In technical audit stage
Warehorne Road	AS003451	Hamstreet	Access to housing development plus traffic signals and footway	In technical audit stage
Ransley Oast	AS003423	High Halden	Bellmouth and zebra crossing	Bellmouth complete, Zebra Crossing in the technical audit stage
Hope House, High Halden	AS003472	High Halden	Access to housing development and footway along the A28	In technical audit stage
Watery Lane	AS003150	Hothfield	Re-surfacing to Tarmac plant access road	Works complete; in maintenance period, remedials required

Houchin Field	AS003070	Kennington	Access	In technical audit stage
Rutledge Avenue	AS003325	Park Farm	Temporary vehicle access	Works complete and in maintenance period
Brockmans Lane	AS003383	Park Farm	New vehicle access to spine road	Agreement signed; work started
Secondary Access - Cheeseman Green	AS003437	Park Farm	New vehicle access to housing development	Agreement signed; work started
Primary Access - Finn Farm Road	AS003440	Park Farm	New vehicle access to spine road	Technical Acceptance issued, Agreement not yet signed
Station Road	AS003160	Pluckley	New vehicle access	Works complete; snagging works required
A2070/Finberry Park junction	AS003154	Sevington	Junction improvement	Section 4 Signed with NH, works underway.
Woodchurch Road	AS003171	Shadoxhurst	New access to houses behind the Kings Head	Works complete, await as-built drawings
Woodchurch Road	AS003355	Shadoxhurst	New bellmouth and footway crossing	Works complete, snagging works required
The Street	AS003219	Smarden	2 new accesses and drainage	Under construction
Plain Road	AS003459	Smeeth	Access to new housing development	Agreement signed; work started
Tenterden Site #1	AS002080	Tenterden	Small Hythe Road, Tenterden. New housing development	Works complete, snagging works required
Danemore Road	AS003152	Tenterden	New vehicle crossover and turning head	Works complete and in maintenance period

Tilden Gill	AS003215	Tenterden	Junction realignment	Works complete; in maintenance period
Tilden Gill Roundabout	AS003230	Tenterden	New roundabout	Works complete; in maintenance period
Church View	AS003299	Tenterden	Replace roundabout with turning head	Technical Acceptance issued, Agreement signed.
Sicklefield	AS003458	Tenterden	New access to development	Technical Acceptance issued, Agreement not yet signed.
Stonebridge Barn	AS003445	Woodchurch	Access to private road	Works complete; in maintenance period
Olantigh Road	AS003126	Wye	School crossing	Works complete; in maintenance period

Appendix F – Bridge Works

Bridge Works – <i>Contact Officer: Neill Coppin</i>			
Road Name	Parish/Town	Description of Works	Current Status
Chart Road	Great Chart with Singleton	Bucksford Bridge – accidental wheel loading protection to Southern verge	In design for delivery 2021/22
Flood Street	Mersham	Mersham Forstal Bridge – bridge reconstruction	In design for delivery 2022/23
Front Road	Woodchurch	Stone Bridge – Structural lining	Discussions ongoing with Environment Agency

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - <i>Contact Officer: Toby Butler</i>		
Location	Description of Works	Current Status
A292 Maidstone Road near New Street, Ashford	Renewal of traffic signal controlled crossing	Proposed November 2021

Appendix H - Combined Members Grant programme update

Member Highway Fund programme update for the Ashford District.

The following schemes are those, which have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- recently completed on site.

The list is up to date as of 20th November 2021.

The details given below are for highway projects only. This report does not detail

- contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the District Manager for Lisa Willoughby for an Ashford District.

David Robey

Details of Scheme	Status
Chart Road Kingsnorth - Speed limit reduction	Public consultation completed. 24 comments to the proposed speed limit reduction received, of which 18 are in support and 6 objectors. Report to December JTB
Stubbs Cross Kingsnorth - Refurbish existing village gateways and furnish with new signs	Works ordered

Appendix I – Public Rights of Way

Public Rights of Way - Contact Officer: Graham Rusling			
PRoW No.	Location	Description of Works	Current Status
AE567	Ham Street	New HBM path.	On hold for now
AW38 – The back of the moat near Charing recreation ground	Charing	Breakout existing cracked tarmac path and lay down new tarmac surface.	Works with contractor
AE84 - Between Faversham Road and Broomfield Lane	Challock	Fill in potholes along the byway	Works complete
AW163 – Just off Mill Lane	Pluckley	Constructing stone path and repairing damage around gate	Works complete
AB31 – South from Bells Lane	Tenterden	Relaying existing tarmac path and adding new edging	Works with contractor
AT49 – Behind Great Mayham Hall	Rolvenden	Scrape off mud from existing stone path and top up with stone	Works complete
AT10 – The Meadwos	Biddenden	Create new stone path from roadside	Works complete
AW358 – Pluckley Road	Bethersden	Fill in ruts along byway, new stone surface/grass strip	Works with contractor
AB16 – Between Grange Road to Train Station	Tenterden	Type 1 surfacing around kissing gates	Works completed
AB17 – Between Grange Road to junction with AB16	Tenterden	Type 1 surfacing around kissing gates	Works completed
AB19 – Between Chennel Park Road and junction with AB20/AB21	Tenterden	Type 1 surfacing around kissing gates	Works completed

AB20 – Between Chennel Park Road and junction with AB20/AB21	Tenterden	Type 1 surfacing around kissing gates	Works completed
AB21 – Between Chennel Park Road and Westwell Court	Tenterden	Type 1 surfacing around kissing gates	Works completed
AB30/AB33A – Between Recreation Road and Sandy Lane	Tenterden	Short section of stone surfacing	Works completed
AU67 – Path runs between Goddinton Lane and A20	Ashford Town	Emergency repair of raised drain cover and short length of stone construction	Works Completed

Appendix J – Street Works

Please note that this list is accurate at the time of running the report and is subject to cancellations and additions. Report highlighting all works in Ashford District that require road closures with a duration of 5+ days.

For information on all In-progress and proposed works please visit: <https://one.network/>

LOCATION	PROMOTER	WORKSDESC	EST. START	EST. FINISH
ASHFORD ROAD, TENTERDEN	KCC - Schemes	Construction of a new Toucan crossing and removal of existing traffic island. Night time road closures for carriageway resurfacing and traffic island removal. Other works under off peak traffic signal control.	01/11/2021	26/11/2021
PARK ROAD, KENNINGTON	SGN	Lay 275m x 180mm PE, 270m x 75mm PE, Abandon 275m x 8" SI, 270m x 4"SI, relay 31 services, make 8 connections	08/11/2021	14/01/2022
CHARING ROAD, PLUCKLEY	SOUTH EAST WATER	Lay 40 metres of water main as part of scheme to lay 1252 metres of new drinking water main with associated services and connect to existing main	08/11/2021	05/12/2021
SWAN LANE, PLUCKLEY	SOUTH EAST WATER	Carry out water main connection as part of scheme to lay 1252 metres of new drinking water main with associated services	08/11/2021	05/12/2021

HINXHILL ROAD, BROOK	UK POWER NETWORKS	Network Operations Faults: 11kv High Voltage Fault: Essential and immediate repair to ensure safe and reliable power supplies: Excavations for HV fault repair under road closure.	18/11/2021	29/11/2021
BRIDEWELL LANE, TENTERDEN	SGN	INTERIM TO PERMANENT REINSTATEMENT	22/11/2021	01/12/2021
KINGSNORTH ROAD, ASHFORD	KCC - RaFT	Strengthening of carriageway - Plane existing carriageway to a depth of 50mm and inlay new surface course and associated High Friction Surfacing	22/11/2021	02/12/2021
CHILMINGTON GREEN LANE, GREAT CHART	PRIVATE WORKS S50	Bring service ducts across the road	29/11/2021	20/12/2021
EGERTON ROAD, PLUCKLEY	SOUTH EAST WATER	Carry out water main connection as part of scheme to lay 1252 metres of new drinking water main with associated services	06/12/2021	24/12/2021
FORGE HILL, PLUCKLEY	SOUTH EAST WATER	Lay 12 metres of water main as part of scheme to lay 1252 metres of new drinking water main with associated services and connect to existing main	06/12/2021	24/12/2021
BELL LANE, SMARDEN	UK POWER NETWORKS	Connections Projects: Installation of a new electricity supply for a customer: Excavate road crossing and trench for new service connection, lay ducts, pull cables, joint and reinstate.	07/12/2021	16/12/2021

BROAD STREET, BRABOURNE	OPENREACH	SELLINDGE - V8014 - PON - 826767 - tree surgery to clear route for OH fibre on cw,verge	03/01/2022	11/01/2022
FORGE HILL, PLUCKLEY	SOUTH EAST WATER	Lay 253 metres of water main as part of scheme to lay 1252 metres of new drinking water main with associated services and connect to existing main	04/01/2022	06/02/2022
THE STREET, PLUCKLEY	SOUTH EAST WATER	Carry out water main connection as part of scheme to lay 1252 metres of new drinking water main with associated services	17/01/2022	06/02/2022
FIDDLING LANE, BRABOURNE	OPENREACH	SELLINDGE V8014 - PON 826767 - tree surgery to clear route for OH fibre on FW,cw,verge	25/01/2022	02/02/2022
CUCKOO LANE, ASHFORD	KCC - Schemes	Construction of a new zebra crossing. Works under 3 way lights for 3 weeks and 1 week road closure of Cuckoo Lane during February school half term	31/01/2022	25/02/2022
SPELDERS HILL, BROOK	KCC - RaFT	Strengthening of carriageway - Plane existing carriageway to a depth of 80mm and inlay new binder and surface course	01/02/2022	30/03/2023
SHADOXHURST ROAD, WOODCHURCH	KCC - RaFT	Strengthening of carriageway - Plane existing carriageway to a depth of 80mm and inlay new binder and surface course	01/02/2022	30/03/2023
END OF PLUCKLEY ROAD AT RIVER BEULT TO CHAMBERS GREEN ROAD, PLUCKLEY	KCC - RaFT	Strengthening of carriageway - Plane existing carriageway to a depth of 80mm and inlay new binder and surface course	01/02/2022	30/03/2023

ASHFORD ROAD, HIGH HALDEN	KCC - RaFT	Strengthening of carriageway - Plane existing carriageway to a depth of 80mm and inlay new binder and surface course and associated High Friction Surfacing	01/02/2022	31/01/2023
TRINITY ROAD, BOUGHTON ALUPH	KCC - RaFT	Carriageway Resurfacing to depth of 80mm and associated High Friction Surfacing	01/02/2022	30/03/2023
THE STREET, KENNINGTON	KCC - RaFT	Plane existing carriageway to depth of 80 mm and strengthen/ resurface. Reinstate traffic calming cushions	01/02/2022	30/03/2023
ULLEY ROAD, KENNINGTON	KCC - RaFT	Plane existing surface to depth of approx 80 mm, strengthen and resurface. Reinstate existing Traffic calming features.	01/02/2022	30/03/2023
BIDDENDEN ROAD, TENTERDEN	KCC - RaFT	Edge of carriageway strengthening followed by resurfacing of carriageway	01/02/2022	30/03/2023
TENTERDEN ROAD, BIDDENDEN	KCC - RaFT	Edge of carriageway strengthening followed by resurfacing of entire carriageway	01/02/2022	30/03/2023
FORGE HILL, PLUCKLEY	SOUTH EAST WATER	Lay 529 metres of water main as part of scheme to lay 1252 metres of new drinking water main with associated services and connect to existing main	07/02/2022	15/04/2022
TENTERDEN ROAD, ROLVENDEN	XW015W118052911- 01186	Lay 100m x 125mm PE, Abandon 100m x 6" DI, relay 18 services, make 4 connections	12/02/2022	03/03/2022
RUCKINGE ROAD, HAMSTREET	KCC - Drainage	Highway drainage repair and improvement work.	14/02/2022	28/02/2022

GREAT CHART BYPASS, GREAT CHART	KCC - RaFT	Strengthening of carriageway - Plane existing carriageway to a depth of 80mm and inlay new binder and surface course	01/04/2022	30/03/2023
CUCKOO LANE, ASHFORD	KCC - Schemes	Construction of a new Zebra Crossing	04/04/2022	22/04/2022
SMARDEN ROAD, PLUCKLEY	SOUTH EAST WATER	Lay 418 metres of water main as part of scheme to lay 1252 metres of new drinking water main with associated services and connect to existing main	06/04/2022	05/06/2022
THORNE ESTATE, PLUCKLEY	SOUTH EAST WATER	Carry out water main connection as part of scheme to lay 1252 metres of new drinking water main with associated services	27/04/2022	11/05/2022
THE PINNOCK, PLUCKLEY	SOUTH EAST WATER	Carry out water main connection as part of scheme to lay 1252 metres of new drinking water main with associated services	12/05/2022	05/06/2022
CHURCH ROAD, MERSHAM	KCC - RaFT	Full depth Reconstruction of carriageway.	25/07/2022	31/08/2022

Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts Pauline Harmer / Lisa Willoughby 03000 418181