

14o: Ashford Joint Transportation Board
By: KCC Highways, Transportation & Waste
Date: 1st March 2022
Subject: Highways Forward Works Programme: 2021/22 and 2022/23
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2021/22 and 2022/23.

Kent County Council has recently published a forward works programme for the next five years covering planned maintenance of our highway assets. It is in two parts: the first concerns the next two years (2021/22 - 2022/23), and most of the sites included have already been verified by our engineers. The second part relates to years three to five of our five-year programme (2023/24 - 2025/26) and is largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally funded schemes**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Members Grant – Member Highway Fund – see Appendix H

Public Rights of Way – see Appendix I

Street Works – see Appendix J

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Pauline Harmer	Highway Manager East Kent
Lisa Willoughby	Ashford District Manager
Alan Casson	Strategic Asset Manager
Earl Bournier	Drainage Asset Manager
Neill Coppin	Structures Operations Team Leader
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic & Network Solutions Asset Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Schemes Programme Manager
Graham Rusling	Public Rights of Way & Access Manager
Alison Hews	Street Works Compliance Manager

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Road Asset Renewal Schemes – Contact Officer: Byron Lovell			
Road Name	Parish/Town	Extent of Works	Current Status
Kingsnorth Road	Ashford	Knock Rd to Wotton Road Roundabout	Completed
Crowbridge Road	Ashford	Phase 1 -Gladstone Road to Crowbridge Link Phase 2- Crowbridge Link to The Boulevard	Completed
A2042 Romney Marsh Road	Ashford	Section over culvert	Programmed 7 th February 2022
A28 Great Chart Bypass	Great Chart	<u>Phase 1</u> Brookfield roundabout to Tithe Barn Lane	Programmed 4 th March 2022
A28 Great Chart Bypass	Great Chart	<u>Phase 2</u> Tithe Barn Lane to new (Developer) roundabout near to Blue Barn	Programmed 4 th April 2022
A251 Trinity Road	Kennington	Between Nicholas Road and A2042 Faversham Road	Programmed 14 th March 2022
Ulley Rd/The Street	Kennington	A28 Canterbury Rd to A251 Faversham Rd	To be programmed Spring 2022
Road Asset Preservation Schemes - Contact Officer: Jonathan Dean			
Micro Surfacing			
Road Name	Parish/Town	Extent of Works	Current Status
ASH HILL	Ruckinge	From Ruckinge Sign to X Cattle Grid (now concreted over)	Completed
FROG LANE	Rolverden	Wassells Lane to A28	Completed
BEDLAM LANE	Egerton	From TP2 (Just past Wanden Lane) to previous MS Joint o/s Pond House	Completed
HORNASH LANE	Shadoxhurst	Whole Road	Completed
HYTHE ROAD (10mm MA)	Ashford	VARIOUS SECTIONS From HA joint just before Bockham Lane to 40mph Sign at Sellenge	Completed

FAVERSHAM ROAD	Charing	From A252 Junction to Rushmere Lane	Completed
STATION ROAD	Pluckley	From Pluckley Village Hall to Gate Lodge	Completed
PLUCKLEY ROAD	Bethersden	Mill Lane to Tuesnoad Lane then to Bridge	Completed
PLUCKLEY ROAD	Hothfield	Bears Lane to BT Pole 13	Completed
OLD SURRENDEN MANOR	Bethersden	JCB Agriculture to BT Pole DP131 near Barton Farm Industrial Estate	Completed
WISSENDEN LANE	Bethersden	Norton Lane up to Junction with Wissenden Green (miss out 723 metres in middle)	Completed
Surface Dressing			
Road Name	Parish/Town	Extent of Works	Current Status
OXENTURN ROAD	Wye	J/w Chequers Road to new surfacing joint (Naccolt)	Completed
BUGGLESDEN ROAD	Tenterden	From Readers Bridge Road to A262	Completed
FAVERSHAM ROAD	Charing	Whole Road	Completed
NORTONS LANE	Tenterden	From A262 to Readers Bridge Road	Completed
POOK LANE	Biddenden	From Smarden Road to Wagstaff Lane	Postponed until 2022
ASHFORD ROAD	Bethersden	Red Pad (Near Bend) to Hannover Lodge (Joint)	Completed
OLD SURRENDEN MANOR	Bethersden	BT Pole DP131 near Barton Farm Industrial Estate to Mill Road Cross Roads	Completed
CANTERBURY ROAD	Challock	Green Lane to wooded section	Completed
Retread (recycling and re-laying the existing surface material before applying a surface treatment)			
Road Name	Parish/Town	Extent of Works	Current Status
MOUNTS LANE	Rolvenden	From 30 metres in from Tenterden Road to Lower Windsor Cottage	Completed
PIXS LANE	Rolvenden	Sparks Wood House to Junction with Mounts Lane	Completed
BIRCHETT LANE	Woodchurch	10 metres in from Ham Street Road to End of Wooded Section	Completed
WISSENDEN GREEN	Bethersden	Wissenden Lane to Tuesnoad Lane	Completed

CROCKENHILL ROAD	Egerton	From Chapel Lane to Forstal Road	Completed
Footway/Cycleway Asset Renewal & Preservation Schemes - <i>Contact Officer: Neil Tree</i>			
Road Name	Parish/Town	Extent of Works	Current Status
Ashford Road	Charing	<u>Footway Resurfacing</u> From the junction with Wicken Lane to the "Cold Store"	Completed
Rothbrook Drive	Kennington	<u>Footway Resurfacing</u> From approximately No.16 to its junction with Bockhanger Lane.	Programmed to commence on 7 th February 2022.
Billington Gardens	Kennington	<u>Footway Protection Treatment</u> Full Extents	Completed
Beaver Road	Ashford	<u>Footway Protection Treatment</u> From the junction of Park Place to Norman Road	Completed

Appendix B - Drainage

Drainage Works – Contact Officer: Earl Bourner			
Road Name	Parish/Town	Description of Works	Current Status
Victoria Crescent	Ashford	Existing drainage system appears to be damaged by services and construction work. Trial holes and topographical surveys proposed to inform scheme design	Works programmed February 2022 to replace pipe through private land.
Ashford Road	Bethersden	Full CCTV Survey from Kiln Lane to Forge Hill	In Progress
Brook Street JW Moor lane	Woodchurch	Replace damaged culvert under road	Further investigations required – with engineer to progress
Church Lane	Shadoxhurst	Replace collapsed culverts and install new brick headwalls.	Job passed to contractor
Church Hill	Bethersden	Specialist consultant review of existing culvert capacity and options for replacement of existing brick culvert due to poor structural condition.	Consultant review completed. Liaising with EA. Note KCC also leading flood investigation under s.19 FWMA.
Steeds Lane	Ashford	Investigate and replace damaged pipework near junction	Further investigations required – with engineer to progress
A252 The Street junction with Church Lane	Molash	Works in liaison with schemes team to improve the drainage system, possible new soakaway & deep bore the existing soakaway.	Works substantially complete. Only siphon heads to be fitted, with Contractor to arrange.
Drovers Roundabout	Ashford	Replace broken beany kerbs	Looking at an alternative solution
Finn Farm Road	Ashford	Repair collapsed pipework and build a new brick headwall	Works programmed for March 2022
Blind Lane	Mersham	Repair collapsed culvert and install a new chamber and replace a collapsed	Job passed to contractor

		headwall	
Ashford Road	Charing	Investigate water leaking from verge. Water found to be issuing from old ducts. Installation of new filter drain proposed.	Job passed to contractor, commenced 31/01/2022
Ruckinge Road/Hamstreet Road	Hamstreet	Repair to highway drainage system	Road closure arranged to start Feb 14 th 2022 for up to two weeks.
Harville Road	Wye	Highway Drainage and Culverts CCTV condition surveys to investigate any highway drainage works necessary to help reduce risk of highway and property flooding	Ditch clearance at Cobsweb carried out on 24/01/22, now to arrange camera survey to culvert crossing road. Further works required to remedy defects in highway drains (tree root damage etc.).
The Street	Bethersden	Highway drainage cleansing, investigations and repair works.	Further cleansing work to clear pipes and identify defects took place on 17/01/22. Civils work to investigate and repair defects are programmed for 02/03/22 to 04/03/22.
Orchard Drive	Wye	Adjacent to property 17, adjust kerb and carriageway levels and resurface to help prevent carriageway flooding issues.	Work programmed to start 02/05/22.
Pested Lane junction with A251 Faversham Rd	Challock	Carriageway flooding issue adjacent to Barnfield. Blocked possibly damaged pipe to soakaway in garden.	Various inspections have taken place, history searches carried out. Jetting order for

			<p>another attempt to clear the outlet pipe has been passed to Contractor.</p> <p>Possible civils work required but still to be determined.</p>
Coopers Lane	Mersham	Investigate and repair damage pipe from gully outside Shelwyn.	With engineer to raise job for works

Appendix C – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – <i>Contact Officer: Sue Kinsella</i>			
Road Name	Parish/Town	Description of Works	Current Status
Royds Road	South Willesborough	Replacement of 3 no street light	Completed
Chart Road	Godinton	Replacement of 2 no street light	Completed
Glover Road	North Willesborough	Replacement of 1 no street light	Completed
Brookfield Road	Beaver	Replacement of 1 no street light	Completed
Canterbury Road	Kennington	Replacement of 1 no street light	Completed
Waterside	North Willesborough	Replacement of 1 no street light	Completed
Cudworth Road	Ashford	Replacement of 2 no street light	Completed
Hythe road	North Willesborough	Replacement of 4 no street light	Works programmed for completion by end April 2022
High street	Tenterden	Replacement of 1 no street light	Works programmed for completion by end April 2022
Mallards	South Willesborough	Replacement of 1 no street light	Completed
Ash Meadows	South Willesborough	Replacement of 2 no street light	Completed
HouseField	North Willesborough	Replacement of 3 no street light	Completed
Lees Road	North Willesborough	Replacement of 1 no street light	Completed
South Lea	Weald East	Replacement of 1 no street light	Completed

Harvey Road	North Willesborough	Replacement of 5 no street light	Completed
Albermarle Road	North Willesborough	Replacement of 1 no street light	Completed
Romsey Close	North Willesborough	Replacement of 1 no street light	Works programmed for completion by end April 2022
Jacobs Oak	South Willesborough	Replacement of 1 no street light	Works programmed for completion by end April 2022
Hunter Close	Aylesford Green	Replacement of 1 no street light	Completed
Fountains Close	North Willesborough	Replacement of 1 no street light	Completed
Blackwall Road South	North Willesborough	Replacement of 1 no street light	Completed
Bushy Royds	South Willesborough	Replacement of 1 no street light	Completed
Tithe Barn Lane	Singleton South	Replacement of 2 no street light	Works programmed for completion by end April 2022
The Rise	Beaver	Replacement of 1 no street light	Works programmed for completion by end April 2022
Forge Lane	Victoria	Replacement of 1 no street light	Works programmed for completion by end April 2022

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within Ashford district, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 10th February 2022.

CASUALTY REDUCTION MEASURES– Contact Officer: Darren Hickman		
Road Name	Description of Works	Current Status
Casualty reduction measures (reactive) - Ashford		
A20 Maidstone Road junction Station Road, Charing	Junction improvement scheme to include narrowing of existing carriageway and removal of central traffic island on the A20. Relocation of junction Give Way on Station Road to improve visibility for turning traffic and shortening of the existing pedestrian crossing length on the A20.	Detailed design works complete. Works to be programmed – liaising with Streetworks for road space availability.
Somerset Road junction with North Street Ashford	New traffic signs, road markings and pedestrian guard rail.	Works to be programmed.
Somerset Road junction with Mace Lane Ashford	Signing improvements.	To be delivered with scheme above (Somerset Road/ North Street).
A20/A28 Drivers Roundabout Ashford	Improvements to existing road markings and traffic signs.	Road marking refreshing works completed. Further safety improvements under review for delivery in year 22/23 (see below scheme).
Benenden Road junction with Cranbrook Road (Castletons Oak) Biddenden	Improvements to existing traffic signs, road markings and carriageway surface. Speed limit reduction from National Speed Limit (60mph) to 40mph.	Works completed.
A28 Ashford Road/ A262 Biddenden Road, High Halden	Improvements to existing road markings and carriageway surface.	Works completed.

A28/ A292 Drovers Roundabout Ashford	Improved lining on circulatory between A292 Maidstone Road and A28 Templer Way & improved signing on A292 Maidstone Road approach to roundabout.	Feasibility and outline design stage. For delivery in 2022/23.
A28 Simone Weil Avenue junction with Warren Retail Park (Sainsbury's) Ashford	Fit signal tunnel hoods to the 3 signal aspects on the traffic island on the eastbound carriageway. Plus, lining refresh.	For delivery in 2022/23.
B2080 Tenterden Road junction with School Road Appledore	New yellow backed stop sign and junction lining refresh.	For delivery in 2022/23.

INTEGRATED TRANSPORT SCHEMES – *Contact Officer: Darren Hickman*
Local Transport Plan funded non-casualty reduction schemes

Road Name	Description of Works	Current Status
A28 Ashford Road, St Michaels	Installation of signalised pedestrian crossing.	Works substantially complete. Southeast Water matter (leak and repair) has delayed opening of crossing.
Cuckoo Lane Ashford	Provision of new parallel zebra crossing to improve pedestrian and cycling links to John Wesley School.	Detailed design works completed. Programmed for construction in Easter 2022 school holidays.
Somerset Road junction Forge Lane Ashford	Provision of formal pedestrian crossing facilities within existing traffic signal-controlled junction.	Detailed design works ongoing, scheme to be delivered in 2022/23.
Bybrook Road, Kennington	Bybrook Road, The Pasture & adjoining roads – 20mph zone.	Community consultation complete. Detailed design stage. For delivery in 2022/23.
Roman Road and Calleywell Road, Aldington	DDA access improvements	Detailed design stage. For delivery in 2022/23.

Externally Funded Schemes

The Schemes Planning & Delivery team is implementing schemes within the **Ashford District** funded by external corporations whilst still meeting Kent County Council's strategic targets with the road network.

Externally Funded Schemes – <i>Contact Officer: David Petcher</i>			
Road Name	Description of Works	Source of Funding	Current Status
N/A			

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Agreement Works) – <i>Contact Officer: Aaron Dival</i>				
Scheme Name	Mastergov File Ref No	Parish/Town	Description of Works	Current Status
Dover Place	AS003051	Ashford	Amendments to junction and works to the footway	Works complete and in maintenance period
Repton Park	AS003074	Ashford	Road N6 tie-in with Ordinance Way	Technical audit stage - layout agreed, waiting for Southern Water Vesting and lighting
Kimberley Way Roundabout, Ashford Designer Outlet	AS003093	Ashford	Amendments to the existing roundabout to increase capacity	Works complete and in maintenance period
Newtown Road, Designer Outlet	AS003143	Ashford	New traffic signals	Works complete and in maintenance period
Willesborough Road	AS003149	Ashford	New access to Conningbrook Development	Works complete, snagging works required
Charter House	AS003151	Ashford	New footway and a layby	Works complete and in maintenance period
Austin Road	AS003157	Ashford	New junction and vehicle cross-overs	Works complete and in maintenance period
Curious Brewery Site, Victoria Road	AS003164	Ashford	New junction	Works complete - adopted
Victoria Crescent	AS003165	Ashford	New vehicle access and footway works	Works complete and in maintenance period; remedial works required
Leacon Road	AS003166	Ashford	New vehicle access and bus stops	Works under construction
Jemmett Road	AS003179	Ashford	2 new junctions and footway	Works construction largely complete
Victoria Road	AS003180	Ashford	2 new accesses and footway works in George Street	Works under construction
Hinxhill Park, Hythe Road	AS003238	Ashford	New signalised junction	Agreements signed - Hinxhill Road underway.

Spindlewood to Repton Park	AS003281	Ashford	Short length of link Road	Works complete. In maintenance period
Prince Albert redevelopment	AS003379	Ashford	Footway and carriageway works and new loading bay	Works complete. In maintenance period
Abbey Way Willesborough	AS003415	Ashford	Carriageway ramp	Technically approved; Agreement not yet signed
Newtown Road Development	AS003446	Ashford	New access near railway bridge	Agreement in place, works not yet started
Conningbrook Park Phase 1	AS003452	Ashford	Two new accesses to development from A2070	Technically approved; Agreement not yet signed
Simone Weil junction with A28	AS003454	Ashford	Junction improvement	In technical audit stage
William Harvey Hospital Roundabout	AS003455	Ashford	A2070 to be widened for 2 lane approaches	In technical audit stage
Conningbrook Park Phase 2	AS003456	Ashford	Provision of footway over railway bridge	In technical audit stage
Halstow Way	AS003461	Ashford	Provision of access to housing development	Agreement in place, works not yet started
Hilton Road	AS003462	Ashford	Footway reinstatement over two closed accesses	Works complete; in maintenance period
The Long Barrow	AS003463	Ashford	Provision of access to commercial development	In technical audit stage
The Long Barrow/ Monument Way	AS003464	Ashford	Provision of 2 accesses to commercial development	Agreement in place, works not yet started
Elwick Road	AS003469	Ashford	Provision of access to housing development	In technical audit stage
Church Hill	AS003397	Bethersden	Two new entrances to new development	Remedial works agreed, programme awaited
A274 North Street	AS003103	Biddenden	New junction	Works complete; in maintenance period
Maidstone Road	AS003168	Charing	New access to housing estate	Works complete, snagging works required

Swan Hotel	AS003395	Charing	A20 widening and new access	Technical Acceptance issued, Agreement not yet signed
Charing Lodge	AS003453	Charing	New access to 5 house development	Works complete; in maintenance period
Ashford Road	AS003049	Chilham	Bagham Place access and pedestrian crossing	Works complete; in maintenance period remedials required
Bowerland Lane	AS003430	Chilham	Resurfacing	Technical Acceptance issued, Agreement not yet signed
A28 Chart Road, Brunswick Road	AS002081	Godinton	Rearrange junction alignment	Works complete, snagging works required
Mock Lane and Coulter Road	AS003169	Great Chart	Laybys for gas delivery	In technical audit stage
Mock Lane Phase 1	AS003398	Great Chart	Road widening outside new school	Works complete; in maintenance period
Chilmington Bartlets Lane	AS003424	Great Chart	Passing bays and accesses	Agreement not yet signed; works partially complete
Chilmington Green Road	AS003450	Great Chart	Two new accesses to sewage pumping station	Agreement signed, work not yet started
Green Lane Chilmington	AS003457	Great Chart	Two accesses to new school	Technical Acceptance issued; under construction
Chilmington Green Lane - Parritt Land	AS003461	Great Chart	Access to housing development	Agreement signed, works under construction
Chilmington, Pig & Whistle	AS003466	Great Chart	Access to housing development	Technical Acceptance issued; Agreement not yet signed
Former Golf Course Bears Lane	AS003473	Great Chart	Access to housing development	In technical audit stage
Warehorne Road	AS003451	Hamstreet	Access to housing development plus traffic signals and footway	In technical audit stage
Ransley Oast	AS003423	High Halden	Bellmouth and zebra crossing	Bellmouth complete, Zebra Crossing in the technical audit stage
Hopes Grove	AS003472	High Halden	Bellmouth and footway on A28	In technical audit stage

Watery Lane	AS003150	Hothfield	Re-surfacing to Tarmac plant access road	Works complete; in maintenance period, remedials required
Houchin Field	AS003070	Kennington	Access	In technical audit stage
Blind Lane	AS003476	Mersham	Bellmouth	In technical audit stage
Rutledge Avenue	AS003325	Park Farm	Temporary vehicle access	Works complete and in maintenance period
Brockmans Lane	AS003383	Park Farm	New vehicle access to spine road	Agreement signed, works under construction
Secondary Access - Cheeseman Green	AS003437	Park Farm	New vehicle access to housing development	Agreement signed, works under construction
Primary Access - Finn Farm Road	AS003440	Park Farm	New vehicle access to spine road	In technical audit stage
Finn Farm Road footway/cycleway	AS003443	Park Farm	Footway link over bridge	In technical audit stage
Violet Way	AS003471	Park Farm	Pedestian Crossing	In technical audit stage
Station Road	AS003160	Pluckley	New vehicle access	Works complete; snagging works required
A2070/Finberry Park junction	AS003154	Sevington	Junction improvement	Works underway under agreement with National highways
Woodchurch Road	AS003171	Shadoxhurst	New access to houses behind the Kings Head	Works complete, snagging works required
Woodchurch Road	AS003355	Shadoxhurst	New bell mouth and footway crossing	Works complete, snagging works required
The Street	AS003219	Smarden	2 new accesses and drainage	Under construction
Plain Road	AS003459	Smeeth	Access to new housing development	Works complete and in maintenance period
Tenterden Site #1	AS002080	Tenterden	Small Hythe Road, Tenterden. New housing development	Works complete, snagging works required
Danemore Road	AS003152	Tenterden	New vehicle crossover and turning head	Works complete and in maintenance period
Tilden Gill	AS003215	Tenterden	Junction realignment	Works complete; in maintenance period

Tilden Gill Roundabout	AS003230	Tenterden	New roundabout	Works complete; in maintenance period
Church View	AS003299	Tenterden	Replace roundabout with turning head	Technical Acceptance issued, Agreement signed.
Sicklefield	AS003458	Tenterden	New access to development	Agreement signed, works under construction
Stonebridge Barn	AS003445	Woodchurch	Access to private road	Works complete; in maintenance period
Olantigh Road	AS003126	Wye	School crossing	Works completed; snagging works required

Appendix F – Bridge Works

Bridge Works – <i>Contact Officer: Neill Coppin</i>			
Road Name	Parish/Town	Description of Works	Current Status
Chart Road	Great Chart with Singleton	Bucksford Bridge – accidental wheel loading protection to Southern verge	In construction for 2021/22
Flood Street	Mersham	Mersham Forstal Bridge – bridge reconstruction	In design for delivery 2022/23
Front Road	Woodchurch	Stone Bridge – Structural lining	Discussions ongoing with Environment Agency

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - <i>Contact Officer: Toby Butler</i>		
Location	Description of Works	Current Status
A292 Maidstone Road near New Street, Ashford	Renewal of traffic signal controlled crossing	Planned for February 2022

Appendix H - Combined Members Grant programme update

Member Highway Fund programme update for the Ashford District.

The following schemes are those, which have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- recently completed on site.

The list is up to date as of 10th February 2022.

The details given below are for highway projects only. This report does not detail

- contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the District Manager for Lisa Willoughby for an Ashford District.

David Robey

Details of Scheme	Status
Chart Road Kingsnorth - Speed limit reduction	Scheme recommended for approval at the December JTB. Programme date to be confirmed.
Stubbs Cross Kingsnorth - Refurbish existing village gateways and furnish with new signs	Works partially complete – awaiting signing.

Paul Bartlett

Details of Scheme	Status
Bybrook Road, The Pasture & adjoining roads – 20mph zone. CMG Contribution.	Community consultation complete. Detailed design ongoing. For delivery in 2022/23.

Appendix I – Public Rights of Way

Public Rights of Way - <i>Contact Officer: Graham Rusling</i>			
PRoW No.	Location	Description of Works	Current Status
AE567	Ham Street	New HBM path.	On hold for now
AW38 – The back of the moat near Charing recreation ground	Charing	Breakout existing cracked tarmac path and lay down new tarmac surface.	Works with contractor
AB31 – South from Bells Lane	Tenterden	Relaying existing tarmac path and adding new edging	Works complete
AT10 – Back of Rose Cottage Farm	Biddenden	Fill in lows with type 1 stone material	Works complete
AW358 – Pluckley Road	Bethersden	Fill in ruts along byway, new stone surface/grass strip	Works with contractor
AT8 - Cross field section off Sandemay Way	Biddenden	Repair of boggy areas x3	Works complete
AT24 junction with High Halden Road	Biddenden	Construction of short stone section to alleviate flooding issue	Works complete
AT165 Junction Church Hill	High Halden	Construction of short stone section to alleviate boggy area	Works complete
AT49 Church yard path	Rolvenden	Construction of compacted stone path across church yard	Works complete
AT2 Cross field	Biddenden	compacted stone section constructed across boggy section by bridge	Works complete
AW219	Great Chart	Construction of compacted stone path – Mock Lane to Chilmington Green Road to provide access to new school.	Works complete
AW240	Great Chart	Construction of compacted stone path from Mock Lane to A28 to provide access to new school.	Works complete.

AT51 Church yard path	Rolvenden	Construction of compacted stone path across Church yard.	Works complete
-----------------------------	-----------	--	----------------

Appendix J – Street Works

Please note that this list is accurate at the time of running the report and is subject to cancellations and additions. Report highlighting all works in Ashford District that require road closures with a duration of 5+ days.

For information on all In-progress and proposed works please visit: <https://one.network/>

LOCATION	PROMOTER	WORKSDESC	EST. START	EST. FINISH
OLANTIGH ROAD, ASHFORD	UK POWER NETWORKS	16/05/2022	20/05/2022	NEW ELECTRICITY SUPPLY
GLADSTONE ROAD, WILLESBOROUGH	SOUTHERN GAS NETWORKS PLC	15/08/2022	31/08/2022	OPEN CUT EXCAVATIONS FOR MAINS CONNECTIONS WITH WORKS TO MEAD ROAD 4 WAY JUNCTION
MEAD ROAD, WILLESBOROUGH	SOUTHERN GAS NETWORKS PLC	15/08/2022	31/08/2022	OPEN CUT EXCAVATIONS FOR MAINS CONNECTIONS WITH WORKS TO GLADSTONE ROAD 4 WAY JUNCTION
BATH ROAD, WILLESBOROUGH	SOUTHERN GAS NETWORKS PLC	25/07/2022	31/08/2022	PERMIT FOR ROAD CLOSURE WITH WORKS TO MEAD ROAD
CANTERBURY ROAD, WILLESBOROUGH	SOUTHERN GAS NETWORKS PLC	11/07/2022	29/07/2022	LAY 30M OF 75MM PE, OPEN CUT & INSERTION, MAINS CONNECTIONS WITH WORKS TO MEAD ROAD
MEAD ROAD, WILLESBOROUGH	SOUTHERN GAS NETWORKS PLC	11/07/2022	31/08/2022	LAY 40M OF 125MM PE, 160M OF 75MM PE, OPEN CUT & INSERTION, MAINS CONNECTIONS, 28 X SERVICES

BOWERLAND LANE, ASHFORD	KENT COUNTY COUNCIL	04/04/2022	22/04/2022	GAS CONNECTION
TRINITY ROAD, ASHFORD	KENT COUNTY COUNCIL	14/03/2022	06/04/2022	CARRIAGEWAY RESURFACING
ORCHARD DRIVE, ASHFORD	KENT COUNTY COUNCIL	02/05/2022	16/05/2022	KERB LEVEL ADJUSTMENT, FOOTWAY AND CARRIAGEWAY TO PREVENT SURFACE WATER PONDING ISSUES. BREAKOUT, DISPOSE AND RENEW 14.3M OF DROP KERBS. BREAKOUT AND RESURFACE 35M2 OF FOOTWAY TO NEW LEVEL,
SNUGHORNE LANE, ASHFORD	KENT COUNTY COUNCIL	24/04/2022	30/04/2022	2022 KCC RETREAD PROGRAMME
CHURCH HILL	BT	26/04/2022	26/04/2022	REPLACE DECAYED POLE
SMARDEN BELL ROAD, SMARDEN	SOUTH EAST WATER	06/06/2022	10/06/2022	NEW CONNECTION
THE STREET, WILLESBOROUGH	SOUTHERN WATER	11/04/2022	22/04/2022	DIG DOWN AND REPAIR DROPPED/BROKEN JOINT IN SEWER IN CARRIAGEWAY
BOWL ROAD, CHARING	SOUTH EAST WATER	14/03/2022	18/03/2022	NEW CONNECTION TO MAIN -
TRINITY ROAD, ASHFORD	KENT COUNTY COUNCIL	14/03/2022	06/04/2022	CARRIAGEWAY RESURFACING

GREAT CHART BYPASS, ASHFORD	KENT COUNTY COUNCIL	04/04/2022	12/04/2022	RESURFACING WORKS
GREAT CHART BYPASS, ASHFORD	KENT COUNTY COUNCIL	04/03/2022	16/03/2022	STRENGTHENING OF CARRIAGEWAY - PLANE EXISTING CARRIAGEWAY TO A DEPTH OF 80MM AND INLAY NEW BINDER AND SURFACE COURSE
HURST LANE, ASHFORD	UK POWER NETWORKS SOUTH EASTERN	29/03/2022	04/04/2022	NEW ELECTRICITY SUPPLY
BOWL ROAD, CHARING	SOUTH EAST WATER	14/03/2022	18/03/2022	NEW CONNECTION
BURNTHOUSE LANE, ASHFORD	BT	17/03/2022	17/03/2022	TO TEST OPENREACH POLES AS PART OF SAFETY PROGRAMME OF WORKS
BENTLEY ROAD, WILLESBOROUGH	SOUTH EAST WATER	21/03/2022	25/03/2022	RELAY FULL COMM PIPE
BENTLEY ROAD, WILLESBOROUGH	SOUTH EAST WATER	21/03/2022	25/03/2022	RELAY FULL COMM PIPE BACK TO MAIN
SILKS LANE, ASHFORD	BT	07/03/2022	07/03/2022	TO INSPECT OPENREACH POLES AS PART OF A SAFETY PROGRAMME OF WORKS
THE PINNOCK, PLUCKLEY	SOUTH EAST WATER	12/05/2022	05/06/2022	PART OF SCHEME TO LAY 1252 METRES OF NEW DRINKING WATER MAIN
THORNE ESTATE, PLUCKLEY	SOUTH EAST WATER	27/04/2022	11/05/2022	PART OF SCHEME TO LAY 1252 METRES OF NEW DRINKING WATER MAIN
SMARDEN ROAD, PLUCKLEY	SOUTH EAST WATER	06/04/2022	05/06/2022	LAY 418 METRES OF WATER MAIN AS PART OF SCHEME TO LAY 1252 METRES OF

				NEW DRINKING WATER MAIN
THE PINNOCK, PLUCKLEY	SOUTH EAST WATER	12/05/2022	05/06/2022	Carry out water main connection as part of scheme to lay 1252 metres of new drinking water main
THORNE ESTATE, PLUCKLEY	SOUTH EAST WATER	27/04/2022	11/05/2022	Carry out water main connection as part of scheme to lay 1252 metres of new drinking water main
SMARDEN ROAD, PLUCKLEY	SOUTH EAST WATER	06/04/2022	05/06/2022	Lay 418 metres of water main as part of scheme to lay 1252 metres of new drinking water main with associated services and connect to existing main

Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts Pauline Harmer / Lisa Willoughby 03000 418181