

To: Ashford Joint Transportation Board
By: KCC Highways and Transportation
Date: 7th March 2023
Subject: Highways Forward Works Programme: 2022/23 and 2023/24
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2022/23 and 2023/24.

In summer 2021 Kent County Council published a Highways Asset Management Plan (HAMP), which included, as Appendix C, a five-year Forward Works Programme for the years 2021/22 to 2025/26. This reflected the need to move away from annual programmes and to consider asset management activity a multi-year one.

The first part of the programme concerned the two years 2021/22 - 2022/23. Around half of the schemes included in that programme have now been delivered, and as a result we have now produced a new programme covering the years 2022/23 - 2023/24. As before, most of the sites included in this programme have already been verified by our engineers.

The second part of our programme related to years three to five of our five-year programme (2023/24 - 2025/26). This too is in need of revision to cover the years 2024/25 – 2026/27, and the work required to do this is currently in progress. As before, our new years three to five programme will be largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified..

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, inflationary pressures such as material price increases, conflicting works, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally Funded Schemes**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Members Grant – Member Highway Fund – see Appendix H

Street works – see appendix I

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Pauline Harmer	Senior Highway Manager East Kent
Lisa Willoughby	Ashford Highway Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage Asset Manager
Helen Rowe	Structures Asset Manager
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic Operations and Technology Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Road Safety and Active Travel Group Manager

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Road Asset Renewal Schemes – Contact Officer: Byron Lovell			
Road Name	Parish/Town	Extent of Works	Current Status
A28 Canterbury Road	Tenterden	Between Recreational Ground Road and St Trinity's Baptist Church	Completed
Lower High Street	Ashford	Between North Street and Wellesley Road	Programmed 13 th February 2023
Shadoxhurst Road	Woodchurch	Between Coldblow Lane Hengherst Farm	Programmed 3 rd April 2023
Gasworks Lane	Ashford	Section of Gasworks Lane	Completed
Godinton Road	Ashford	Between West Street and Apsley Street	Completed
A292 West Street	Ashford	Between Regents Place and Godinton Road	Completed
A292 Forge Lane	Ashford	Between New Street and Regents Place	Completed
A2042 Romney Marsh Road	Ashford	Section over culvert	Completed
A28 Great Chart Bypass	Great Chart	<u>Phase 1</u> Brookfield roundabout to Tithe Barn Lane	Completed
A28 Great Chart Bypass	Great Chart	<u>Phase 2</u> Tithe Barn Lane to new (Developer) roundabout near to Blue Barn	Completed
A251 Trinity Road	Kennington	Between Nicholas Road and A2042 Faversham Road	Completed
Ulley Rd/The Street	Kennington	A28 Canterbury Rd to A251 Faversham Rd	Completed
A251 Buck Street	Challock	50m either side of Forest Cottages entrance	Completed
North Street	Ashford	Somerset Road to A28 Canterbury Rd	Completed
A251 Faversham Road	Boughton Lees	Layby outside Middleton Cottages to Eastwell Manor (across Lees Rd)	Completed
A28 Ashford Road	Bethersden	Forge Hill to Stephenson Bros	Completed
Spelders Hill	Brook	Nats Lane to Brook Primary School	Completed

Ashford Road	High Halden	Little Robhurst to 40mph sign (Tenterden end)	Completed
Pluckley Road	Pluckley	Pluckley Station/ Railway Bridge to Stanford Bridge Farm	Completed
Road Asset Preservation Schemes - Contact Officer: Jonathan Dean			
Micro Surfacing			
Road Name	Parish/Town	Extent of Works	Current Status
SMARDEN ROAD	Biddenden	Pook Lane to Vain Court Farm	Completed
FRONT ROAD	Woodchurch	Junction of B2067 to Number 82	Completed
SCHOOL ROAD	Charing	A20 to Joint OS Vision Hair Salon	Postponed until 2023
ROLVENDEN ROAD	Tenterden	From Railway Crossing to Cranbrook Road (including approach to traffic signals) 10mm MA	Completed
MAIDSTONE ROAD	Charing	From HFS Joint on Charing Roundabout to start of Dual Carriageway. From Entrance of Old Waste Site through to End of Dual Carriageway (Ashford Bound Only)	Completed
THE STREET (INC BETHERSDEN ROAD)	Hothfield	SECTION 1 Red Pad near Church Lane to gate entrance by green fence SECTION 2 MJ ALLEN Entrance to junction of Bears Lane	Completed
PLAIN ROAD (& STONE HILL)	Smeeth	From junction Granary Court Road to junction with A20	Completed
FAVERSHAM ROAD	Kennington	From junction near A28 to Tudor Road	Completed
LOWER ROAD	Woodchurch	From Front Road to Crossroads	Completed
ROMNEY MARSH ROAD	Ashford	From HFS at Pedestrian Crossing to roudabout at junction with A2042	Postponed indefinitely
ROMAN ROAD	Aldington	Calleywell Lane to Goldwell Lane	Completed
WOODCHURCH ROAD	Tenterden	From Knockwood Road to just past Oast House	Completed
Surface Dressing			

Road Name	Parish/Town	Extent of Works	Current Status
POOK LANE	Biddenden	From Smarden Road to Wagstaff Lane	Completed
MOUNTS LANE	Rolverden	Whole Road	Completed
PIXS LANE	Rolverden	Whole Road	Completed
BIRCHETT LANE	Woodchurch	Ham Street to End of Wooded Section	Completed
WISSENDEN GREEN	Bethersden	Wissenden Lane to Tuesnod Lane	Completed
CROCKENHILL ROAD	Egerton	Chapel Lane to Forstal Road	Completed
NEW ROAD HILL	Bonnington	Boat Lane to B2067	Completed
CANTERBURY ROAD	Boughton Aluph	From Whitehill to Bilting Lane	Completed

Retread (recycling and re-laying the existing surface material before applying a surface treatment)

Road Name	Parish/Town	Extent of Works	Current Status
POPE STREET	Chilham	Whole Road	Completed
PARK LANE	Bethersden	Whole Road	Completed
HAMPTON LANE	Brabourne	Between Plumpton to Pilgrims Way	Completed
ETCHDEN ROAD	Bethersden	From Fridd Lane to Longberry Farm	Completed

Footway/Cycleway Asset Renewal & Preservation Schemes - Contact Officer: Neil Tree

Road Name	Parish/Town	Extent of Works	Current Status
Bramble Lane	Wye	<u>Footway Protection Treatment</u> From Bramble Close to the level crossing	Completed
Crownfield Road	Ashford	<u>Footway Resurfacing</u> Extents to be ascertained at design stage.	To be designed and programmed.
Maypits	Ashford	<u>Footway Resurfacing</u> Extents to be ascertained at design stage.	Completed.

Rylands Road	Kennington	<u>Footway Resurfacing</u> Extents to be ascertained at design stage.	Completed.
--------------	------------	--	------------

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - Contact Officer Earl Bourner			
Road Name	Parish	Description of Works	Current Status
Brook Street JW Moor lane	Woodchurch	Replace damaged culvert under road	Works Completed
Church Hill	Bethersden	Specialist consultant review of existing culvert capacity and options for providing additional capacity of culverts at site. Review completed and LLFA leading on additional catchment assessments as well as s.19 flooding investigation.	Consultant review complete. Detailed design to be handed over to consultant in due course with a view to works next summer (subject to approvals with EA etc.)
Harville Road	Wye	Highway Drainage and Culverts CCTV condition surveys to investigate any highway drainage works necessary to help reduce risk of highway and property flooding. Working with local community to resolve issues with joint working.	Previous ditch clearance at Cobwebs has been successful in reducing risk. Further KCC highway drainage works programmed February half term.
Pested Lane junction with A251 Faversham Rd	Challock	Carriageway flooding issue adjacent to Barnfield. Blocked possibly damaged pipe to soakaway in garden.	Drains discharge via soakaway in adjacent lane. Works part completed January 2023, revisit required to complete in full.
Coopers Lane	Mersham	Investigate and repair damage pipe from gully outside Shelwyn.	Works Complete

Spelders Hill Brook	Brook	Replacement of damaged highway drainage pipe and installing new drainage	Job passed to contractor
Cranbrook road Biddenden	Biddenden	Replace collapsed culvert and repair gullies	Job passed to contractor
Cranbrook Road Biddenden	Biddenden	Install kerbs and repair 300mm pipe work	Job passed to contractor

Appendix C – Street Lighting

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement. Further structural testing is being undertaken and will inform the next programme of streetlight replacements.

Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i>			
Road Name	Location	Description of Works	Status
Hythe road	North Willesborough	Replacement of 1 no street light	Works programmed for completion by end March 2023
Chart road	Ashford	Replacement of 1 no street light	Works programmed for completion by end March 2023

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Road Safety and Active Travel Group is implementing schemes within the Ashford District, in order to meet Kent County Council's (KCC) strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status' correct as of 14 February 2023.

CASUALTY REDUCTION MEASURES Local Transport Plan funded casualty reduction schemes		
Road Name	Description of Works	Current Status
Somerset Road junction with North Street Ashford	2122-CRM-AS-0001 New traffic signs, road markings and pedestrian guard rail.	Pedestrian guardrail complete. Expected completion date for remaining works 17/2/2023
Somerset Road junction with Mace Lane Ashford	2122-CRM-AS-0001 Signing improvements.	To be delivered with scheme above (Somerset Road/ North Street). Expected completion date 17/2/2023
A28/ A292 Drivers Roundabout Ashford	22-AS-CRM-224 Improved lining on circulatory between A292 Maidstone Road and A28 Templar Way & improved signing on A292 Maidstone Road approach to roundabout.	Scheme handed over to contractor – Works due to start 6 March 2023

INTEGRATED TRANSPORT SCHEMES Local Transport Plan funded non-casualty reduction schemes			
Road Name	Description of Works	Source of Funding	Current Status
Somerset Road junction Forge Lane Ashford	2122-CRM-AS-0001 Provision of formal pedestrian crossing facilities within existing traffic signal-controlled junction.	LTP	Works ordered, estimated start date is 17/2/23
Bybrook Road, Kennington	2021-CMG-AS-0002 Bybrook Road, The Pasture & adjoining roads – 20mph zone.	LTP with contribution from CMG & local councils	Scheme deferred to Feb Half term due to other emergency roadworks taking precedence. Estimated Completion- 19/02/23
Roman Road and Calleywell Road, Aldington	DDA access improvements	LTP	Detailed design stage. For delivery in 2022/23 (Likely programmed for March/April).

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Agreement Works) – Contact Officer Jamie Hare				
Scheme Name	Mastergov File Ref	Parish	Description of Works	Current Status
Court Lodge Road	AS003477	Appledore	Accesses to houses and public carpark	Works complete and in maintenance period
Dover Place	AS003051	Ashford	Amendments to junction and works to the footway	Works complete and in maintenance period
Repton Park	AS003074	Ashford	Road N6 tie-in with Ordinance Way	Technical audit stage - layout agreed, waiting for Southern Water Vesting and lighting
Kimberley Way Roundabout, Ashford Designer Outlet	AS003093	Ashford	Amendments to the existing roundabout to increase capacity	Works complete and in maintenance period
Newtown Road, Designer Outlet	AS003143	Ashford	New traffic signals	Works complete and in maintenance period
Willesborough Road	AS003149	Ashford	New access to Conningbrook Development	Works complete and in maintenance period
Austin Road	AS003157	Ashford	New junction and vehicle crossovers	Works complete and in maintenance period
Victoria Crescent	AS003165	Ashford	New vehicle access and footway works	Maintenance period complete; remedial works required
Leacon Road	AS003166	Ashford	New vehicle access and bus stops	Works under construction
Jemmett Road	AS003179	Ashford	2 new junctions and footway	Works complete and in maintenance period
Victoria Road	AS003180	Ashford	2 new accesses and footway works in George Street	Works complete, snagging required
Hinxhill Park, Hythe Road	AS003238	Ashford	New signalised junction	Agreements signed - Works completed.
Spindlewood to Repton Park	AS003281	Ashford	Short length of link Road	Works complete. In maintenance period
Abbey Way Willesborough	AS003415	Ashford	Carriageway ramp	Technically approved; Agreement not yet signed

Newtown Road Development	AS003446	Ashford	New access near railway bridge	Works under construction
Conningbrook Park Phase 1	AS003452	Ashford	Two new accesses to development from A2070	Technically approved; Agreement not yet signed
Simone weil junction with A28	AS003454	Ashford	Junction improvement	In technical audit stage
William Harvey Hospital Roundabout	AS003455	Ashford	A2070 to be widened for 2 lane approaches	Technically approved; Agreement not yet signed
Conningbrook Park Phase 2	AS003456	Ashford	Provision of footway over railway bridge	In technical audit stage
Halstow Way	AS003461	Ashford	Provision of access to housing development	Works complete. In maintenance period
The Long Barrow	AS003463	Ashford	Provision of access to commercial development	In technical audit stage
The Long Barrow/ Monument Way	AS003464	Ashford	Provision of 2 accesses to commercial development	Works complete. In maintenance period
Elwick Road	AS003469	Ashford	Provision of access to housing development	In technical audit stage
Tank Roundabout, Chart Road	AS003478	Ashford	New McDonalds Restaurant + amendment to roundabout	Technically approved; Agreement not yet signed
Orchard Farm, Canterbury Road	AS003484	Ashford	Access to 30 house development + A28 realignment	In technical audit stage
Hall Avenue, Orbital Park	AS003486	Ashford	HGV Access	Technical Acceptance issued, Agreement not yet signed
Victoria Road	AS003503	Ashford	Access to carpark at Powergen redevelopment	In technical audit stage
A28 Chart Road	AS003504	Ashford	Toucan Crossing near new McDonalds	In technical audit stage
Newtown Road	AS003505	Ashford	HGV Access to old railway sheds	In technical audit stage
Church Hill	AS003397	Bethersden	Two new entrances to new development	Remedial works agreed, programme awaited
Little Oak Farm A28	AS003502	Bethersden	HGV access to farm	In technical audit stage

Maidstone Road	AS003168	Charing	New access to housing estate	Works complete, snagging works required
Swan Hotel	AS003395	Charing	A20 widening and new access	Technical Acceptance issued; Agreement not yet signed
Charing Lodge	AS003453	Charing	New access to 5 house development	Maintenance period complete; remedial works required
Ashford Road	AS003049	Chilham	Bagham Place access and pedestrian crossing	Works complete; in maintenance period remedials required
Bowerland Lane	AS003430	Chilham	Resurfacing	Technical Acceptance issued; Agreement not yet signed
A28 Chart Road, Brunswick Road	AS002081	Godinton	Rearrange junction alignment	Works complete, snagging works required
Mock Lane and Coulter Road	AS003169	Great Chart	Laybys for gas delivery	In technical audit stage
Mock Lane Phase 1	AS003398	Great Chart	Road widening outside new school	Adopted
Chilmington Bartlets Lane	AS003424	Great Chart	Passing bays and accesses	Agreement not yet signed; works partially complete
Chilmington Green Road	AS003450	Great Chart	Two new accesses to sewage pumping station	Agreement signed, works under construction
Green Lane Chilmington	AS003457	Great Chart	Two accesses to new school	Technical Acceptance issued; under construction
Chilmington Green Lane - Parritt Land	AS003461	Great Chart	Access to housing development	Agreement signed, works under construction
Chilmington, Pig & Whistle	AS003466	Great Chart	Access to housing development	Agreement signed, works under construction
Chilmington Access C	AS003467	Great Chart	New roundabout on the A28	In technical audit stage
Chilmington Secondary School	AS003485	Great Chart	Temporary construction access from Chilmington Green Road	Agreement signed, works not yet started
Chilmington Secondary School	AS003492	Great Chart	Temporary construction access from A28	Agreement signed, works not yet started

Chilmington Secondary School	AS003493	Great Chart	Footway and vehicular accesses to school	Technical Acceptance issued; Agreement not yet signed
Chilmington Green Road junction with The Avenue	AS003500	Great Chart	New junction and Toucan Crossing	In technical audit stage
Chilmington Active Travel Route	AS003501	Great Chart	Footway to new school in Chilmington Green Road	In technical audit stage
Former Golf Course Bears Lane	AS003473	Great Chart	Access to housing development	Agreement signed, works under construction
Warehorne Road	AS003451	Hamstreet	Access to housing development plus traffic signals and footway	Agreement signed, works under construction
Ashford Road	AS003475	Hamstreet	Access to housing development school parking and puffin crossing	Agreement signed, works started on bellmouth but not on the main road
Ransley Oast	AS003423	High Halden	Bellmouth and zebra crossing	Works completed; snagging works required
Hopes Grove	AS003472	High Halden	Bellmouth and footway on A28	Agreement signed, works under construction
Watery Lane	AS003150	Hothfield	Re-surfacing to Tarmac plant access road	Works complete; in maintenance period, remedials required
Houchin Field	AS003070	Kennington	Access	In technical audit stage
Blind Lane	AS003476	Mersham	Bellmouth	Agreement signed, works under construction
Rutledge Avenue	AS003325	Park Farm	Temporary vehicle access	Works complete and in maintenance period
Brockmans Lane	AS003383	Park Farm	New vehicle access to spine road	Works complete; snagging works required
Secondary Access - Cheeseman Green	AS003437	Park Farm	New vehicle access to housing development	Works complete; snagging works required
Primary Access - Finn Farm Road	AS003440	Park Farm	New vehicle access to spine road	Technical Acceptance issued; Agreement not yet signed

Finn Farm Road footway/cycleway	AS003443	Park Farm	Footway link over bridge	Technical Acceptance issued; Agreement not yet signed
Violet Way	AS003471	Park Farm	Pedestrian Crossing	Technical Acceptance issued; Agreement not yet signed
Station Road	AS003160	Pluckley	New vehicle access	Works complete; snagging works required
A2070/Finberry Park junction	AS003154	Sevington	Junction improvement	Works underway under agreement with National highways
Woodchurch Road	AS003171	Shadoxhurst	New access to houses behind the Kings Head	Works complete and in maintenance period
The Street	AS003219	Smarden	2 new accesses and drainage	Works completed; snagging works required
Plain Road	AS003459	Smeeth	Access to new housing development	Adopted
Tenterden Site #1	AS002080	Tenterden	Small Hythe Road, Tenterden. New housing development	Works complete; in maintenance period
Tilden Gill	AS003215	Tenterden	Junction realignment	Works complete; in maintenance period
Tilden Gill Roundabout	AS003230	Tenterden	New roundabout	Works complete; in maintenance period
Church View	AS003299	Tenterden	Replace roundabout with turning head	Works complete; in maintenance period
Sicklefield	AS003458	Tenterden	New access to development	Works completed; snagging works required
Stonebridge Barn	AS003445	Woodchurch	Access to private road	Adopted

Appendix F – Bridge Works

Bridge Works – Contact Officer Helen Rowe			
Road Name	Parish	Description of Works	Current Status
Front Road	Woodchurch	Stone Bridge (196) – Structural lining	In Design. Delivery in 2023.
A2042	Ashford	East Stour U/B (9122) – Expansion joint replacement	Completed 24/01/2023
A2042	Ashford	Great Stour U/B (9123) – Expansion joint replacement	Completed 24/01/2023

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
A20 Ashford Road, Charing (13-0509)	Modification of existing traffic signal crossing and upgrade to near-sided	Completed August 2022
A28 High Street / Recreation Ground Road, Tenterden (13-0672)	Refurbish existing traffic signal-controlled junction	Not yet programmed
A292 New Street / Somerset Road, Ashford (13-1034)	Modification of existing traffic signal junction to add pedestrian facilities	Programmed January 2023

Appendix I - Combined Member Grant programme update

Combined Member Grant programme update for the Ashford District.

The following schemes are those which have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- Handed over for delivery
- Recently completed on site.

The list is up to date as of **14th February 2023**.

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as Parish Councils
- Highway studies
- Traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the Highway Improvement Team, the online database for all Combined Member Grant schemes and studies, or by contacting the Engineer for the Combined Member Grant Ashford District.

COMBINED MEMBER GRANT SCHEMES

Contact Officers: Kieran Doble

Paul Bartlett

Details of Scheme	Status
Bybrook Road, The Pasture & adjoining roads – 20mph zone. CMG Contribution.	Scheme deferred to Feb Half term due to other emergency roadworks taking precedence. Estimated completion 19/02/23

Appendix I – Street Works

Please note that this list is accurate at the time of running the report and is subject to cancellations and additions.

Report highlighting all works in Ashford District that require road closures with a duration of 5+ days

For information on all In-progress and proposed works please visit: <https://one.network/>

Road/street	Area	Promoter	Proposed start date	Proposed end date	Description of work	Traffic management type	Permit conditions
Newchurch	Bilsington Ashford	Kent County Council	27/03/2023	13/04/2023	KCC carriageway surface recycling programme 2023	Road closure	Main closure points to be gated with operatives advanced signage on site 14 days prior to works. Notifications (letter drop) to residents. Electronic Notifications to key stakeholders (CLLRS, bus, transport, district, parishes) to be sent 1 month and then reminder 1 week prior to works
Warehorne Road	Hamstreet, Ashford	Kent County Council	01/04/2023	16/04/2023	To construct the new 2x pinch points and pavements extensions. Resurfacing works. Please see the included TM Plans	Road Closure	NCT02a – A2070 Embargo over the Easter period with Highway cleared – Thursday 6 th April to (and including) Monday 10 th April 2023.
Bears Lane	Bethersden, Ashford	UK Power Networks Southern Eastern	13/03/2023	07/04/2023	Connections Projects: Installation of new electricity supply for a customer: Excavate road crossing, trench and tree clearing for	Road Closure	NCT11b – advance warning signs 10 days prior to works commencement.

					new service connection, lay ducts, pull cables, joint and reinstate		
Church Road,	Mersham, Ashford	Kent County Council	24/07/2023	01/09/2023	Full dept reconstruction of carriageway . Sub grade – new installation of drainage system	Road closure	
Shadoxhurst Road	Woodchurch, Ashford	Kent County Council	03/04/2023	14/04/2023	Strengthening of carriageway – Plane existing carriageway to a depth of 80mm and inlay new binder and surface course	Road Closure	<p>NCT02b – Activities to take place 0800 – 1700</p> <p>NCT06a – Traffic to follow KCC diversion route</p> <p>NCT11b – Advanced signs to be erected 4 weeks prior displaying permit number also letter drops to effected properties, KCC will consult with stakeholders, emergency services, residents and bus companies. Environmental have been informed</p>
Godinton Lane	Hothfield, Ashford	BT	24/04/2023	28/04/2023	Road closure required to access underground network	Road closures	<p>NCT02a – works 9:30 – 15:00, highway to be clear to all other times.</p> <p>NCT11b – advance warning boards to go out 14 days in advance of road closure start date.</p> <p>Letter drop to</p>

							residents & business in local area to be done 14 day in advance of road closure start date.
Bears lane	Bethersden, Ashford	BT	17/04/2023	21/04/2023	Road Closure required to access underground network	Road closure	NCT2a – 09:30 – 15:00 highway to be clear to all other times NCT11b – advance warning boards to go out 14 days in advance of road closure start date. Letter drop to residents and business in local area to be done 14 days in advance of road closure start date
Etchden Road	Bethersden Ashford	BT	17/04/2023	28/04/2023	Road Closure to access underground network	Road Closure	NCT02a – 9:30 – 15.30 highways to be clear at all other times NCT11b – Advance warning boards to go out 14 days in advance of road closure start date. Letter drop to residents and business in local area to be done 14 days in advance of road closure start date.
Worten Road	Great Chart, Ashford	BT	24/04/2023	28/04/2023	Road Closure to access underground network	Road Closure	NCT02a 9.30 – 15.30 highway to be clear at all other times NCT11b – advance warning boards to go out 14 days in advance of road closure start date. Letter drop to

							residents and businesses in local area to be done 14 days in advance of road closure start date.
Station road	Pluckley, Ashford	Uk Power Networks Southern Eastern	06/03/2023	10/03/2023	Connections small service: Electrical service upgrade of supply	Road Closure	NCT11b – Letter drop to residents in local area 2 weeks prior NCT11a – advanced warning signs 2 weeks prior and throughout works
Frittenden Road	Biddenden	Uk Power Network South Eastern	06/03/2023	10/03/2023	Installation of a new electricity supply for a customer	Road Closure	NCT11b – AWS and letter drop to be provided to stakeholders on Frittenden Road
Bath Road	Willesborough	Southern Gas Network PLC	24/07/2023	31/08/2023	Permit for road closure with works to Mead Road	Road Closure	NCT10a – permit for road closure with works to Mead Road NCT11b – Advanced warning signs 2 weeks before works start. Advanced letter drops
Mead Road	Willesborough	Southern gas networks PLC	14/08/2023	31/08/2023	Open cut excavations for mains connections with works to Gladstone Road 4 way junction	Road closure	NCT02b – Mon – Fri 08.00 – 16.30pm. NCT07a – junction closure with Gladstone Road. Road Closure required due to location of gas mains and connections with insufficient road width for passing vehicles. NCT11b – advanced warning signs 2

							<p>weeks before works start. Advanced letter drop. Advanced notifications to bus companies. NCT 01b NCT04b – material and plant storage within works area. NCT11a -</p>
Canterbury Road	Wilkesborough	Southern Gas Network PLC	10/07/2023	28/07/2023	Abandon 30m of 4"CI and lay 30m of 75mm PE, Open cut and insertion, mains connections with works to mead road	Road closure	<p>NCT02b - Mon - Fri 08.00-16.30, working Saturday 08:00-16:30pm. NCT05a - Where FW closure pedestrians to use other FW or walkway to be made in CW/Road Closure NCT07a - Junction Closure with Canterbury Road/Mead Road due to location of gas mains and mains connections with insufficient road width for passing vehicles. NCT11b - Advanced warning signs 2 weeks before works start. Advanced letters drop. Advanced notification to bus company</p>
Mead Road	Wilkesborough	Southern Gas Networks PLC	10/07/2023	31/08/2023	Abandon 40m of 6" CI, 160m of 4"CI and lay 40m of 125mm PE, 160m of 75mm PE, open cut	Road closure	<p>NCT02b - Mon - Fri 08.00-16.30, working Saturday 08:00-16:30pm. NCT05a - Where FW closure pedestrians to use other FW or walkway to be</p>

					and insertion, mains connections 28 x services		made in CW/Road Closure NCT11b - Advanced warning signs 2 weeks before works start. Advanced letter drop. Advanced notification to Bus Company
Gladstone Road	Willesborough	Southern Gas Networks PLC	14/08/20 23	31/08/202 3	Open cut excavations for mains connections with work to Mead Road 4 way junction	Road Closure	NCT02b - Mon - Fri 08.00-16.30, working Saturday 08:00-16:30pm. NCT11b - Advanced warning signs 2 weeks before works start. Advanced letter drop, advanced notification to bus company

Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Pauline Harmer / Lisa Willoughby 03000 418181