

**To:** Ashford Joint Transportation Board  
**By:** KCC Highways and Transportation  
**Date:** 5<sup>th</sup> December 2023  
**Subject:** Highways Forward Works Programme: 2022/23 and 2023/24  
**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction

---

## 1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2022/23 and 2023/24.

In summer 2021 Kent County Council published a Highways Asset Management Plan (HAMP), which included, as Appendix C, a five-year Forward Works Programme for the years 2021/22 to 2025/26. This reflected the need to move away from annual programmes and to consider asset management activity a multi-year one.

The first part of the programme concerned the two years 2021/22 - 2022/23. Around half of the schemes included in that programme have now been delivered, and as a result we have now produced a new programme covering the years 2022/23 - 2023/24. As before, most of the sites included in this programme have already been verified by our engineers.

The second part of our programme related to years three to five of our five-year programme (2023/24 - 2025/26). This too is in need of revision to cover the years 2024/25 – 2026/27, and the work required to do this is currently in progress. As before, our new years three to five programme will be largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified..

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, inflationary pressures such as material price increases, conflicting works, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

**Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A**

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Transportation and Safety Schemes** – see Appendix D

- **Casualty Reduction Measures**
- **Externally Funded Schemes**

**Developer Funded Works** – see Appendix E

**Bridge Works** – see Appendix F

**Traffic Systems** – see Appendix G

**Combined Members Grant – Member Highway Fund** – see Appendix H

## **Conclusion**

1. This report is for Members' information.

## **Contact Officers:**

The following contact officers can be contacted on **03000 418181**

Pauline Harmer	Senior Highway Manager East Kent
Lisa Willoughby	Ashford Highway Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage Asset Manager
Helen Rowe	Structures Asset Manager
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic Operations and Technology Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Road Safety and Active Travel Group Manager

## **Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme**

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

<b>Road Asset Renewal Schemes – Contact Officer: Byron Lovell</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
Lower High Street	Ashford	Between North Street and Wellesley Road	Completed
Shadoxhurst Road	Woodchurch	Between Coldblow Lane Hengherst Farm	Completed
Cage Lane	Smarden	Beult Meadow to (near) junction The Whim	Completed
Stanhope Road	Ashford	<u>Reconstruction</u> Between Frinsted Close and Leaveland Close	Completed
A28 Ashford Road	Great Chart	Lodge Place to Bethersden Road	Completed
Elwick Road	Ashford	Church Road to Station Road	Completed
Brookfield Road	Ashford	<u>Concrete Rehabilitation</u> Allenfield to Cross Stile	Completed
A28 Simone Weil Avenue	Ashford	<u>Concrete Rehabilitation</u> Between Drovers Roundabout and A28 Canterbury Road	Completed
Bybrook Road	Ashford	<u>Concrete Rehabilitation</u> Between A28 Canterbury Road and Nine Acres	Completed
Jemmett Road	Ashford	<u>Concrete Rehabilitation</u> Between Beaver Road and Musgrove	Completed
Church Road	Mersham	Railway overbridge to Blind Lane	Completed
<b>Road Asset Preservation Schemes - Contact Officer: Jonathan Dean</b>			
<b>Micro Surfacing</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
School Road	Charing	A20 to Joint OS Vision Hair Salon	Complete
Front Road	Woodchurch	From 2022 Scheme End to Bonny Cravat Public House	Complete
Shalmsford Road	Chilham	Highbank to Sunnyside Farm	Complete
The Street	Brabourne	Between Scotts Lane and Canterbury Road	Complete
Pluckley Road	Bethersden	Fridd Lane to River Buelt	Complete
Finn Farm Road	Kingsnorth	Bond Lane to Violet Way	Complete
Bulllane	Bethersden	Pot Kiln Lane to end of woods	Complete

The Hill	Charing	Pett Lane to A252	Complete
High Halden Road	Biddenden	Telegraph Pole to Public Footpath	Complete
<b>Surface Dressing</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
Frith Road	Aldington	Ashford Road to Priory Road	Complete
Bethersden (Ashford) Road	Bethersden	Old Surrenden Manor Road to Forge Hill	Complete
Park Lane	Bethersden	Whole Road (Daniels Water)	Complete
Hinxhill Road From J/W Goodcheap Lane	Wye With Hinxhill	Goodcheap Lane to Spelders Hill	Complete
Military Road	Appledore	The Street to Kent Boundary (Kent Ditch)	Complete
Flood Street	Mersham	Chequer Tree Farm Road to Red Pad near Blind Lane	Complete
Canterbury Road	Charing	Squids Gate Lane to 30mph Speed Limit	Complete
Appledore Road/Woodchurch Road/Bench Hill	Woodchurch	From Bench Hill Cottage to Beech Tree Farm	Complete
Smarden Bell Road	Smarden	Burnt Ash Lane to A274	Complete
Bramble Lane	WYE	Harville Road to Canterbury Road	Complete
<b>Retread (recycling and re-laying the existing surface material before applying a surface treatment)</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
Pound Lane	Wittersham	Whole Road	Complete
Mayshaves	Bethersden	Whole Road	Complete
Pound Lane	Brabourne	Granary Court Road to Canterbury Road	Complete
<b>Footway/Cycleway Asset Renewal &amp; Preservation Schemes - Contact Officer: Neil Tree</b>			
<b>Road Name</b>	<b>Parish/Town</b>	<b>Extent of Works</b>	<b>Current Status</b>
Okehampton Close	Kennington	<u>Footway Protection Treatment</u> Entire Extents	Completed
Tritton Fields (Incl. Tritton Close)	Kennington	<u>Footway Protection Treatment</u> Entire Extents	Completed

Marlborough Way	Kennington	<u>Footway Protection Treatment</u> Entire Extents	Completed
St Mary's Green	Kennington	<u>Footway Protection Treatment</u> Entire Extents	Completed

## Appendix B - Drainage

<b>Drainage Repairs &amp; Improvements - Contact Officer Earl Bourner</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Church Hill	Bethersden	Specialist consultant review of existing culvert capacity and options for providing additional capacity of culverts at site. Review completed and LLFA leading on additional catchment assessments as well as s.19 flooding investigation.	Culvert upgrade works in progress October/November 2023.
East Hill	Tenterden	Installing new gullies and raising kerbs and reshaping carriageway	Works completed
Swain Road	Tenterden	Replace 110m of damaged pipework and install new gullies.	Works order raised
Charing Heath Road	Charing	Instal new gully and 50m of kerbs to stop bank erosion.	Works order raised
Great Chart Bypass	Ashford	Instal 1 new gully and 20m of edgings to help reduce the flooding to the underpass.	Works Order Raised to be carried out in November 2023

## **Appendix C – Street Lighting**

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

<b>Streetlighting Column Replacement – Contact Officer Sue Kinsella</b>			
<b>Road Name</b>	<b>Location</b>	<b>Description of Works</b>	<b>Status</b>
Hunter Avenue	Aylesford Green	Replacement of 10 no streetlights	Completed
Canterbury Road	Kennington	Replacement of 4 no streetlights	One completed. Three works programmed for completion by end March 2024
Northdown	Stour	Replacement of 1 no streetlight	Completed
Country Way Footpath	Park Farm	Replacement of 1 no streetlight	Completed
Fpth D1250 from Singleton Hill to Singleton	Great Chart with Singleton	Replacement of 1 no streetlight	Completed
Canon Woods Way	Kennington	Replacement of 1 no streetlight	Completed
Admirals Walk	Tenterden	Replacement of 1 no streetlight	Completed
Beecholme Drive	Bybrook	Replacement of 1 no streetlight	Completed
Birchett	Singleton	Replacement of 1 no streetlight	Works programmed for completion by end March 2024
Bensted	Washford	Replacement of 1 no streetlight	Completed
Brunswick Road	Godinton	Replacement of 1 no streetlight	Completed
Bybrook Road	Bybrook	Replacement of 1 no streetlight	Completed
Chart Road	Godinton	Replacement of 1 no streetlight	Completed
Crowbridge Road	Aylesford Green	Replacement of 2 no streetlights	Completed
Cypress Avenue	Godinton	Replacement of 3 no streetlights	Completed
Eastwell Barn Mews	Tenterden	Replacement of 1 no streetlight	Completed
Farrers Walk	Park Farm	Replacement of 1 no streetlight	Completed
Faversham Road	Kennington	Replacement of 1 no streetlight	Works programmed for completion by end March 2024
Gasworks Lane	Godinton	Replacement of 2 no streetlights	Completed
Greenbank	Bybrook	Replacement of 1 no streetlight	Completed
Greencroft	Washford	Replacement of 2 no streetlights	Completed
Harvest Way	Singleton	Replacement of 1 no streetlight	Completed
Hillcrest Close	Kennington	Replacement of 1 no streetlight	Completed
Lakemead	Singleton	Replacement of 1 no streetlight	Completed
Langney Drive	Washford	Replacement of 1 no streetlight	Works programmed for completion by end March 2024
Millbrook Meadow	Singleton	Replacement of 2 no streetlights	Works programmed for completion by end March 2024

Nine Acres	Bybrook	Replacement of 1 no streetlight	Completed
Park Road	Bybrook	Replacement of 1 no streetlight	Completed
Penn Hill	Washford	Replacement of 1 no streetlight	Completed
Pound Field Walk	Singleton	Replacement of 1 no streetlight	Completed
Stanhope Road	Stanhope	Replacement of 2 no streetlights	Completed
Station Road	Victoria	Replacement of 1 no streetlight	Works programmed for completion by end March 2024
Summer Leeze	Aylesford Green	Replacement of 1 no streetlight	Completed
Twelve Acres	Aylesford Green	Replacement of 3 no streetlights	Completed
West Moors	Washford	Replacement of 1 no streetlight	Completed
Western Gardens	Aylesford Green	Replacement of 1 no streetlight	Completed



## **Appendix D – Transportation and Safety Schemes**

### **Casualty Reduction Measures**

The Road Safety and Active Travel Group is implementing schemes within the Ashford District, in order to meet Kent County Council's (KCC) strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status' correct as of 16 August 2023.

<b>CASUALTY REDUCTION MEASURES</b> Local Transport Plan funded casualty reduction schemes		
<b>Road Name</b>	<b>Description of Works</b>	<b>Current Status</b>
2122-CRM-AS-0001 Somerset Road junction with North Street Ashford	New traffic signs, road markings and pedestrian guard rail.	Works complete (signing abandoned due to utility complications)
22-AS-CRM-224 A28/A292 Drovers Roundabout Ashford	Improved lining on circulatory between A292 Maidstone Road and A28 Templer Way & improved signing on A292 Maidstone Road approach to roundabout.	Works complete

<b>INTEGRATED TRANSPORT SCHEMES</b> Local Transport Plan funded non-casualty reduction schemes			
<b>Road Name</b>	<b>Description of Works</b>	<b>Source of Funding</b>	<b>Current Status</b>
2021-CMG-AS-0002 Bybrook Road, Kennington	Bybrook Road, The Pasture & adjoining roads – 20mph zone.	LTP with contribution from CMG & local councils	Works complete
22-AS-LTP-499 Roman Road and Calleywell Road, Aldington	DDA access improvements	LTP	Works ordered- Estimated start date 13/11/2023

### **Externally Funded Schemes**

The Schemes Planning & Delivery team is implementing schemes within the borough of Ashford funded by external corporations whilst still meeting Kent County Council's strategic targets with the road network.

<b>Externally Funded Schemes</b>			
<b>Road Name</b>	<b>Description of Works</b>	<b>Source of Funding</b>	<b>Current Status</b>
23-AS-PAR-733  Golden Square, Tenterden	New one-way Traffic management system & 20MPH speed limit	Tenterden Town Council	Consultation on scheme principles complete. Detailed design works ongoing expected delivery in Spring 2024

<b>OTHER FUNDED SCHEMES</b>			
The Road Safety & Active Travel Group is implementing schemes within the borough of Ashford funded by Kent Lane Rental.			
22-AS-EXT-542TMA Bluebell Road Ashford (overbridge across A2070)	Installation of new infrastructure to allow for remote CCTV enforcement of existing traffic prohibitions	Kent Lane Rental	Design stalled – until we can liaise with camera supplier on detail. Expected completion Spring 24.
22-AS-EXT-545TMS Sackville Crescent Ashford (overbridge between Sackville Crescent and Carlton Road)	Installation of new infrastructure to allow for remote CCTV enforcement of existing traffic prohibitions	Kent Lane Rental	Currently being constructed.
22-AS-EXT-717 Beaver Road Ashford between junctions with Lower Denmark Road and South Stour Avenue	Removal of existing rising bollard and Installation of new infrastructure to allow for remote CCTV enforcement of existing traffic prohibitions	Kent Lane Rental	Works complete

## Appendix E – Developer Funded Works

<b>Developer Funded Works (Section 278 Agreement Works) – Contact Officer Jamie Hare</b>				
<b>Scheme Name</b>	<b>Mastergov File Ref</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Church Lane	AS003513	Aldington	Access to Electricity Condenser Plant	In technical audit stage
Court Lodge Road	AS003477	Appledore	Accesses to houses and public carpark	Works complete and in maintenance period
Dover Place	AS003051	Ashford	Amendments to junction and works to the footway	Works complete and in maintenance period
Repton Park	AS003074	Ashford	Road N6 tie-in with Ordinance Way	Technical audit stage - layout agreed, waiting for Southern Water Vesting and lighting
Newtown Road, Designer Outlet	AS003143	Ashford	New traffic signals	Works complete and in maintenance period
Austin Road	AS003157	Ashford	New junction and vehicle crossovers	Works complete and in maintenance period
Victoria Crescent	AS003165	Ashford	New vehicle access and footway works	Maintenance period complete; remedial works required
Leacon Road	AS003166	Ashford	New vehicle access and bus stops	Works complete and in maintenance period
Victoria Road	AS003180	Ashford	2 new accesses and footway works in George Street	Works complete, snagging required
Hinxhill Park, Hythe Road	AS003238	Ashford	New signalised junction	Works complete and in maintenance period
Spindlewood to Repton Park	AS003281	Ashford	Short length of link Road	Works complete and in maintenance period
Abbey Way Willesborough	AS003415	Ashford	Carriageway ramp	Technical Acceptance issued; Agreement not yet signed
Newtown Road Development	AS003446	Ashford	New access near railway bridge	Agreement signed, works under construction
Conningbrook Park Phase 1	AS003452	Ashford	Two new accesses to development from A2070	Agreement signed, works under construction

Simone Weil junction with A28	AS003454	Ashford	Junction improvement	In technical audit stage
William Harvey Hospital Roundabout	AS003455	Ashford	A2070 to be widened for 2 lane approaches	Technical Acceptance issued; Agreement not yet signed
Conningbrook Park Phase 2	AS003456	Ashford	Provision of footway over railway bridge	Technical Acceptance issued; Agreement not yet signed
Halstow Way	AS003461	Ashford	Provision of access to housing development	Works complete. In maintenance period
The Long Barrow	AS003463	Ashford	Provision of access to commercial development	In technical audit stage
The Long Barrow/ Monument Way	AS003464	Ashford	Provision of 2 accesses to commercial development	Works complete and in maintenance period
Elwick Road	AS003469	Ashford	Provision of access to housing development	In technical audit stage
Tank Roundabout, Chart Road	AS003478	Ashford	New McDonalds Restaurant + amendment to roundabout	Technical Acceptance issued; Agreement not yet signed
Victoria Park	AS003483	Ashford	Three new accesses to the park from Jemmett Road	Agreement signed, works under construction
Orchard Farm, Canterbury Road	AS003484	Ashford	Access to 30 house development + A28 realignment	In technical audit stage
Hall Avenue, Orbital Park	AS003486	Ashford	HGV Access	Works Complete, snagging works required
Victoria Road	AS003503	Ashford	Access to carpark at Powergen redevelopment	Technical Acceptance issued; Agreement not yet signed
A28 Chart Road	AS003504	Ashford	Toucan Crossing near new McDonalds	Technical Acceptance issued; Agreement not yet signed
Newtown Road	AS003505	Ashford	HGV Access to old railway sheds	In technical audit stage
Little Randolfs Farm	AS003508	Biddenden	Field Access	In technical audit stage
Church Hill	AS003397	Bethersden	Two new entrances to new development	Adopted
Little Oak Farm A28	AS003502	Bethersden	HGV access to farm	Works complete, snagging works required
Maidstone Road	AS003168	Charing	New access to housing estate	Works complete, snagging works required

Swan Hotel	AS003395	Charing	A20 widening and new access	Technical Acceptance issued; Agreement not yet signed
Ashford Road	AS003049	Chilham	Bagham Place access and pedestrian crossing	Maintenance period complete; remedials required
Bowerland Lane	AS003430	Chilham	Resurfacing	Technical Acceptance issued; Agreement not yet signed
A28 Chart Road, Brunswick Road	AS002081	Godinton	Rearrange junction alignment	Works complete, snagging works required
Pluckley Road	AS003506	Charing	Footway and pedestrian crossing	In technical audit stage
New Road	AS003507	Egerton	New access to 15 house development + footway and pedestrian crossing	Agreement signed, works under construction
Mock Lane and Coulter Road	AS003169	Great Chart	Laybys for gas delivery	In technical audit stage
Chilmington Bartlets Lane	AS003424	Great Chart	Passing bays and accesses	TA. issued; Agreement not yet signed; works partially complete
Chilmington Green Road	AS003450	Great Chart	Two new accesses to sewage pumping station	Agreement signed, works under construction
Green Lane Chilmington	AS003457	Great Chart	Two accesses to new school	TA. issued; Agreement not yet signed; works partially complete
Chilmington Green Lane - Parritt Land	AS003461	Great Chart	Access to housing development	Agreement signed, works under construction
Chilmington, Pig & Whistle	AS003466	Great Chart	Access to housing development	Agreement signed, works under construction
Chilmington Access C	AS003467	Great Chart	New roundabout on the A28	TA issued; Agreement not yet signed; works partially complete
Chilmington Secondary School	AS003485	Great Chart	Temporary construction access from Chilmington Green Road	Agreement signed, works under construction
Chilmington Secondary School	AS003492	Great Chart	Temporary construction access from A28	Agreement signed, works under construction
Chilmington Secondary School	AS003493	Great Chart	Footway and vehicular accesses to school	Technical Acceptance issued; Agreement not yet signed

Chilmington Green Road junction with The Avenue	AS003500	Great Chart	New junction and Toucan Crossing	Technical Acceptance issued; Agreement not yet signed
Former Golf Course Bears Lane	AS003473	Great Chart	Access to housing development	Agreement signed, works under construction
Warehorne Road	AS003451	Hamstreet	Access to housing development plus traffic signals and footway	Agreement signed, works under construction
Ashford Road	AS003475	Hamstreet	Access to housing development school parking and puffin crossing	Agreement signed, works under construction
Marsh Road Garden Centre	AS003512	Hamstreet	Access to housing development	In technical audit stage
Ransley Oast	AS003423	High Halden	Bellmouth and zebra crossing	Works complete and in maintenance period
Hopes Grove	AS003472	High Halden	Bellmouth and footway on A28	Agreement signed, works under construction
Houchin Field	AS003070	Kennington	Access	In technical audit stage
Blind Lane	AS003476	Mersham	Bellmouth	Agreement signed, works under construction
Rutledge Avenue	AS003325	Park Farm	Temporary vehicle access	Works complete and in maintenance period
Brockmans Lane	AS003383	Park Farm	New vehicle access to spine road	Works complete and in maintenance period
Secondary Access - Cheeseman Green	AS003437	Park Farm	New vehicle access to housing development	Works complete; snagging works required
Primary Access - Finn Farm Road	AS003440	Park Farm	New vehicle access to spine road	Technical Acceptance issued; Agreement not yet signed
Finn Farm Road footway/cycleway	AS003443	Park Farm	Footway link over bridge	Technical Acceptance issued; Agreement not yet signed
Violet Way	AS003471	Park Farm	Pedestrian Crossing	Technical Acceptance issued; Agreement not yet signed
Station Road	AS003160	Pluckley	New vehicle access	Works complete; snagging works required
A2070/Finberry Park junction	AS003154	Sevington	Junction improvement	Works completed; snagging works required
The Street	AS003219	Smarden	2 new accesses and drainage	Works complete; in maintenance period

Tenterden Site #1	AS002080	Tenterden	Small Hythe Road, Tenterden. New housing development	Works complete; in maintenance period
Tilden Gill	AS003215	Tenterden	Junction realignment	Works complete; in maintenance period
Tilden Gill Roundabout	AS003230	Tenterden	New roundabout	Works complete; in maintenance period
Church View	AS003299	Tenterden	Replace roundabout with turning head	Works complete; in maintenance period
Sicklefield	AS003458	Tenterden	New access to development	Works completed; snagging works required

## **Appendix F – Bridge Works**

<b>Bridge Works – Contact Officer Helen Rowe</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Front Road	Woodchurch	Stone Bridge (196) – Structural lining	In Design. Delivery in early 2024.
Frogmore Lane	Bonnington	Refurbishment of Bonnington culvert (388)	In Design. Delivery in 2024
Rye Road	Newenden	Refurbishment of Newenden (50)	Relining and Structural Assessment scheduled 2023.
North Of Drovers Roundabout	Ashford	Maidstone Railway Bridge (869) - Strategy Report and remedial measures	Ground Investigation scheduled 2023.
Flood Street	Mersham	Mersham Forstal – Strengthening	In Design. Delivery in 2024



## **Appendix G – Traffic Systems**

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

<b>Traffic Systems - Contact Officer: Toby Butler</b>		
<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
A28 High Street / Recreation Ground Road, Tenterden (13-0672)	Upgrade of existing signal junction	Not yet programmed

## **Appendix H - Combined Members Grant programme update**

### **Member Highway Fund programme update for the Ashford Borough.**

The following schemes are those which have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways & Transportation. The list only includes schemes, which are

- in design
- at consultation stage
- Handed over for delivery
- Recently completed on site.

The list is up to date as of **16 November 2023**.

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as Parish Councils
- Highway studies
- Traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the Highway Improvement Team, the online database for all Combined Member Grant schemes and studies, or by contacting the Engineer for the Combined Member Grant Ashford District.

### **COMBINED MEMBER GRANT SCHEMES**

**Contact Officer: Kieran Doble**

**Paul Bartlett**

<b>Details of Scheme</b>	<b>Status</b>
Bybrook Road, The Pasture & adjoining roads – 20mph zone. CMG Contribution.	Works complete

## Appendix I

Please note that this list is accurate at the time of running the report and is subject to cancellation and additions.

Report Highlights all works in the Ashford District that a require a Road Closure with a planned Duration of +5 Days.

For Information on all in-progress and proposed works please visit <https://one.network/>

Road/Street	Area	Promoter	Proposed start date	Proposed end date	Description of work	Permit conditions
Willesborough Road	Kennington	KENT COUNTY COUNCIL	04/12/2023	09/12/2023	Undertake carriageway re-surfacing under full road closure associated with the s.278 works to Phase 1 Conningbrook Site.	NCT02b - night works for re-surfacing works. expected road to be re-opened for the next day. NCT10a - Should an incident happen on the M20 and is closed or problems with Brock then works will need to be closed within 4 hrs and road clear of TM. This will need to be 24/7 response NCT11b - Stagecoach, Public Transport, The Hospital, and all local Parishes to be contacted 4 weeks prior to start date. VMS signs to also be displayed 4 week prior
Blackwall Road	Wye	VIRGIN MEDIA	11/12/2023	15/12/2023	GAIN ACCESS TO MANHOLES FOR DESILTING AND GULLY SUCK, CLEAR POTENTIAL BLOCKAGES AND INSTALL TRACK	NCT02a - ACTIVITIES TO TAKE PLACE 08:00-18:00 - ALL OTHER TIMES HIGHWAY TO BE CLEAR NCT11b - advanced warning signs and letter drop to all affected residence and businesses two weeks before works commence
Faversham Road	North Of Buck Street	KENT COUNTY COUNCIL	11/12/2023	16/12/2023	Drainage Cleansing	NCT02b - 2000-0500 NCT07a - Road Closure NCT08b - Gatemen to man all approaches to A251 and man each end of the closure maintaining access for residents NCT10a - Diversion route to be symbolised NCT11b - VMS Advanced Warnings & Letter Drop, Bus Company have been notified,

Tadworth Road	Ashford	UK POWER NETWORKS SOUTH EASTERN	02/01/2024	09/01/2024	Connections Small Service: Installation of a new electricity supply for a customer: x1 joint bay in footway x5m trench in carriageway and x3m trench in footway REQUESTING EARLY START DATE IF POSSIBLE	
Ashford Road	Bilsington	SOUTH EAST WATER	15/01/2024	19/01/2024	INSTALL UNDER PRESSURE TEE ON WASHOUT	
Appledore Road	Stone	SOUTH EAST WATER	22/01/2024	29/01/2024	DIG SLIP TRENCH TO LOCATE 3" CAST IRON MAIN AND CUT IN NEW FIRE HYDRANT	NCT10a - After 24/01 in the evening after 5ish the road will be re-opened for curing time with SLG on site NCT11b - Letter drop and AWS to be on site 2 weeks prior to works starting
Mead Road	Willesborough	SOUTHERN GAS NETWORKS PLC	12/02/2024	05/04/2024	Abandon 40m of 6"CI, 160m of 4"CI and Lay 40m of 125mm PE, 160m of 75mm PE, Open Cut & Insertion, Mains Connections, 28 x Services	NCT02b - Mon - Fri 08.00-16.30, working Saturday 08:00-16:30pm.  NCT07a - Junction Closure with Canterbury Road/Mead Road. Then Road closure required throughout with Junction Closure with Gladstone Road/Mead Road. Road Closure required due to location of gas mains and services with insufficient road width for passing vehicles. Road closure also to junction Bath Road . Advanced warning signs 2 weeks before works start. Advanced letter drop. Advanced notification to Bus Company

Canterbury Road	Willesborough	SOUTHERN GAS NETWORKS PLC	12/02/2024	01/03/2024	Abandon 30m of 4"CI and Lay 30m of 75mm PE, Open Cut & Insertion, mains connections with works to Mead Road	<p>NCT02b - Mon - Fri 08.00-16.30, working Saturday 08:00-16:30pm.  NCT04b - Material and Plant Storage within works area  NCT05a - Where FW closure pedestrians to use other FW or walkway to be made in CW/Road Closure  NCT07a - Junction Closure with Canterbury Road/Mead Road due to location of gas mains and mains connections with insufficient road width for passing vehicles.</p> <p>NCT11b -. Advanced warning signs 2 weeks before works start.  Advanced letter drop.  Advanced notification to bus company</p>
Gladstone Road	Willesborough	SOUTHERN GAS NETWORKS PLC	13/05/2024	31/05/2024	Open cut excavations for mains connections with works to Mead Road 4 way junction	<p>NCT02b - Mon - Fri 08.00-16.30, working Saturday 08:00-16:30pm.  NCT04b - Material and Plant Storage within works area  NCT07a - Junction Closure with Gladstone Road/Mead Road. Road Closure required due to location of gas mains and connections with insufficient road width for passing vehicles.</p> <p>NCT11b - Advanced warning signs 2 weeks before works start.  Advanced letter drop,  advanced notification to bus company</p>
Mead Road	Willesborough	SOUTHERN GAS NETWORKS PLC	13/05/2024	31/05/2024	Open cut excavations for mains connections with works to Gladstone Road 4 way junction	<p>NCT02b - Mon - Fri 08.00-16.30, working Saturday 08:00-16:30pm.  NCT04b - Material and Plant Storage within works area  NCT07a - Junction Closure with Gladstone Road/Mead Road. Road Closure required due to location of gas mains and connections with insufficient road width for passing vehicles.  NCT10a - Open cut &amp; Insertion  NCT11b -. Advanced</p>

						warning signs 2 weeks before works start. Advanced letter drop. Advanced notification to bus companies
Summer Close	Tenterden	SOUTHERN GAS NETWORKS PLC	17/06/2024	04/09/2024	Lay 110m x 75mm PE LP Gas Mains & Abandon 110m x 4in SI LP Gas Mains, 1x Gas Main Connection. 11x Services.	NCT04a - Plant, Materials and Storage Area NCT07a - Road Closure NCT10a - Insertion Works NCT11b - Letters to be sent to residents
Knockwood Road	Tenterden	SOUTHERN GAS NETWORKS PLC	17/06/2024	04/09/2024	Lay 260m x 75mm PE LP Gas Mains & Abandon 260m x 4in SI LP Gas Mains, 4x Gas Main Connection. 14x Services.	NCT11a - Permit number to be displayed at all times NCT04a - Plant, Materials and Storage Area NCT07a - Road Closure NCT10a - Insertion Works NCT11b - Letters to be sent to residents
Faversham Road	Kennington	SOUTHERN GAS NETWORKS PLC	24/07/2024	25/10/2024	Abandon 361m of 4"CI, 300m of 6"CI, replace with 354m of 75mm PE LP, 307m of 125mm PE LP, Insertion, Mains Connections, Services	NCT02b - Extended working hours/weekend working as and when required  NCT05a - Where FW closure pedestrians to use other FW or walkway will be provided within traffic lights NCT07a - Road closure required with junction Burton Road due to location of gas mains/connections/services with insufficient road width for passing vehicles NCT08a - 4 way/3 way lights required at junctions, then 2 Way Traffic Lights. Ped lights to be bagged off with temp ped lights within 4 way lights. NCT11b - Letter drop to residents, AWS signs 2 weeks before works start, bus stop suspensions contact bus company.

						Discussions with locals schools and bus companies will need to be arranged early 2024.
--	--	--	--	--	--	--

Legal Implications

1.1.1 Not applicable.

**1.2 Financial and Value for Money Considerations**

1.2.1 Not applicable.

**1.3 Risk Assessment**

1.3.1 Not applicable.

---

**Contacts: Pauline Harmer / Lisa Willoughby 03000 418181**