

To: Ashford Joint Transportation Board

By: KCC Highways and Transportation

Date: 11th March 20014

Subject: Highway Works Programme 2013/14

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2013/14

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2013/14

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Developer Funded Works – see Appendix D

Transportation & Safety Schemes – see Appendix E

Public Rights of Way – see Appendix F

Bridge Works – see Appendix G

Matters arising from Highway Works Programme – see Appendix H

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Toby Howe Operations)	Highway Manager (East and Acting Head of Service
Lisa Holder	Ashford District Manager
Neil Tree	Carriageway Surface Treatment
Russell Boorman	Carriageway Machine Surfacing
Wendy Boustead	Footway Improvement Team Leader
Katie Lewis	Drainage Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager

Steve Darling
Melvyn Twycross
Tony Ambrose
Bob White

Transportation, and Safety Schemes
PROW
Structures Manager
Developer Funded Works

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Treatments - <i>Contact Officer Neil Tree</i>			
Micro Asphalt Schemes			
Road Name	Parish	Extent of Works	Current Status
Squids Gate Lane	Challock	A252 Canterbury Road to Gliding Club	Programmed to start Spring 2014
Pot Kiln Lane & High Halden Road	Bethersden	Bull Lane to Bush Lane	Programmed to start Spring 2014
Spot House Lane & School Hill	Woodchurch & Warehorne	Woodchurch Road to Coldblow	Programmed to start Spring 2014
Sole Street	Crundale	Olantigh Road to Failisle Farm	Programmed to start Spring 2014
Earlsworth Road	Ashford	Cudworth Road to Primary School	Programmed to start Spring 2014
Bridge Street & Upper Bridge Street	Wye	Churchfield Way to Scotton Street	Programmed to start Spring 2014
Churchfield Way & High Street	Wye	Bridge Street to Upper Bridge Street	Programmed to start Spring 2014
Surface Dressing Schemes			
Road Name	Parish	Extent of Works	Current Status
Frith Road & Roman Road	Aldington	Priory Road to Bank Road	Programmed to start Spring 2014
Cranbrook Road	Tenterden	Millpond Lane to A28 Rolvenden Road	Programmed to start Spring 2014
Blackwall Road	Wittersham	30mph Gateway to River Rother	Programmed to start Spring 2014
Withersdane	Wye	Whole Length	Programmed to start Spring 2014

White Hill	Boughton Aluph	A28 Canterbury Road to A251 Faversham Road	Programmed to start Spring 2014
Plurenden Road	Woodchurch	Bethersden Road to Redbrook Street	Programmed to start Spring 2014
Station Road	Pluckley	30mph Gateway to Railway bridge	Programmed to start Spring 2014
Tally Ho Road	Shadoxhurst	Magpie Hall Road to Hornash Lane	Programmed to start Spring 2014
The Ridgeway	Smeeth	A20 Hythe Road to Church Road	Programmed to start Spring 2014
Bethersden Road & Front Road	Woodchurch	Back Lane to Plurenden Road	Programmed to start Spring 2014
Sissinghurst Road & High Street	Biddenden	Glebelands to Hareplain Road	Programmed to start Spring 2014
New Cut Road	Chilham	A252 Maidstone Road to Selling Road	Programmed to start Spring 2014
Warehorne Road & Kennardington Road	Warehorne	The Street to The Rare Breeds Centre	Programmed to start Spring 2014
Tenterden Road	Rolvenden	Regent Street to Mounts Lane	Programmed to start Spring 2014
Magpie Hall Road & Chilmington Green Road	Kingsnorth & Great Chart	C648 Ashford Road to A28 Ashford Road	Programmed to start Spring 2014
Brook Street	Woodchurch	30mph Gateway to Preston Hill Lane	Programmed to start Spring 2014
Faversham Road	Challock	Sandyhurst Lane to Challock Roundabout	Programmed to start Spring 2014

Machine Resurfacing – Contact Officer *Russell Boorman*

Road Name	Parish	Extent of Works	Current Status
Bell Lane	Smarden	Jnt Mundy Bois to Park Farm House	Programmed to start Summer/Autumn 2014
Buck Street	Challock	50m Approach to A252 Roundabout	Programmed to start Summer/Autumn 2014
A28 Ashford Road	Bethersden	Forge Hill to Bull Lane	Programmed to start

			Summer/Autumn 2014
--	--	--	-----------------------

Footway Improvement - <i>Contact Officer Wendy Boustead</i>			
Road Name	Parish	Extent and Description of Works	Current Status
BybrookRoad	Kennington	To the front of property numbers 65 to 75, 77-91, adjacent number 111 and in front of properties 113-123, 161-167 and 177-183 – Replacement of asphalt surface and installation of wooden bollards	Completed

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - <i>Contact Officer Katie Lewis</i>			
Road Name	Parish	Description of Works	Current Status
Place Lane	Woodchurch	New drainage chamber and headwall	Works Completed
Hythe Road	Mersham	Installation of new drainage system and soakaways	Works delayed due to weather. Will be rescheduled for the new financial year
Willesborough Road	Kennington	Redirections of drainage system	Temporary Works completed. Full design to be submitted to ABC in Spring.

Appendix C – Street Lighting

The following columns are being replaced as they have been identified as high risk during structural testing. Work is programmed to be completed by the end of February 2014.

The following columns are being replaced as they have been identified as high risk during structural testing. Work is programmed to be completed by the end of February 2014.

Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i>			
Road Name	Column Ref	Location	Status
ALLEN FIELD	MAAM002	OPP JNC BARNETT FIELD	MARCH 2014
ARLINGTON	MABA018	OUTSIDE 82	MARCH 2014
AYLESFORD PLACE	MABZ002	OPPOSITE SIDE OF 5 LHS	MARCH 2014
BROOKFIELD COURT	MBEZ005	SIDE OF 16 GORSE MEAD, AT ENT TO C/PARK	MARCH 2014
BRUNSWICK ROAD	MBFA020	SIDE OF UNIT 6 ST GEORGES BUSINESS CENTRE	MARCH 2014
BRUNSWICK ROAD	MBFA032	SIDE OF MPT HOUSE RHS	MARCH 2014
BULLEID PLACE	MBFJ002	OUTSIDE 6-7	MARCH 2014
BUSHY ROYDS	MBFR002	OUTSIDE 23	MARCH 2014
BROOKFIELD ROAD	MBFU037	OPPOSITE J/W CROSS STILE	MARCH 2014
SINGLETON HILL	MBGP003	JUNCTION THE BULRUSHES RHS	MARCH 2014
COURT WURTIN	MCFC002	OPPOSITE REAR OF 48-49 IN SERVICE ROAD	MARCH 2014
CHURCH ROAD	MCGF004	OUTSIDE 122	MARCH 2014
CHURCH ROAD	MCGF010	OUTSIDE 70	MARCH 2014
CHURCH ROAD	MCGF008	OPP 136	MARCH 2014
CHURCH ROAD	MCGF002	OPP 136	MARCH 2014
CAXTON CLOSE	MCHA001	OUTSIDE FLATS 10/23	MARCH 2014
DRUM LANE	MDBE002	OPPOSITE TRANSPORT HOUSE RHS	MARCH 2014
DRUM LANE	MDBE003	ADJACENT TRANSPORT HOUSE LHS	MARCH 2014
DRUM LANE	MDBE002	OPP TRASNPORT HOUSE	MARCH 2014
EAST HILL	MEAE010	OUTSIDE PREP-SCHOOL	MARCH 2014
FOSTER ROAD	MFCG010	AT 10TH L/C FROM J/W BARREY ROAD	MARCH 2014
FOSTER ROAD	MFCG004	AT 10TH L/C FROM J/W	MARCH 2014

		BARREY ROAD	
FOSTER ROAD	MFCG002	AT 10TH L/C FROM J/W BARREY ROAD	MARCH 2014
GREEN LANE	MGBU006	OUTSIDE 11	MARCH 2014
GODINTON ROAD	MGCH004	OUTSIDE 124/126	MARCH 2014
HAWKS WAY	MHBK006	BETWEEN 8-9 ON FOOTPATH	MARCH 2014
HAWKS WAY	MHBK010	SIDE OF 17	MARCH 2014
HYPHE ROAD	MHDU031	OPPOSITE 277/279	MARCH 2014
HYPHE ROAD	MHDU037	OPPOSITE 330	MARCH 2014
HYPHE ROAD	MHDU052	OPPOSITE 412/414	MARCH 2014
HYPHE ROAD	MHDU056	OPPOSITE 442	MARCH 2014
KENNINGTON ROAD	MKAC012	OUTSIDE 1 YEOMAN GARDENS	MARCH 2014
KENNINGTON ROAD	MKAC018	ADJACENT J/W WILLIAM HARVEY ENTRY LHS	MARCH 2014
KENNINGTON ROAD	MKAC021	O/S 3 BEAVER COTTAGE	MARCH 2014
KENNINGTON ROAD	MKAC022	OPP J/W SANDY LANE	MARCH 2014
KENNINGTON ROAD	MKAC030	OPPOSITE J/W WILSON CLOSE	MARCH 2014
KINGSNORTH ROAD	MKAS005	OUTSIDE 58	MARCH 2014
KINGSNORTH ROAD	MKAS014	OUTSIDE 111	MARCH 2014
KINGSNORTH ROAD	MKAS018	OUTSIDE 151/153	MARCH 2014
KINGSNORTH ROAD	MKAS026	OUTSIDE 209	MARCH 2014
KINGSNORTH ROAD	MKAS028	OUTSIDE 226A	MARCH 2014
KINGSNORTH ROAD	MKAS033	OPPOSITE J/W MILL BANK ROAD	MARCH 2014
KNOLL LANE	MKBE022	OPPOSITE JUNCTION BUTT FIELD ROAD	MARCH 2014
KNOLL LANE	MKBE030	OPPOSITE JUNCTION HARVEST WAY	MARCH 2014
KINGFISHER CLOSE	MKBM010	OUTSIDE 19	MARCH 2014
KINGFISHER CLOSE	MKBM005	OUTSIDE 3	MARCH 2014
KINGFISHER CLOSE	MKBM003	OPP SIDE OF 3	MARCH 2014
LANGHOLM ROAD	MLAD010	OUTSIDE 1	MARCH 2014
LANGNEY DRIVE	MLAE006	JUNCTION WASHFORD FARM ROAD RHS	MARCH 2014
LANGNEY DRIVE	MLAE013	OUTSIDE 10	MARCH 2014
MACE LANE	MMAB006	OPPOSITE J/W KIWK FIT GARAGE	MARCH 2014
MACE LANE	MMAB010	OPP J/W MACE IND EST	MARCH 2014
MACE LANE	MMAB014	JUNCTION EAST HILL RHS	MARCH 2014
MAGAZINE ROAD	MMAC019	REAR OF 13 THE WEALD	MARCH 2014
MAIDSTONE ROAD	MMDK001	OUTSIDE 13	MARCH 2014
MAIDSTONE ROAD	MMDK004	OUTSIDE 33	MARCH 2014

MAIDSTONE ROAD	MMDK005	OUTSIDE 39	MARCH 2014
MAIDSTONE ROAD	MMDK019	OPP J/W CHART ROAD	MARCH 2014
NEW STREET	MNAN018	OUTSIDE 70	MARCH 2014
NEW STREET	MNAN019	OUTSIDE 56/58 P/H	MARCH 2014
NEWTOWN GREEN	MNAT002	OPPOSITE FLATS 11-14	MARCH 2014
NORTH STREET	MNBM005	ADJACENT SHELL PETROL GARAGE	MARCH 2014
PARK PLACE	MPAF001	JUNCTION BEAVER ROAD	MARCH 2014
PARK PLACE	MPAF003	REAR OF 18	MARCH 2014
POUND FIELD WALK	MPDQ004	ON F/P R/O 147 MANORFIELD	MARCH 2014
SOMERSET ROAD	MRAW003	AT 2ND PAST NEW STREET EAST BOUND	MARCH 2014
SOMERSET ROAD	MRAW006	AT 4TH FROM NEW STREET EAST BOUND	MARCH 2014
SOMERSET ROAD	MRAW008	AT 5TH FROM NEW STREET EAST BOUND	MARCH 2014
SOMERSET ROAD	MRAW010	AT 6TH FROM NEW STREET EAST BOUND	MARCH 2014
SOMERSET ROAD	MRAW013	AT 3RD FROM NORTH STREET WEST BOUND	MARCH 2014
SOMERSET ROAD	MRAW014	AT 9TH FROM NEW STREET EAST BOUND	MARCH 2014
SOMERSET ROAD	MRAW015	AT 2ND FROM NORTH STREET WEST BOUND	MARCH 2014
SOMERSET ROAD	MRAW016	O/S GARAGE ENTRANCE	MARCH 2014
SISSINGHURST ROAD	MSBQ002	OPP J/W CHULKHURST	MARCH 2014
SISSINGHURST ROAD	MSBQ003	JUN CHULKHURST LHS	MARCH 2014
SPRINGWOOD CLOSE	MSCY003	SIDE OF 2	MARCH 2014
SWAFFER WAY	MSJB010	JUNCTION RUSSETT CLOSE	MARCH 2014
TANNERY LANE	MTAD002	OUTSIDE POST BOXES	MARCH 2014
TITHE BARN LANE	MTCB022	REAR OF 13 HAYMAKERS LANE	MARCH 2014
TWELVE ACRES	MTCU010	OUTSIDE 45-47 IN PARKING AREA	MARCH 2014
MAIDSTONE ROAD	MUAA035	ADJ J/W OLD ASHFORD ROAD LHS	MARCH 2014
CYCLEPATH FROM MACE LN TO HENWOOD	MUEZ023	AT 24TH L/C ON FOOTPATH FROM MACE LANE	MARCH 2014
FPTH FROM HUNTER AVENUE TO BREADLANDS	MUFE002	AT 2ND ON F/P TO BREADLANDS CLOSE	MARCH 2014
VICARAGE LANE	MVAB006	JUNCTION STATION ROAD	MARCH 2014
WELLESLEY ROAD	MWBE004	ADJACENT J/W MACE LANE	MARCH 2014
WELLESLEY ROAD	MWBE011	JUNCTION PARK STREET	MARCH 2014

		LHS	
WELLESLEY ROAD	MWBE012	OPPOSITE J/W PARK ST. LHS	MARCH 2014
WOODSIDE	MWEE001	JUNCTION LANGNEY DRIVE	MARCH 2014
BRAMBLE CLOSE	MBHM002	OUTSIDE 4	MARCH 2014
BROADHURST DRIVE	MBHI013	OPP ADJ S/O 34	MARCH 2014
BROOKFIELD ROAD	MBFY025	J/W CLOCKHOUSE RHS	MARCH 2014
BROOKFIELD ROAD	MBFU028	O/S 95/97	MARCH 2014
BROOKFIELD ROAD	MBFU056	J/W BEAVER LANE	MARCH 2014
BROOKFIELD ROAD	MBFU057	J/W BEAVER LANE	MARCH 2014
BEAVER LANE	MBBE053	O/S OAKLEIGH HOUSE	MARCH 2014
BEAVER LANE	MBBE013	OUTSIDE 209	MARCH 2014
BEAVER LANE	MBFV014	OPP 71	MARCH 2014
BEAVER LANE	MBFV016	OUTSIDE 94	MARCH 2014
BEAVER LANE	MBFV017	OUTSIDE 209	MARCH 2014
CANTERBURY ROAD	MCCA002	BTW GATESIDE AND THE OLD MILL PH	MARCH 2014
CHARING HILL	MCBL023	J/W B2077	MARCH 2014
CHART ROAD	MCBO041	J/W HOLTON ROAD	MARCH 2014
CHART ROAD	MCBO069	J/W BROOKFIELD ROAD R- A-B	MARCH 2014
CHART ROAD	MCBO071	J/W BROOKFIELD ROAD R- A-B	MARCH 2014
CHURCHFIELD WAY	MCDZ002	O/S BRIDGE COTTAGE	MARCH 2014
CORNWALLIS	MCHO001	OUTSIDE 1	MARCH 2014
CORNWALLIS	MCHO002	OUTSIDE 8	MARCH 2014
CORNWALLIS	MCHO004	SIDE OF 5	MARCH 2014
CUCKOO LANE	MCGX013	OPP J/W HAWKS WAY	MARCH 2014
DRAKE ROAD	MDBF002	OUTSIDE 6	MARCH 2014
DRAKE ROAD	MDBF004	OUTSIDE 12	MARCH 2014
DRAKE ROAD	MDBF015	J/W CORNWALLIS CLOSE LHS	MARCH 2014
EDINBURGH ROAD	MEAP006	OPP J/W NCP CAR PARK	MARCH 2014
EVANS ROAD	MEBE003	OUTSIDE 9	MARCH 2014
EVANS ROAD	MEBE004	OUTSIDE 22	MARCH 2014
EVANS ROAD	MEBE005	OUTSIDE 23	MARCH 2014
EVANS ROAD	MEBE013	OUTSIDE OPP J/W DRAKE ROAD	MARCH 2014
EVANS ROAD	MEBE006	OUTSIDE 24	MARCH 2014
GOTELEY MERE	MGBI002	OUTSIDE 7	MARCH 2014
GREAT CHART BY PASS	MGBR006	J/W TITHE BARN LANE R- A-B	MARCH 2014
HIGH STREET	MHCF003	OUTSIDE 5/7	MARCH 2014
HIGHFIELD ROAD	MHCK003	OUTSIDE 112	MARCH 2014

HIGHFIELD ROAD	MHCK018	SIDE OF 1 JULIEN PLACE	MARCH 2014
HIGHFIELD ROAD	MHCK019	OPP J/W JULIEN PLACE	MARCH 2014
JULLIAN WAY	MJAF006	SIDE OF 27	MARCH 2014
JULIEN PLACE	MJAJ001	OUTSIDE 2	MARCH 2014
KENNINGTON ROAD	MKAC050	OPP 99	MARCH 2014
KENNINGTON ROAD	MKAC051	ADJ 99 LHS	MARCH 2014
KENNINGTON ROAD	OUTSIDE	OUTSIDE 94	MARCH 2014
LITTLE CHEQUERS	MLBD007	SIDE OF FLATS 20/27	MARCH 2014
LITTLE CHEQUERS	MLBD025	OPP SIDE OF 114	MARCH 2014
LITTLE CHEQUERS	MLBD030	OUTSIDE 61/62	MARCH 2014
LITTLE KNOLL	MLBI004	SIDE OF 27	MARCH 2014
MILLBANK ROAD	MMDA001	J/W KINGSNORTH ROAD	MARCH 2014
MUSGROVE	MMCZ008	OUTSIDE 18	MARCH 2014
PARK STREET	MPAJ004	OPP CHARTER HOUSE LHS	MARCH 2014
PARK STREET	MPAJ009	OPP REAR OFF 32 NORTH STREET	MARCH 2014
PARK STREET	MPAJ017	ADJ WILKINSON RHS	MARCH 2014
PARK STREET	MPAJ019	OUTSIDE CHARTER HOUSE RHS	MARCH 2014
ROYDS ROAD	MRBW008	OUTSIDE 76	MARCH 2014
STANHOPE ROAD	MSDK095	1 ST FROM S/O 165 KINGSNORTH ROAD	MARCH 2014
TOWERS VIEW	MTCG002	OUTSIDE 2	MARCH 2014
TOWERS VIEW	MTCG011	OUTSIDE 35	MARCH 2014
TOWERS VIEW	MTCG012	OUTSIDE 86	MARCH 2014
TOWERS VIEW	MTCG013	OUTSIDE 49	MARCH 2014
TOWERS VIEW	MTCG014	OUTSIDE 92	MARCH 2014
TOWERS VIEW	MTCG015	OUTSIDE 100/102	MARCH 2014
TRINITY ROAD	MTFI001	J/W RUTHERFORD ROAD R-A-B	MARCH 2014
TRINITY ROAD	MTFI002	J/W RUTHERFORD ROAD R-A-B	MARCH 2014
UPPER QUEENS ROAD	MQAE006	OUTSIDE 61	MARCH 2014
UPPER QUEENS ROAD	MQAE007	OUTSIDE 50/52	MARCH 2014
UPPER QUEENS ROAD	MQAE008	OUTSIDE 75	MARCH 2014
UPPER QUEENS ROAD	MQAE010	J/W CANTERBURY ROAD	MARCH 2014
UPPER QUEENS ROAD	MQAE011	OUTSIDE LOWER HAYESBANK	MARCH 2014
UPPER QUEENS ROAD	MQAE015	OUTSIDE 98/100	MARCH 2014
UPPER QUEENS ROAD	MQAE016	OUTSIDE 129/131	MARCH 2014
UPPER QUEENS ROAD	MQAE017	OUTSIDE 114/116	MARCH 2014
UPPER QUEENS ROAD	MQAE018	OUTSIDE 139	MARCH 2014
VICTORIA PARK	MVAM007	7 TH FROM EAST OF FOUNTAIN NORTH	MARCH 2014
WEST STREET	MWBI008	3 RD FROM J/W REGENTS	MARCH 2014

	PLACE SOUTH BOUND	
--	-------------------	--

Appendix D – Developer Funded Works

Developer Funded Works (Section 278 Works)			
Road Name	Parish	Description of Works	Current Status
Warren Site B - Fougeres Way	Ashford	New Traffic Signals and entrance to John Lewis	Works Complete and in maintenance period
Newtown - former railway site	Newtown, Ashford	New controlled pedestrian crossing and construction of site entrance	Design still in Technical Approval Process
CCL Label site, Foster Road	Sevington	New arrangements to access	Works Complete and in maintenance period
Missenden, Kingsnorth Road	Kingsnorth	New access to proposed housing development	Works due to commence March 2014
Goat Lees School, Hurst Road	Kennington	New access to school parking area	Works Complete and in maintenance period
A28 Chart Road, Brunswick Road Junction	Godington	Rearrange junction alignment	Works Complete and in maintenance period
Sotherton Road	Willesborough	Amendments to the parking area	Works have commenced due to the completed by the end of March 2014.
Knoll Lane	Singleton	Access on to new development and relocation of pedestrian crossing point	Technical accepted and works to commence in March 2014.
Farrow Court	Stanhope	New footway and relocation of pedestrian crossing facilities	Footway works are nearly complete and the relocation of the pedestrian crossing to commence once Section 50 License has been granted to allow works on the highway. Due to start March 2014.
Simone Weil Avenue	Ashford	Footway works to be completed along the frontage of the Ashford International Hotel	Works complete and Practical completion certificate has been issued. There are remedial works outstanding.

12-20 Hawthorn	Appledore	New arrangement to access road providing additional parking	Works have commenced on site.
Mill Road	Bethersden	Footway works along the frontage to tie in with the existing footway.	In technical accepted and waiting for a start date.
Chalk Avenue	Tenterden	New Access to development	works complete and part 1 certificate has been issued.
Ashford Road	Chilham	New Development Access and Pedestrian Crossing	This is not technically accepted yet, however works to commence late March 2014.
Cudworth Road	Willesborough	New access to development	Received 18/2/14 – working through the submission.
Warren Site A, Ashford Road	Boughton Aluph	Access to be updated for new housing development	Waiting for start date but works are commencing on site.
Old Abattoir Site	Albington	New access	Works are continuing on site but no date given for the new junction off Roman Road
Wesley School Road	Singleton	Change of road alignment to introduce on street parking	In technical audit stage.

Appendix E – Transportation and Safety Schemes

Appendix E1 – Local Transport Plan Funded (Named Schemes)

The Traffic Schemes Team is implementing a number of schemes within the Ashford District, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion, or improving road safety). Casualty Reduction Measures (CRMs) have been identified to address a known history of personal injury crashes; for Members' information, these are specifically highlighted with an asterisk:

Local Transport Plan Funded Schemes - Contact Officer Steve Darling			
Scheme Name	Parish	Description of Works	Current Status
A2042 North Street / A292 Somerset Road*	Ashford	Modifications to traffic signals to improve pedestrian safety, in the form of staggered crossings	Design work in progress: impact assessment upon network performance, cost of relocating public utility services. Carryover to 14/15
Ashford QBP - public transport infrastructure	District wide	New bus poles, flags, timetable cases, clearways, raised kerb boarders	Survey work complete. Routes 1 & 2 improvements programmed March 2014.
A2042 Faversham Road (Trinity Rd to—The Pasture)*	Ashford / Boughton Aluph	Signing, lining & alterations to existing interactive sign	Interactive sign installed November 2013. Signing & lining scheme programmed for March 2014
A28 Ashford Road*	Great Chart, Bethersden & High Halden	50mph speed limits	Works complete June 2013
Hamstreet Road*	Shadoxhurst	Signing, lining & road stud improvements	Works complete October 2013
A20 / Sandhurst Lane*	Westwell / Hothfield	Interactive warning signs on approaches to crossroads	Western sign fully functional. Eastern sign electrical connection work programmed Feb/March 2014
A252 / Bagham Lane*	Chilham	Signing, lining & high friction surfacing	Works complete October 2013
A28 Ashford Rd (Bull Bridge)*	Bethersden	Signing & lining improvements	Works complete September 2013

A28 / A262 junction*	High Halden / Tenterden	Interactive warning signs, lower speed limits, weight limit for Oak Grove Lane	Speed limit and weight restriction programmed February 2014. Interactive sign programmed April/May 2014
A2042 Station Rd / Elwick Rd*	Ashford	Secondary traffic signals for Station Road / Beaver Road approaches. Lane changes to allow all traffic to turn right from Elwick Road	Detailed design complete – works being programmed for April/May 2014
A20 Charing Crematorium (eastbound c/way)*	Charing	Resurfacing, lining and road stud improvements	Works complete June 2013
A2042 Romney Marsh Rd / Bad Munstereifel Rd*	Kingsnorth	Signing improvements	Design work in progress, carryover to 2014/15
B2080 Reading St / Ebony Rd*	Tenterden	Junction improvement	Works complete November 2013

Appendix F – Public Rights Of Way

Public Rights of Way – Contact Officer Melvyn Twycross			
Path No	Parish	Description of Works	Current Status
AE36 (NDW)	Godmersham	Surface repairs to byway	Quotations received but commencement of works is weather dependent
AU33	Ashford	Surface repairs to footpath	Complete
AE79	Challock/ Molash	Surface repairs to byway	Decision pending on whether work will proceed in this financial year
	Ashford	Construction of Conningbrook section of Ashford to Wye cycle track	Works in progress. Completion anticipated by 31/03/2014

Appendix G – Bridge Works

Bridge Works – <i>Contact Officer Tony Ambrose</i>			
Road Name	Parish	Description of Works	Current Status
No Works Planned			

Appendix H – Member Highway Fund programme update for the Ashford District.

Member Highway Fund programme update for the Ashford District.

Member Highway Fund programme update for the Ashford District.

The following schemes are those which have been approved for funding by both the relevant Member and by John Burr, Director of Highways. It lists schemes that are; at consultation stage, due to be programmed or recently built onsite and is up to date as of 21st February 2014.

The details below are for Highway Schemes only and does not detail contributions Members have made to other groups such as Parish Councils.

More detail on their schemes, including schemes not listed below that are currently under investigation, can be accessed by each Member via the online database or by contacting their Member Highway Fund Officer.

Jim Wedgbury

Scheme	Cost	Status
Bybrook Road, Kennington – Footway Improvements	£21,250	Works complete

Mike Hill

Scheme	Cost	Status
Oaks Road, Tenterden – Pedestrian crossing improvements	£1299	Works complete

Charlie Simkins

Scheme	Cost	Status
Goldwyn School Signs	£650	Works complete

Mike Angell

Scheme	Cost	Status
Hamstreet Village Gateway	£2860	Works complete
Bethersden Road, Woodchurch – Pedestrian crossing improvements	£2590	Works complete

George Koowaree

Scheme	Cost	Status
Kingsnorth Road, Ashford – Pedestrian crossing and junction improvements	£20,450	Awaiting programme date

Appendix (I) – Matters Arising from Highways Works Programme,

Matters Arising	
Issue Raised	KCC Response
Why were improvements planned for the B2080 Reading Street/Ebony Road junction? There appeared to be nothing wrong with the current junction?	This was identified as a crash cluster during the annual crash cluster review. Loss of control incidents on the bend. This scheme was planned for November 2013, but has been delayed by the weather. Unless there is a dry spell, it may need to wait until the spring 2014.
Were the interactive warning signs on the approach to the A20/Sandyhurst Lane crossroads completed September/October 2013?	The western sign has been installed, and, as it is solar powered, it is fully functional. The eastern sign has also been installed, but as there is a lot of tree cover, it couldn't have a solar panel. KCC is awaiting approval from UKPN for the electrical connection.
As part of the A28/A292 junction scheme, are there still plans to close off one end of Oak Grove Lane?	No, this proposal was dropped after the JTB meeting of December 2012. The revised proposal for Oak Grove Lane is (a) 30mph speed limit (b) 7.5t weight limit (c) tightening of junction entry at western end. These proposals received a favourable reception at public consultation and are in the process of being progressed.
Stanhope Road, Stanhope	A Member funded traffic survey is being carried out as part of the investigation process to determine the suitability or not of the location for a zebra crossing. If the survey results show that the speed of traffic is 35mph or below then a zebra crossing is feasible and a proposal will go out to consultation.
Sly Corner, Kenardington	Surfacing dressing is not an option due to the limited width of the lane being inadequate for machine access. The extensive patching that has been carried out recently is currently a sufficient solution for the site.

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.