

To: Ashford Joint Transportation Board
By: KCC Highways and Transportation
Date: 10th June 2014
Subject: Highway Works Programme 2014/15

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2014/15

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2014/15

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Developer Funded Works – see Appendix D

Transportation & Safety Schemes – see Appendix E

Public Rights of Way – see Appendix F

Bridge Works – see Appendix G

Matters arising from Highway Works Programme – see Appendix H

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Toby Howe	Highway Manager (East and Acting Head of Service Operations)
Lisa Holder	Ashford District Manager
Neil Tree	Carriageway Surface Treatment
Russell Boorman	Carriageway Machine Surfacing
Wendy Boustead	Footway Improvement Team Leader
Katie Lewis	Drainage Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Steve Darling	Transportation, and Safety Schemes
Melvyn Twycross	PROW
Tony Ambrose	Structures Manager
Bob White	Developer Funded Works

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Surface Treatments - Contact Officer Neil Tree			
Micro Asphalt Schemes			
Road Name	Parish	Extent of Works	Current Status
Squids Gate Lane	Challock	Just south of Club house entrance to its junction with A252 Canterbury Road	Programmed to start 03/06/2014
Pot Kiln Lane & High Halden Road	Bethersden	From its junction with Bush Lane to its junction with Bethersden Road	Completed
Spot House Lane & School Hill	Woodchurch & Warehorne	From its junction with Cold Blow Lane to its junction with B2067 Warehorne Road	Programmed to start 01/06/2014
Sole Street	Crundale	From its junction with Olantigh Road to its junction with Denwood Street	Programmed to start 27/05/2014
Earlsworth Road	Ashford	East Stour Primary School to its junction with Cudworth Road	Completed (Areas missed due to parked vehicles to be programmed)
Bridge Street & Upper Bridge Street	Wye	From its junction with Churchfield Way to its junction with Scotton Street	Programmed to start 29/05/2014
Churchfield Way & High Street	Wye	From its junction with Bridge Street to its junction with Olantigh Road	Programmed to start 30/05/2014
Surface Dressing Schemes			
Road Name	Parish	Extent of Works	Current Status
Frith Road & Roman Road	Aldington	From its junction with Priory Road to its junction with Bank Road	Programmed to start 18/06/2014
Cranbrook Road	Tenterden	From its junction with Millpond Lane to its junction with A28 Rolvenden Road	Programmed to start 10/06/2014
Blackwall Road	Wittersham	30mph Gateway to River Rother	Programmed to start 11/06/2014

Withersdane	Wye	Whole Length	Programmed to start 18/06/2014
White Hill	Boughton Aluph	From its junction with A28 Canterbury Road to its junction with A251 Faversham Road	Programmed to start 17/06/2014
Plurenden Road	Woodchurch	From its junction with Bethersden Road to its junction with Redbrook Street	Programmed to start 13/06/2014
Station Road	Pluckley	30mph Gateway to Railway bridge	Programmed to start 13/06/2014
Tally Ho Road	Shadoxhurst	From its junction with Magpie Hall Road to its junction with Hornash Lane	Programmed to start 19/06/2014
The Ridgeway	Smeeth	From its junction with A20 Hythe Road to its junction with Church Road	Programmed to start 18/06/2014
Bethersden Road & Front Road	Woodchurch	From its junction with Back Lane to its junction with Plurenden Road	Programmed to start 12/06/2014
Sissinghurst Road & High Street	Biddenden	From its junction with Glebelands to its junction with Hareplain Road	Programmed to start 10/06/2014
New Cut Road	Chilham	From its junction with A252 Maidstone Road to its junction with Selling Road	Programmed to start 17/06/2014
Warehorne Road & Kennardington Road	Warehorne	From its junction with The Street to The Rare Breeds Centre	Programmed to start 20/06/2014
Tenterden Road	Rolvenden	From its junction with Regent Street to its junction with Mounts Lane	Programmed to start 11/06/2014
Magpie Hall Road & Chilmington Green Road	Kingsnorth & Great Chart	From its junction with C648 Ashford Road to its junction with A28 Ashford Road	Programmed to start 19/06/2014
Brook Street	Woodchurch	30mph Gateway to its junction with Preston Hill Lane	Programmed to start 12/06/2014
Faversham Road	Challock	From its junction with Sandyhurst Lane to its junction with Challock Roundabout	Programmed to start 16/06/2014
Kenneling Road	Stalisfield	From its junction with Church Road to its junction with Stalisfield Road	Completed
Machine Resurfacing – Contact Officer Russell Boorman			
Road Name	Parish	Extent of Works	Current Status

Bell Lane	Smarden	Jnt Mundy Bois to Park Farm House	Programmed to start Summer/Autumn 2014
Buck Street	Challock	From its junction with Mundy Bois to its junction with Park Farm House	Programmed to start Summer/Autumn 2014
A28 Ashford Road	Bethersden	From its junction with Forge Hill to its junction with Bull Lane	Programmed to start Summer/Autumn 2014
A28 Ashford Road	Tenterden	From its junction with Turners Avenue to its junction with Ingleden Park Road	Programmed to start 19/05/14 - 23/05/14
Footway Improvement - Contact Officer Wendy Boustead			
Road Name	Parish	Extent and Description of Works	Current Status
Hythe Road	Smeeth	From its junction with Smeeth Crossroads to Bob Fishers Garage – Options for this scheme are being investigated including recycling. Site clearance works will take place on a trial length to assess the conditions and suitability	To be programmed
Tilden Close	High Halden	Whole Length – Slurry Surfacing	Programmed to start Summer 2014
Tenterden Road	Appledore	From its junction with School Road to The Street – Slurry Surfacing	Programmed to start Summer 2014
Shrubcote	Tenterden	Whole Length – Slurry Surfacing	Programmed to start Summer 2014

Appendix B – Drainage Repairs & Improvements

Location	Description of Works	Job Status	Timescale for Completion
Henwood Industrial Estate	Installation of new pumping station	Works Programmed	Summer/ Autumn 2014
Willesborough Road, Ashford	Installation of new Catchpits	Investigation and Design underway	Summer/ Autumn 2014
Canterbury Road, Molash	Repair defective pipework and regrade verge	Works Programmed	Spring/ Summer 2014

Canterbury Road, Brabourne	Installation of gullies and discharge into disused chalk pit	Works Programmed	Summer/ Autumn 2014
Hythe Road, Mersham	Installation of new Soakaways	Works Programmed	Spring/ Summer 2014
Ashford Road, Bethersden	Replace blocked or broken pipework	Works Programmed	Spring/ Summer 2014
Church Road, Ashford	Installation of Additional Gullies	Investigation and Design underway	Autumn/ Winter 2014
Cranbrook Road, Tenterden	Pipe spring water to nearest highway gully	Works Programmed	Spring/ Summer 2014
Knock Hill, Stone	Installation of French Drains and culverts	Investigation and Design underway	Autumn/ Winter 2014
Hambrook Lane, Chilham	Repair pipe and extend it to discharge onto uncultivated land	Investigation and Design underway	Autumn/ Winter 2014
Feather Bed Lane, Mersham	Upsize existing culvert and install new culvert to link drainage ditches under highway	Works Programmed	Summer/ Autumn 2014
New Road Hill, Ashford	Install new gullies and connect into ditch	Works Programmed	Spring/ Summer 2014
Knockwood Lane, Molash	Installing new gullies	Investigation and Design underway	Spring/ Summer 2014

Appendix C – Street Lighting

The following columns are being replaced as they have been identified as high risk during structural testing. Work is programmed to be completed by the end of February 2014.

Following the results of the programme of structural testing, the following columns have been identified as requiring replacement.

Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i>			
Road Name	Column Ref	Location	Status
ALLEN FIELD	MAAM002	OPP JNC BARNETT FIELD	COMPLETED
ARLINGTON	MABA018	OUTSIDE 82	JUNE 2014
AYLESFORD PLACE	MABZ002	OPPOSITE SIDE OF 5 LHS	COMPLETED
BROOKFIELD COURT	MBEZ005	SIDE OF 16 GORSE MEAD, AT ENT TO C/PARK	COMPLETED
BRUNSWICK ROAD	MBFA020	SIDE OF UNIT 6 ST GEORGES BUSINESS CENTRE	JUNE 2014
BRUNSWICK ROAD	MBFA032	SIDE OF MPT HOUSE RHS	JUNE 2014
BULLEID PLACE	MBFJ002	OUTSIDE 6-7	JUNE 2014
BUSHY ROYDS	MBFR002	OUTSIDE 23	COMPLETED
BROOKFIELD ROAD	MBFY025	J/W CLOCKHOUSE RHS	JUNE 2014
BROOKFIELD ROAD	MBFU028	O/S 95/97	JUNE 2014

BROOKFIELD ROAD	MBFU037	OPPOSITE J/W CROSS STILE	JUNE 2014
BROOKFIELD ROAD	MBFU056	J/W BEAVER LANE	JUNE 2014
BROOKFIELD ROAD	MBFU057	J/W BEAVER LANE	JUNE 2014
SINGLETON HILL	MBGP003	JUNCTION THE BULRUSHES RHS	JUNE 2014
COURT WURTIN	MCFC002	OPPOSITE REAR OF 48-49 IN SERVICE ROAD	COMPLETED
CHURCH ROAD	MCGF004	OUTSIDE 122	JUNE 2014
CHURCH ROAD	MCGF010	OUTSIDE 70	JUNE 2014
CHURCH ROAD	MCGF008	OPP 136	JUNE 2014
CHURCH ROAD	MCGF002	OPP 136	JUNE 2014
CAXTON CLOSE	MCHA001	OUTSIDE FLATS 10/23	COMPLETED
DRUM LANE	MDBE002	OPPOSITE TRANSPORT HOUSE RHS	JUNE 2014
DRUM LANE	MDBE003	ADJACENT TRANSPORT HOUSE LHS	COMPLETED
EAST HILL	MEAE010	OUTSIDE PREP-SCHOOL	COMPLETED
FOSTER ROAD	MFCG010	AT 10TH L/C FROM J/W BARREY ROAD	MAY 2014
FOSTER ROAD	MFCG004	AT 10TH L/C FROM J/W BARREY ROAD	MAY 2014
FOSTER ROAD	MFCG002	AT 10TH L/C FROM J/W BARREY ROAD	MAY 2014
GREEN LANE	MGBU006	OUTSIDE 11	JUNE 2014
GODINTON ROAD	MGCH004	OUTSIDE 124/126	JUNE 2014
HAWKS WAY	MHBK006	BETWEEN 8-9 ON FOOTPATH	COMPLETED
HAWKS WAY	MHBK010	SIDE OF 17	MAY 2014
HYPHE ROAD	MHDU031	OPPOSITE 277/279	COMPLETED
HYPHE ROAD	MHDU037	OPPOSITE 330	COMPLETED
HYPHE ROAD	MHDU052	OPPOSITE 412/414	COMPLETED
HYPHE ROAD	MHDU056	OPPOSITE 442	JUNE 2014
KENNINGTON ROAD	MKAC012	OUTSIDE 1 YEOMAN GARDENS	MAY 2014
KENNINGTON ROAD	MKAC018	ADJACENT J/W WILLIAM HARVEY ENTRY LHS	MAY 2014
KENNINGTON ROAD	MKAC021	O/S 3 BEAVER COTTAGE	MAY 2014
KENNINGTON ROAD	MKAC022	OPP J/W SANDY LANE	MAY 2014
KENNINGTON ROAD	MKAC030	OPPOSITE J/W WILSON CLOSE	MAY 2014
KENNINGTON ROAD	MKAC048	OPP 81	MAY 2014
KENNINGTON ROAD	MKAC050	OPP 99	MAY 2014
KENNINGTON ROAD	MKAC051	ADJ 99 LHS	MAY 2014
KENNINGTON ROAD	MKAC052	OUTSIDE 94	MAY 2014
KINGSNORTH ROAD	MKAS005	OUTSIDE 58	JUNE 2014
KINGSNORTH ROAD	MKAS014	OUTSIDE 111	COMPLETED
KINGSNORTH ROAD	MKAS015	O/S 154	JUNE 2014
KINGSNORTH ROAD	MKAS018	OUTSIDE 151/153	COMPLETED

KINGSNORTH ROAD	MKAS026	OUTSIDE 209	COMPLETED
KINGSNORTH ROAD	MKAS028	OUTSIDE 226A	JUNE 2014
KINGSNORTH ROAD	MKAS033	OPPOSITE J/W MILL BANK ROAD	COMPLETED
KNOLL LANE	MKBE022	OPPOSITE JUNCTION BUTT FIELD ROAD	JUNE 2014
KNOLL LANE	MKBE030	OPPOSITE JUNCTION HARVEST WAY	JUNE 2014
KINGFISHER CLOSE	MKBM010	OUTSIDE 19	COMPLETED
KINGFISHER CLOSE	MKBM005	OUTSIDE 3	COMPLETED
KINGFISHER CLOSE	MKBM003	OPP SIDE OF 3	JUNE 2014
LANGHOLM ROAD	MLAD010	OUTSIDE 1	JUNE 2014
LANGNEY DRIVE	MLAE006	JUNCTION WASHFORD FARM ROAD RHS	COMPLETED
LANGNEY DRIVE	MLAE013	OUTSIDE 10	JUNE 2014
MACE LANE	MMAB006	OPPOSITE J/W KIWK FIT GARAGE	JUNE 2014
MACE LANE	MMAB010	OPP J/W MACE IND EST	JUNE 2014
MACE LANE	MMAB014	JUNCTION EAST HILL RHS	JUNE 2014
MAGAZINE ROAD	MMAC019	REAR OF 13 THE WEALD	MAY 2014
MAIDSTONE ROAD	MMDK001	OUTSIDE 13	MAY 2014
MAIDSTONE ROAD	MMDK004	OUTSIDE 33	MAY 2014
MAIDSTONE ROAD	MMDK005	OUTSIDE 39	COMPLETED
MAIDSTONE ROAD	MMDK019	OPP J/W CHART ROAD	MAY 2014
MAIDSTONE ROAD	MUAA035	ADJ J/W OLD ASHFORD ROAD LHS	MAY 2014
NEW STREET	MNAN018	OUTSIDE 70	JUNE 2014
NEW STREET	MNAN019	OUTSIDE 56/58 P/H	JUNE 2014
NEWTOWN GREEN	MNAT002	OPPOSITE FLATS 11-14	COMPLETED
NORTH STREET	MNBM005	ADJACENT SHELL PETROL GARAGE	JUNE 2014
PARK PLACE	MPAF001	JUNCTION BEAVER ROAD	COMPLETED
PARK PLACE	MPAF003	REAR OF 18	COMPLETED
POUND FIELD WALK	MPDQ004	ON F/P R/O 147 MANORFIELD	JUNE 2014
SOMERSET ROAD	MRAW003	AT 2ND PAST NEW STREET EAST BOUND	MAY 2014
SOMERSET ROAD	MRAW006	AT 4TH FROM NEW STREET EAST BOUND	MAY 2014
SOMERSET ROAD	MRAW008	AT 5TH FROM NEW STREET EAST BOUND	MAY 2014
SOMERSET ROAD	MRAW010	AT 6TH FROM NEW STREET EAST BOUND	MAY 2014
SOMERSET ROAD	MRAW013	AT 3RD FROM NORTH STREET WEST BOUND	MAY 2014
SOMERSET ROAD	MRAW014	AT 9TH FROM NEW STREET EAST BOUND	MAY 2014
SOMERSET ROAD	MRAW015	AT 2ND FROM NORTH STREET WEST BOUND	MAY 2014

SOMERSET ROAD	MRAW016	O/S GARAGE ENTRANCE	MAY 2014
SISSINGHURST ROAD	MSBQ002	OPP J/W CHULKHURST	COMPLETED
SISSINGHURST ROAD	MSBQ003	JUN CHULKHURST LHS	COMPLETED
SPRINGWOOD CLOSE	MSCY003	SIDE OF 2	JUNE 2014
SWAFFER WAY	MSJB010	JUNCTION RUSSETT CLOSE	JUNE 2014
TANNERY LANE	MTAD002	OUTSIDE POST BOXES	JUNE 2014
TITHE BARN LANE	MTCB022	REAR OF 13 HAYMAKERS LANE	JUNE 2014
TWELVE ACRES	MTCU010	OUTSIDE 45-47 IN PARKING AREA	COMPLETED
MAIDSTONE ROAD	MUAA035	ADJ J/W OLD ASHFORD ROAD LHS	JUNE 2014
CYCLEPATH FROM MACE LN TO HENWOOD	MUEZ023	AT 24TH L/C ON FOOTPATH FROM MACE LANE	JUNE 2014
FPTH FROM HUNTER AVENUE TO BREADLANDS	MUFE002	AT 2ND ON F/P TO BREADLANDS CLOSE	JUNE 2014
VICARAGE LANE	MVAB006	JUNCTION STATION ROAD	JUNE 2014
WELLESLEY ROAD	MWBE004	ADJACENT J/W MACE LANE	JUNE 2014
WELLESLEY ROAD	MWBE011	JUNCTION PARK STREET LHS	JUNE 2014
WELLESLEY ROAD	MWBE012	OPPOSITE J/W PARK ST. LHS	JUNE 2014
WOODSIDE	MWEE001	JUNCTION LANGNEY DRIVE	JUNE 2014
BRAMBLE CLOSE	MBHM002	OUTSIDE 4	JUNE 2014
BROADHURST DRIVE	MBHI013	OPP ADJ S/O 34	COMPLETED
BEAVER LANE	MBBE053	O/S OAKLEIGH HOUSE	JUNE 2014
BEAVER LANE	MBBE013	OUTSIDE 209	COMPLETED
BEAVER LANE	MBFV014	OPP 71	COMPLETED
BEAVER LANE	MBFV016	OUTSIDE 94	JUNE 2014
BEAVER LANE	MBFV017	OUTSIDE 209	JUNE 2014
CANTERBURY ROAD	MCCA002	BTW GATESIDE AND THE OLD MILL PH	MAY 2014
CHARING HILL	MCBL023	J/W B2077	JUNE 2014
CHART ROAD	MCBO041	J/W HOLTON ROAD	JUNE 2014
CHART ROAD	MCBO069	J/W BROOKFIELD ROAD R-A-B	JUNE 2014
CHART ROAD	MCBO071	J/W BROOKFIELD ROAD R-A-B	JUNE 2014
CHURCHFIELD WAY	MCDZ002	O/S BRIDGE COTTAGE	JUNE 2014
CORNWALLIS	MCHO001	OUTSIDE 1	COMPLETED
CORNWALLIS	MCHO002	OUTSIDE 8	COMPLETED
CORNWALLIS	MCHO004	SIDE OF 5	JUNE 2014
CUCKOO LANE	MCGX013	OPP J/W HAWKS WAY	COMPLETED
DRAKE ROAD	MDBF002	OUTSIDE 6	JUNE 2014
DRAKE ROAD	MDBF004	OUTSIDE 12	JUNE 2014
DRAKE ROAD	MDBF015	J/W CORNWALLIS CLOSE LHS	COMPLETED
EDINBURGH ROAD	MEAP006	OPP J/W NCP CAR PARK	JUNE 2014
EVANS ROAD	MEBE003	OUTSIDE 9	COMPLETED

EVANS ROAD	MEBE004	OUTSIDE 22	JUNE 2014
EVANS ROAD	MEBE005	OUTSIDE 23	JUNE 2014
EVANS ROAD	MEBE013	OUTSIDE OPP J/W DRAKE ROAD	JUNE 2014
EVANS ROAD	MEBE006	OUTSIDE 24	COMPLETED
GOTELEY MERE	MGBI002	OUTSIDE 7	COMPLETED
GREAT CHART BY PASS	MGBR006	J/W TITHE BARN LANE R-A-B	JUNE 2014
HIGH STREET	MHCF003	OUTSIDE 5/7	JUNE 2014
HIGHFIELD ROAD	MHCK003	OUTSIDE 112	COMPLETED
HIGHFIELD ROAD	MHCK018	SIDE OF 1 JULIEN PLACE	COMPLETED
HIGHFIELD ROAD	MHCK019	OPP J/W JULIEN PLACE	COMPLETED
JULLIAN WAY	MJAF006	SIDE OF 27	JUNE 2014
JULIEN PLACE	MJAJ001	OUTSIDE 2	COMPLETED
LITTLE CHEQUERS	MLBD007	SIDE OF FLATS 20/27	COMPLETED
LITTLE CHEQUERS	MLBD025	OPP SIDE OF 114	JUNE 2014
LITTLE CHEQUERS	MLBD030	OUTSIDE 61/62	JUNE 2014
LITTLE KNOLL	MLBI004	SIDE OF 27	COMPLETED
MILLBANK ROAD	MMDA001	J/W KINGSNORTH ROAD	COMPLETED
MUSGROVE	MMCZ008	OUTSIDE 18	COMPLETED
PARK STREET	MPAJ002	R/O COUNTY HOTEL HIGH STREET	JUNE 2014
PARK STREET	MPAJ004	OPP CHARTER HOUSE LHS	JUNE 2014
PARK STREET	MPAJ009	OPP REAR OFF 32 NORTH STREET	JUNE 2014
PARK STREET	MPAJ017	ADJ WILKINSON RHS	JUNE 2014
PARK STREET	MPAJ019	OUTSIDE CHARTER HOUSE RHS	COMPLETED
ROYDS ROAD	MRBW008	OUTSIDE 76	COMPLETED
TOWERS VIEW	MTCG002	OUTSIDE 2	COMPLETED
TOWERS VIEW	MTCG011	OUTSIDE 35	COMPLETED
TOWERS VIEW	MTCG012	OUTSIDE 86	COMPLETED
TOWERS VIEW	MTCG013	OUTSIDE 49	COMPLETED
TOWERS VIEW	MTCG014	OUTSIDE 92	COMPLETED
TOWERS VIEW	MTCG015	OUTSIDE 100/102	COMPLETED
TRINITY ROAD	MTFI001	J/W RUTHERFORD ROAD R-A-B	JUNE 2014
TRINITY ROAD	MTFI002	J/W RUTHERFORD ROAD R-A-B	JUNE 2014
UPPER QUEENS ROAD	MQAE006	OUTSIDE 61	COMPLETED
UPPER QUEENS ROAD	MQAE007	OUTSIDE 50/52	COMPLETED
UPPER QUEENS ROAD	MQAE008	OUTSIDE 75	COMPLETED
UPPER QUEENS ROAD	MQAE010	J/W CANTERBURY ROAD	COMPLETED
UPPER QUEENS ROAD	MQAE011	OUTSIDE LOWER HAYESBANK	COMPLETED
UPPER QUEENS ROAD	MQAE015	OUTSIDE 98/100	COMPLETED
UPPER QUEENS ROAD	MQAE016	OUTSIDE 129/131	COMPLETED

UPPER QUEENS ROAD	MQAE017	OUTSIDE 114/116	COMPLETED
UPPER QUEENS ROAD	MQAE018	OUTSIDE 139	COMPLETED
VICTORIA PARK	MVAM007	7 TH FROM EAST OF FOUNTAIN NORTH	JUNE 2014
WEST STREET	MWBI008	3 RD FROM J/W REGENTS PLACE SOUTH BOUND	COMPLETED

Appendix D – Developer Funded Works

Developer Funded Works (Section 278 Works)			
Road Name:	Parish:	Description:	Current Status:
Warren Site B - Fougères Way	Ashford	New Traffic Signals and entrance to John Lewis	Works Complete - maintenance period
Newtown - former railway site	Newtown, Ashford	New controlled pedestrian crossing and construction of site entrance	Waiting on Drainage Approval - works are commencing on site.
CCL Label site, Foster Road	Sevington	New arrangements to access	Works Complete and in maintenance period
Missenden, Kingsnorth Road	Kingsnorth	New access to proposed housing development	Works have commenced
Goat Lees School, Hurst Road	Kennington	New access to school parking area	Works Complete and in maintenance period
A28 Chart Road, Brunswick Road Junction	Godinton	Rearrange junction alignment	Works Complete and in maintenance period
Sotherton Road	Willesborough	Amendments to the parking area	Works are completed and in maintenance period
Knoll Lane	Singleton	Access on to new development and relocation of pedestrian crossing point	Works have commenced on site
Farrow Court	Stanhope	New footway and relocation of pedestrian crossing facilities	Works have commenced on site, the controlled crossing will be implemented once construction has been completed on site.
Simone Weil Avenue	Ashford	Footway works to be completed along the frontage of the Ashford International Hotel	Works complete and Practical completion certificate has been issued. There are remedial works outstanding.

12-20 Hawthorn	Appledore	New arrangement to access road providing additional parking	Works have been completed on site
Mill Road	Bethersden	Footway works along the frontage to tie in with the existing footway.	Footway works commenced on site 6/5/14 and will continue for an expected 3 weeks
Chalk Avenue	Tenterden	New Access to development	Works in maintenance period
Ashford Road	Chilham	New Development Access and Pedestrian Crossing	Still in technical acceptance stage due to changes in drainage
Cudworth Road	Willesborough	New Access to development	In technical audit stages
Appledore Road, Kenardington	Kenardington	New Footway and pedestrian crossing to a housing development	In technical audit stages
Dudley Road	Kennington	New Access for Development	In technical audit stages
Ashdown Court	Ashford	New Access to development and footway works	In technical audit stage
Manse Field, Brabourne	Brabourne		In technical audit stage
Warren Site A, Ashford Road	Ashford	Access to be updated for new housing development	Works have commenced on site
Old Abattoir Site	Aldington	New Access	Works are continuing on site but no date given for the new junction off Roman Road
Wesley School Road	Singleton	Change of road alignment to introduce on street parking	In technical audit stages works to commence in 6 weeks school holidays
Cheesemans Green PAR	Sevington	New principal road to developments	Works have completed on site and expected open date of 24th May 2014
Kings Avenue	Ashford	New Housing Development	Preliminary works have commenced on site and technical acceptance has been issued
Tenterden Site 1	Tenterden	New Proposed Housing Development	Still in early planning discussions

Chilmington Green	Great Chart	New Proposed Housing Development	Still in planning stages
Cryol Road	South Ashford	New Access for Ashford Housing site	In technical stage

Appendix E – Transportation and Safety Schemes

Appendix E1 – Local Transport Plan Funded (Named Schemes)

The Traffic Schemes Team is implementing a number of schemes within the Ashford District, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion, or improving road safety). Casualty Reduction Measures (CRMs) have been identified to address a known history of personal injury crashes; for Members' information, these are specifically highlighted with an asterisk:

Local Transport Plan Funded Schemes - Contact Officer Steve Darling			
Scheme Name	Parish	Description of Works	Current Status
A2042 North Street / A292 Somerset Road*	Ashford	Modifications to traffic signals to improve pedestrian safety, in the form of staggered crossings	See separate report to this Board
Ashford QBP - public transport infrastructure	District wide	New bus poles, flags, timetable cases, clearways, raised kerb borders	Survey work being programmed
A2042 Faversham Road (Trinity Rd to– The Pasture)*	Ashford / Boughton Aluph	Signing, lining & alterations to existing interactive sign	Interactive sign installed November 2013. Signing installed March 2014, lining May 2014. Some electrical connections outstanding.
A20 / Sandyhurst Lane*	Westwell / Hothfield	Interactive warning signs on approaches to crossroads	Works complete April 2014
A28 / A262 junction*	High Halden / Tenterden	Interactive warning signs, lower speed limits, weight limit for Oak Grove Lane	Speed limit and weight restriction complete February 2014. Interactive sign programmed summer 2014
A2042 Station Rd / Elwick Rd*	Ashford	Secondary traffic signals for Station Road / Beaver Road approaches. Lane	Works programmed for May/June 2014

		changes to allow all traffic to turn right from Elwick Road	
A2042 Romney Marsh Rd / Bad Munstereifel Rd*	Kingsnorth	Signing improvements	Works programmed June 2014
A2042 Romney Marsh Rd / Kimberley Way*	Ashford	Signing improvements	Design work in progress, carryover from 2013/14
A292 Hythe Road / Church Road*	Ashford	Signing and lining improvements	Design work in progress
A20 Hythe Road / Station Road*	Smeeth	Signing, lining and resurfacing improvements	Design work in progress
A28 Ashford Road / Chilmington Green Road*	Great Chart with Singleton	Signing, lining and resurfacing improvements	Design work in progress

Appendix F – Public Rights Of Way

Public Rights of Way – Contact Officer Melvyn Twycross			
Path No	Parish	Description of Works	Current Status
AE36 (NDW)	Godmersham	Surface repairs to byway	Scheme rolled over to next year due to delays caused by bad weather
AE79	Challock/ Molash	Surface repairs to byway	Scheme rolled over to next year due to delays caused by bad weather
	Ashford	Construction of Conningbrook section of Ashford to Wye cycle track	Works nearing completion

Appendix G – Bridge Works

Bridge Works – Contact Officer Tony Ambrose			
Road Name	Parish	Description of Works	Current Status
Ashford Road	Chilham	Resurfacing Great Chilham Bridge. Road Closure - Diversion via A251	Works Programmed August 2014 for 1 week.

Appendix H – Member Highway Fund programme update for the Ashford District.

Member Highway Fund programme update for the Ashford District.

The following schemes are those which have been approved for funding by both the relevant Member and by John Burr, Director of Highways. It lists schemes that are; at consultation stage, due to be programmed or recently built onsite and is up to date as of 28th April 2014.

The details below are for Highway Schemes only and does not detail contributions Members have made to other groups such as Parish Councils.

More detail on their schemes, including schemes not listed below that are currently under investigation, can be accessed by each Member via the online database or by contacting their Member Highway Fund Officer.

Mike Hill

Scheme	Cost	Status
Biddenden Phase 2 – Footway improvements		Awaiting programme date

Mike Angell

Scheme	Cost	Status
Bilsington crossroads – Improvements		On site

George Koowaree

Scheme	Cost	Status
Kingsnorth Road, Ashford – Pedestrian crossing and junction improvements		Programmed for October half term

Andrew Wickham

Scheme	Cost	Status
The Street, Brook – Proposed speed limit reduction 40mph – 30mph		Consultation underway

Derek Smyth

Scheme	Cost	Status
Stanhope Road, Stanhope – Zebra Crossing		Awaiting programme date

Charlie Simkins

Scheme	Cost	Status
A28 Ashford Road, High Halden – Zebra Crossing		Informal consultation underway

Appendix (I) – Matters Arising from Highways Works Programme,

Matters Arising	
Issue Raised	KCC Response
Why were improvements planned for the B2080 Reading Street/Ebony Road junction? There appeared to be nothing wrong with the current junction?	This was identified as a crash cluster during the annual crash cluster review. Loss of control incidents on the bend. This scheme was planned for November 2013, but has been delayed by the weather. Unless there is a dry spell, it may need to wait until the spring 2014.
Were the interactive warning signs on the approach to the A20/Sandyhurst Lane crossroads completed September/October 2013?	The western sign has been installed, and, as it is solar powered, it is fully functional. The eastern sign has also been installed, but as there is a lot of tree cover, it couldn't have a solar panel. KCC is awaiting approval from UKPN for the electrical connection.
As part of the A28/A292 junction scheme, are there still plans to close off one end of Oak Grove Lane?	No, this proposal was dropped after the JTB meeting of December 2012. The revised proposal for Oak Grove Lane is (a) 30mph speed limit (b) 7.5t weight limit (c) tightening of junction entry at western end. These proposals received a favourable reception at public consultation and are in the process of being progressed.
Stanhope Road, Stanhope	A Member funded traffic survey is being carried out as part of the investigation process to determine the suitability or not of the location for a zebra crossing. If the survey results show that the speed of traffic is 35mph or below then a zebra crossing is feasible and a proposal will go out to consultation.
Sly Corner, Kenardington	Surfacing dressing is not an option due to the limited width of the lane being inadequate for machine access. The extensive patching that has been carried out recently is currently a sufficient solution for the site.

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contact: Lisa Holder 03000 418181