

To: Ashford Joint Transportation Board
By: KCC Highways, Transportation & Waste
Date: 1st June 2021
Subject: Highway Forward Works Programme – 2020/21 onwards
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2020/21.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, and to reflect KCC's changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally funded schemes**
- **Local Growth Fund**

Developer Funded Works – see Appendix E

PROW – see Appendix F

Bridge Works – see Appendix G

Traffic Systems – see Appendix H

Combined Member Fund – see Appendix I

Street Works – see Appendix J

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Pauline Harmer
Lisa Willoughby
Alan Casson
Earl Bourner
Sue Kinsella
Toby Butler
Jamie Hare
Nikola Floodgate

Interim Highway Manager East Kent
Ashford District Manager
Strategic Asset Manager
Drainage & Structures Asset Manager
Street Light Asset Manager
Traffic & Network Solutions Asset Manager
Development Agreements Manager
Schemes Programme Manager

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged, and the residents will be informed by a letter drop to their homes.

Machine Resurfacing – Contact Officer Byron Lovell			
Road Asset Renewal (Machine Surfacing) describes the range of responses we may use when the surface or sub-surface layers that have deteriorated to a point that they need to be replaced. The existing surface is cold milled to the required depth and a new surface / pavement layer installed.			
Road Name	Parish	Extent of Works	Current Status
Bridge Street	Wye	From level crossing to Ramsfield	Completed
A292 Hythe Road	Ashford	Rail bridge past Norton Knatchbull to Church Road traffic signals	Programmed 27 th July 2021
A28 Ashford Road	Bethersden	Forge Hill to Stephenson Bros	Completed
A262 High Street	Biddenden	From A274 Headcorn Road to Glebelands	Completed
B2082 Small Hythe Rd, Tenterden	Tenterden	B2082 just before Dumbourne Lane	Completed
A2070 Willesborough Road	Smarden	Quest to Rail bridge past Julie Rose Stadium	Completed
Bell Lane	Charing	Retexturing Sharp bend at Forestry Commission gate entrance	Completed
A292 New Street	High Halden	Retexturing Circulatory of roundabout junction with Magazine Road	Completed
A20 Maidstone Road Roundabout (A252)	Ashford	Retexturing Circulatory of roundabout	Completed
A28 Ashford Road	Ashford	Retexturing Junction with Cripple Hill	Completed
Road Asset Preservation Schemes - Contact Officer: Jonathan Dean			
Micro Surfacing			
Micro-asphalt is applied cold, in fluid form directly onto the existing road, to seal the surface to prevent water penetration, restore texture and improve skid resistance. The material is bitumen based, when it has cured it gives texture to the new surface; this influences skid resistance and durability.			

Road Name	Parish	Extent of Works	Current Status
ASH HILL	Ruckinge	From Ruckinge Sign to X Cattle Grid (now concreted over)	Completed
FROG LANE	Rolverden	Wassells Lane to A28	Completed
BEDLAM LANE	Egerton	From TP2 (Just past Wanden Lane) to previous MS Joint o/s Pond House	Completed
HORNASH LANE	Shadoxhurst	Whole Road	Completed
HYPHE ROAD (10mm MA)	Ashford	VARIOUS SECTIONS From HA joint just before Bockham Lane to 40mph Sign at Sellinge	Programmed for June 2021
FAVERSHAM ROAD	Charing	From A252 Junction to Rushmere Lane	Completed
STATION ROAD	Pluckley	From Pluckley Village Hall to Gate Lodge	Completed
PLUCKLEY ROAD	Bethersden	Mill Lane to Tudesnoad Lane then to Bridge	Completed
PLUCKLEY ROAD	Hothfield	Bears Lane to BT Pole 13	To Be Programmed
OLD SURRENDEN MANOR	Bethersden	JCB Agriculture to BT Pole DP131 near Barton Farm Industrial Estate	Completed
WISSENDEN LANE	Bethersden	Norton Lane up to Junction with Wissenden Green (miss out 723 metres in middle)	Completed
Surface Dressing Surface Dressing is the application of bitumen, which is sprayed onto the road surface followed by the laying of chippings onto the bitumen. These layers seal the surface to prevent water penetration, restore texture and improve skid resistance.			
Road Name	Parish	Extent of Works	Current Status
OXENTURN ROAD	Wye	J/w Chequers Road to new surfacing joint (Naccolt)	Programmed for July 2021
BUGGLEDEN ROAD	Tenterden	From Readers Bridge Road to A262	Programmed for July 2021

FAVERSHAM ROAD	Charing	Whole Road	Programmed for July 2021
NORTONS LANE	Tenterden	From A262 to Readers Bridge Road	Programmed for July 2021
POOK LANE	Biddenden	From Smarden Road to Wagstaff Lane	Programmed for July 2021
ASHFORD ROAD	Bethersden	Red Pad (Near Bend) to Hannover Lodge (Joint)	Programmed for July 2021
OLD SURRENDEN MANOR	Bethersden	BT Pole DP131 near Barton Farm Industrial Estate to Mill Road Cross Roads	Programmed for July 2021
CANTERBURY ROAD	Challock	Green Lane to wooded section	Programmed for July 2021
Retread			
<i>Re-tread is where the existing surface is recycled. Any excess material is removed or any additional material required, is imported then the material is sprayed with bitumen. It is mixed thoroughly to combine the bitumen with the stone and then shaped to the required levels</i>			
MOUNTS LANE	Rolverden	From 30 metres in from Tenterden Road to Lower Windsor Cottage	Programmed for May 2021
PIXS LANE	Rolverden	Sparks Wood House to Junction with Mounts Lane	Programmed for May 2021
BIRCHETT LANE	Woodchurch	10 metres in from Ham Street Road to End of Wooded Section	Programmed for May 2021
WISSENDEN GREEN	Bethersden	Wissenden Lane to Tuesnod Lane	Programmed for May 2021
CROCKENHILL ROAD	Egerton	From Chapel Lane to Forstal Road	Programmed for May 2021
Footway Improvement - Contact Officer Neil Tree			
Road Name	Parish	Extent of Works	Current Status
Ashford Road	Charing	<u>Footway Resurfacing</u> From the junction with Wicken Lane to the "Cold Store"	To be designed and Programmed
Rothbrook Drive	Kennington	<u>Footway Resurfacing</u> Exact extents to be	To be designed

		defined at design stage.	and Programmed
Billington Gardens	Kennington	<u>Footway Protection Treatment</u> Full Extents	Completed
Beaver Road	Ashford	<u>Footway Protection Treatment</u> From the junction of Park Place to Norman Road	Completed

Appendix B - Drainage

Drainage Works – Contact Officer: Earl Bourner			
Road Name	Parish	Description of Works	Current Status
Shottenden Road	Molash	Proposed installation of new soakaway to resolve flooding issue affecting full width of carriageway and adjacent property	All works now complete
Victoria Crescent	Ashford	Existing drainage system appears to be damaged by services and construction work. Trial holes and topographical surveys proposed to inform scheme design	Further works completed. Issue appears to be caused by pipe being severed in private land. Working with landowners to resolve.
A252 Canterbury Road and The Street (Challock roundabout to Chilham)	Molash, Chilham, Challock	Scheme being raised to repair defects found in the October 2019 surveys. Collapsed pipe to be replaced and several minor repairs.	Works Completed.
Harville Road	Wye	Replace gully pots with new pots with enlarged sumps (existing drains without sumps can block	Main issue is leaves covering grates. Entered onto Forward

		with leaves / debris)	Work Programme
Brook Street JW Moor lane	Woodchurch	Replace damaged culvert under road	Further investigations required
Pook Lane	Smarden	Replace damaged culvert	Works Completed
Church Hill	Bethersden	Specialist consultant review of existing culvert capacity and options for replacement of existing brick culvert due to poor structural condition.	WSP assessment now complete. Further liaison with EA required to determine next steps.
Wye Road	Hastingleigh	Regular blockages of drainage system from silt and debris o/s Robertsdane. Site to be reviewed to determine if improvements can reduce risk of blockages and prevent flooding of highway and property.	Works completed. Drainage cleansing and tidy up of verges passed to contractor.
North Street	Biddenden	Replacement of damaged culvert	Works completed
Bunkley Meadow	Hamstreet	Installation of new catchpit and re-route rising main from pumping station at the end of Bunkley Meadow to reduce risk of blockages and improve reliability	Works Completed
Fairfield Terrace	Hamstreet	Repair to damaged Pipes	Works completed
A252 The Street junction with Church Lane	Molash	Works in liaison with schemes team to improve the drainage system, possible new soakaway & deep bore the existing soakaway.	Job passed to contractor.
Tile Lodge Road at Warren Houses	Charing Heath	Investigate issues with drainage system, repair if possible.	Pre-site meeting with Contractor has taken place on 22/4/21. Work date to be arranged.
Cows Roundabout	Ashford	Replace broken beany kerbs	Pre- site meeting with

			contractor.
Beacon oak Road	Tenterden	Repair broke culvert and pipes	Pre-site meeting with contractor.
Rolvenden Road	Tenterden	Investigate water leak in carriageway	Job commenced on site 10 th May 2021

Appendix C – Street Lighting

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – Contact Officer: Sue Kinsella			
Road Name	Parish	Description of Works	Current Status
Beaver road	Norman	Replacement of 1 no street light	Works programmed for completion by end September 2021
Chart Road	Godinton	Replacement of 2 no street light	Works programmed for completion by end September 2021
Hythe Road	North Willesborough	Replacement of 1 no street light	Works programmed for completion by end September 2021
Brookfield Road	Beaver	Replacement of 1 no street light	Works programmed for completion by end September 2021
Canterbury Road	Kennington	Replacement of 1 no street light	Works programmed for completion by end September 2021
The Long Barrow	Highfield	Replacement of 1 no street light	Works programmed for completion by end September

			2021
Charing Hill	Charing	Replacement of 1 no street light	Works programmed for completion by end September 2021
Knoll Lane	Ashford	Replacement of 1 no street light	Completed
High street	Tenterden	Replacement of 1 no street light	Works programmed for completion by end September 2021
Little Chequers	Wye	Replacement of 1 no street light	Works programmed for completion by end September 2021
Longs Acre	Wye	Replacement of 3 no street light	Completed
Lodge Wood Drive	Ashford	Replacement of 2 no street light	Completed
Stirling Road	Ashford	Replacement of 4 no street light	Completed
Summer Leeze	Ashford	Replacement of 2 no street light	Completed
Viburnam Close	Ashford	Replacement of 1 no street light	Completed
Violet Way	Ashford	Replacement of 1 no street light	Completed
The Martins	High Halden	Replacement of 1 no street light	Works programmed for completion by end September 2021
Tadworth Road	Ashford	Replacement of 1 no street light	Completed

The Copse	Ashford	Replacement of 1 no street light	Completed
-----------	---------	----------------------------------	-----------

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within the Ashford District, in order to meet Kent County Council's (KCC) strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status' correct as of **5th May 2021**.

CASUALTY REDUCTION MEASURES– <i>Contact Officer: Darren Hickman</i>		
Road Name	Description of Works	Current Status
Swan Lane Little Chart	Improvements to carriageway surface, new kerb works, road markings and traffic signs. Highway drainage improvement works to be undertaken during road closure	Works programmed to commence on Monday 10 th May 2021
A20 Hythe Road J/W Church Road, Smeeth	Lining refresh	Works completed
Magpie Hall Road J/W Ashford Road	Improvements to carriageway surface, traffic signs and road markings	Works completed
A20 Maidstone Road junction Station Road, Charing	Junction improvement scheme to include narrowing of existing carriageway and removal of central traffic island on the A20. Relocation of junction Give Way on Station Road to improve visibility for turning traffic and shortening of the existing pedestrian crossing length on the A20	Outline design works ongoing.
Somerset Road junction with North Street Ashford	Investigation of potential highway improvements	Investigation and analysis of crash data to develop potential safety improvements

Somerset Road junction with Mace Lane Ashford	Improvement to existing traffic sign	Outline design work ongoing
A20/A28 Drovers Roundabout Ashford	Improvements to existing road markings and traffic signs	Outline design works and site surveys ongoing
Benenden Road junction with Cranbrook Road (Castletons Oak) Biddenden	Improvements to existing traffic signs, road markings and carriageway surface. Speed limit reduction from National Speed Limit (60MPH) to 40MPH	Detail design works ongoing
A28 Ashford Road/ A262 Biddenden Road, High Halden	Improvements to existing road markings and carriageway surface	Outline design work ongoing

INTEGRATED TRANSPORT SCHEMES – Contact Officer: Darren Hickman Local Transport Plan funded non-casualty reduction schemes			
Road Name	Description of Works	Source of Funding	Current Status
High Street, Biddenden	Junction reconfiguration	LTP	Works programmed to commence on Monday 24 th May 2021
A28 Rolvenden Road, Tenterden	Installation of pedestrian refuge island	LTP	Construction works completed. Awaiting completion of electrical connections following UKPN repairs to a damaged cable.
A28 Ashford Road, St Michaels	Installation of signalised pedestrian crossing	LTP	Public consultation completed. No formal objections received to scheme concept of new controlled crossing. Detailed design works ongoing. Construction works programmed for November

			2021
Cuckoo Lane Ashford	Provision of new parallel zebra crossing to improve pedestrian and cycling links to John Wesley School	LTP	Outline design works ongoing, local consultation/engagement to commence in early summer 2021
Somerset Road junction Forge Lane Ashford	Provision of formal pedestrian crossing facilities within existing traffic signal controlled junction	LTP	Outline design works ongoing

SAFER ROADS FUND – Contact Officer: Jamie Watson			
Road Name	Description of Works	Source of Funding	Current Status
A252 between Chilham (A28) and Charing (A20)	Safety improvements along A252 including the villages of Chilham, Molash, Challock and Charing	Safer Roads Fund	Majority of works are substantively complete. Completion of drainage improvements on Church Lane Molash and Streetlighting works at Challock roundabout remain outstanding.

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Agreement Works) – Contact Officer: Jamie Hare				
Scheme Name	Mastergov File Ref No	Parish	Description of Works	Current Status

Dover Place	AS003051	Ashford	Amendments to junction and works to the footway	Works complete and in maintenance period
Repton Park	AS003074	Ashford	Road N6 tie-in with Ordinance Way	Technical audit stage - layout agreed, waiting for Southern Water Vesting and lighting
Henwood	AS003090	Ashford	New junction at Flipout	Works complete; in maintenance period - remedials agreed
Kimberley Way Roundabout, Ashford Designer Outlet	AS003093	Ashford	Amendments to the existing roundabout to increase capacity	Works complete and in maintenance period
Newtown Road, Designer Outlet	AS003143	Ashford	New traffic signals	Works complete and in maintenance period
Boxley	AS003145	Ashford	New vehicle access	Adopted
Charter House	AS003151	Ashford	New footway and a layby	Works complete, snagging works required
Austin Road	AS003157	Ashford	New junction and vehicle cross-overs	Works complete and in maintenance period
Curious Brewery Site, Victoria Road	AS003164	Ashford	New junction	Works complete and in maintenance period
Victoria Crescent	AS003165	Ashford	New vehicle access and footway works	Works complete and in maintenance period
Leacon Road	AS003166	Ashford	New vehicle access and bus stops	Works under construction
Jemmett Road	AS003179	Ashford	2 new junctions and footway	Works under construction
Victoria Road	AS003180	Ashford	2 new accesses and footway works in George Street	Works under construction
Hinxhill Park, Hythe Road	AS003238	Ashford	New signalised junction	Design approved; waiting for Agreement to be signed
Spindlewood to Repton Park	AS003281	Ashford	Short length of link Road	Works complete. In maintenance period

Prince Albert redevelopment	AS003379	Ashford	Footway and carriageway works and new loading bay	Works under construction
Newtown Road Development	AS003446	Ashford	New access near railway bridge	In technical audit stage
Conningbrook Park Phase 1	AS003452	Ashford	Two new accesses to development from A2070	In technical audit stage
Simone weil junction with A28	AS003454	Ashford	Junction improvement	In technical audit stage
William Harvey Hospital Roundabout	AS003455	Ashford	A2070 to be widened for 2 lane approaches	In technical audit stage
Conningbrook Park Phase 2	AS003456	Ashford	Provision of footway over railway bridge	In technical audit stage
Church Hill	AS003397	Bethersden	Two new entrances to new development	Remdial works agreed, programme awaited
A274 North Street	AS003103	Biddenden	New junction	Works complete; in maintenance period
Tile Lodge Road	AS003086	Charing	Residential parking area	Works complete; in maintenance period
Tile Lodge Culvert	AS003091	Charing	Culvert beneath road for conveyor belt	Works complete; in maintenance period
Maidstone Road	AS003168	Charing	New access to housing estate	Works under construction
Swan Hotel	AS003395	Charing	A20 widening and new access	Technical Acceptance issued; Agreement not yet signed
Charing Lodge	AS003453	Charing	New access to 5 house development	In technical audit stage
Ashford Road	AS003049	Chilham	Bagham Place access and pedestrian crossing	Works complete in maintenance period remedials required
Bowerland Lane	AS003430	Chilham	Resurfacing	Technical Acceptance issued; Agreement not yet signed
Willesborough Road	AS003149	Conningbrook	New access to Conningbrook Development	Works complete, snagging works required
A28 Chart Road, Brunswick Road	AS002081	Godinton	Rearrange junction alignment	Works complete, snagging works required

Mock Lane and Coulter Road	AS003169	Great Chart	Laybys for gas delivery	In technical audit stage
Mock Lane	AS003398	Great Chart	Road widening outside school	Agreement signed, works complete, snagging required
Chilmington Bartlets Lane	AS003424	Great Chart	Passing bays and accesses	Agreement not yet signed; works partially complete
Ransley Oast	AS003423	High Halden	Bellmouth and zebra crossing	Bellmouth complete, Zebra Crossing in the technical audit stage
Watery Lane	AS003150	Hothfield	Re-surfacing to Tarmac plant access road	Works complete and in maintenance period, remedials required
Kings Head	AS003399	Hothfield	Footway	Adopted
Houchin Field	AS003070	Kennington	Access	In technical audit stage
Rutledge Avenue	AS003325	Park Farm	Temporary vehicle access	Works complete and in maintenance period
Brockmans Lane	AS003383	Park Farm	New vehicle access to spine road	Technical Acceptance issued; Agreement not yet signed
Secondary Access - Cheeseman Green	AS003437	Park Farm	New vehicle access to housing development	Works under construction
Primary Access - Finn Farm Road	AS003440	Park Farm	New vehicle access to spine road	In technical audit stage
Station Road	AS003160	Pluckley	New vehicle access	Works under construction
A2070/Finberry Park junction	AS003154	Sevington	Junction improvement	Agreement being prepared
Woodchurch Road	AS003171	Shadoxhurst	New access to houses behind the Kings Head	Works complete, snagging works required
Woodchurch Road	AS003355	Shadoxhurst	New bellmouth and footway crossing	Works complete, snagging works required
The Street	AS003219	Smarden	2 new accesses and drainage	Under construction
Tenterden Site #1	AS002080	Tenterden	Small Hythe Road, Tenterden. New	Works complete, snagging works

			housing development	required
Danemore Road	AS003152	Tenterden	New vehicle crossover and turning head	Works complete and in maintenance period
Tilden Gill	AS003215	Tenterden	Junction realignment	Works complete; in maintenance period
Tilden Gill Roundabout	AS003230	Tenterden	New roundabout	Works complete; in maintenance period
Church View	AS003299	Tenterden	Replace roundabout with turning head	Technical Acceptance issued; Agreement signed.
Sicklefield	AS003458	Tenterden	New access to development	In technical audit stage
Church Lane	AS003173	Warehorne	Two new vehicle accesses	Works complete; in maintenance period
Cudworth Road	AS003024	Willesborough	New access to development	Adopted
Abbey Way	AS003415	Willesborough	Carriageway ramp	Technically approved; Agreement not yet signed
Stonebridge Barn	AS003445	Woodchurch	Access to private road	Under construction
Olantigh Road	AS003126	Wye	School crossing	Works completed; snagging works required

Appendix F – Public Rights of Way

Public Rights of Way – Contact Officer: Matthew Fox			
Path No	Parish	Description of Works	Current Status
AB11	Tenterden	Raising existing path with type 1 stone to prevent flooding	Works complete
AE100A	Wye with Hinxhill	Replace timber/type 1 steps, lay down new type 1 path and lay down stone around gates	Works Complete
AE299	Brabourne	Fill in ruts along the byway	Works Complete
AW307	Kingsnorth	Top up low points with type 1 stone	Works complete
AU7	Ashford	Fill in potholes along one section, another section new type 1 path, the last scrape mud off the surface	Works out to tedner

AE567	Ham Street	New HBM path.	On hold for now
AW38	Charing	Breakout existing cracked tarmac path and lay down new tarmac surface.	Works out to tender

Appendix G – Bridge Works

Bridge Works – Contact Officer: Clare Willmore.			
Path No	Parish	Description of Works	Current Status
Chart Road	Great Chart with Singleton	Bucksford Bridge – strengthening works	In design for delivery 2021/22
Flood Street	Mersham	Mersham Forstal Bridge – bridge reconstruction	In design for delivery 2021/22
Front Road	Woodchurch	Stone Bridge – Structural lining	Delivery 2021/22

Appendix H – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
A292 Maidstone Road near New Street, Ashford	Renewal of traffic signal controlled crossing	To be programmed

Appendix I - Combined Member Grant programme update

Member Highway Fund programme update for the Ashford District.

The following schemes are those which have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- Handed over for delivery
- Recently completed on site.

The list is up to date as of **5th May 2021**.

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as parish councils
- Highway studies
- Traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found via Kent Gateway, the online database for all Combined Member Grant schemes and studies, or by contacting the Traffic and Safety Engineer for the Combined Member Grant Ashford District.

Charlie Simkins

Details of Scheme	Status
A28 Ashford Road Great Chart – traffic survey	Survey ordered awaiting receipt of survey data

Paul Bartlett

Details of Scheme	Status
Bybrook Road and The Pasture Ashford – 20 mph scheme design	Design works completed

George Koowaree

Details of Scheme	Status
The Street, Kennington Road, Lees Road Willesborough – traffic surveys	Surveys ordered awaiting receipt of survey data

Appendix I – Street Works

Please note that this list is accurate at the time of running the report and is subject to cancellations and additions.

Report highlighting all works in Ashford District that require road closures with a duration of 5+ days

For information on all In-progress and proposed works please visit:

<https://one.network/>

STREET	TOWN	KCC REFERENCE	PROMOTER	WORKSDESC	Est. dates
THE STREET	APPLEDORE	65238024	UKPN	Connections Small Service: Installation of a new electricity supply for a customer:	01/06/2021- 07/06/21
HYTHE ROAD	ASHFORD	65243475	KCC	Resurfacing	27/07/2021- 04/08/21
THE PINNOCK	PLUCKLEY	65243651	UKPN	Connections Small Service: Installation of a new electricity supply for a customer:	01/06/2021- 14/06/21
FAVERSHAM ROAD	CHALLOCK	65244202	SOUTH EAST WATER	NEW CONNECTION TO MAIN via 6 port manifold	21/06/2021- 25/06/21
THE PASTURE	ASHFORD	65244212	SGN	Abandon 30m of 4"SI and Lay 30m of 90mm PE LP, Insertion, Mains Connections, Services	26/07/2021- 13/08/21
EGERTON ROAD	PLUCKLEY	65246633	SOUTH EAST WATER	new connection to main	02/06/2021- 08/06/21
BENCH HILL	KENARDINGTON	65248648	SOUTH EAST WATER	1 x 25mm supply of of 150mm PVC main	05/07/2021- 09/07/21
BELL LANE	SMARDEN	65250095	SOUTH EAST WATER	NEW CONNECTION TO MAIN	26/07/2021- 30/07/21
SHAWLANDS LANE	HIGH HALDEN	65250099	SOUTH EAST WATER	new longside connection to main	26/07/2021- 30/07/21
COLDHARBOUR LANE	WYE	65250931	SGN	Lay 715m x 90mm PE LP Gas Mains & Abandon 715m x 4in CI LP Gas Mains. 2x Gas Mains Connections.	09/08/2021- 01/09/21

SCOTTON STREET	WYE	65250932	SGN	Lay 185m x 90mm PE LP Gas Mains & Abandon 185m x 4in CI LP Gas Mains. 17x Services. 3x Gas Mains Connections.	09/08/2021-01/09/21
HAMPDEN LANE	ASHFORD	65251660	PRIVATE WOKS	To connect sewage and electricity to a new build property	03/06/2021-23/06/21

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Pauline Harmer / Lisa Willoughby 03000 418181